



इंडियन ऑयल कॉर्पोरेशन लिमिटेड

पानीपत रिफ़ाइनरी एवं पेट्रोकेमिकल कॉम्प्लेक्स
पानीपत, हरियाणा - 132140

Indian Oil Corporation Limited

Panipat Refinery & Petrochemical Complex
Panipat, Haryana - 132140

वेबसाइट: www.iocl.com; ई-मेल: prpc_hse@indianoil.in

दूरभाष : 0180-252 4001/0180-2578833



रिफ़ाइनरीज़ प्रभाग
Refineries Division

Ref No: PR/HSE/2026/EC Compliance/30

Date: 14.01.2026

To,
The Additional Director(S),
Ministry of Environment, Forest & Climate Change, Govt. of India,
Regional Office (NR), Bays No. 24-25, Sector 31-A, Dakshin Marg,
Chandigarh- 160047

Subject: Six Monthly Environmental Clearances (EC) Compliance Report (July'2025 to Dec'2025)- Panipat Refinery and Petrochemical Complex.

Respected Sir,
Enclosed please find herewith the Six Monthly Environmental Clearances (ECs) Compliance Report- Panipat Refinery and Petrochemical Complex for the period of July'2025 to Dec'2025 of the MoEF&CC stipulations w.r.t. following EC letters;

1. EC Letter No. J-11011/27/91-IA II(I) dated 16.07.1992 for setting up of a grass root refinery at Karnal district by Indian Oil Corporation Limited.
2. EC Letter No. J.11011/60/2000-IA.II dated 09.04.2001 for Expansion of Panipat Refinery (PREP) from 6 MMTPA to 12 MMTPA.
3. EC Letter No. J.11011/52/2000-IA.II dated 30.04.2001 for Integrated Paraxylene and Purified Terphthalic Acid Projects at Panipat by M/s IOCL.
4. EC Letter No. J.11011/9/2001-IA II (I) dated 06.12.2001 for MS Quality Up-gradation Project at Panipat Refinery by IOCL.
5. EC Letter No. J.11011/52/2000-IA II (I) dated 20.01.2003 for Modification in Plant layout of Paraxylene and Purified Terephthalic Acid (PX/PTA) Project within Panipat Refinery Complex and Integrated with Panipat Refinery (PR) and Panipat Refinery Expansion Project (PREP).
6. EC Letter No. J.11011/7/2004-IA II (I) dated 09.08.2004 for expansion of Panipat Refinery (From 12 MMTPA to 15 MMTPA) and Setting up of Indalin+ unit at Panipat Refinery Complex of IOCL, Panipat Refinery Haryana.
7. EC Letter No. J.11011/177/2016-IA II (I) dated 26th March, 2018 for BS-VI Fuel Quality up-gradation and expansion of PX/PTA plant at Panipat Refinery & Petrochemical Complex (PRPC), Panipat (Haryana) by M/s Indian Oil Corporation Limited.
8. EC Letter No. IA-J-11011/43/2018-IA- II (I) dated 13.11.2019 for installation of 100 KLPD Ligno-Cellulosic 2G Ethanol Plant at Baholi, Block Madlauda, Panipat Refinery road, District Panipat (Haryana) By M/S Indian Oil Corporation Limited.
9. EC Letter No. J-11011/78/2018-IA- II (I) dated 25.11.2019 for setting up 128 KL per day Ethanol Production Plant by M/s Indian Oil Corporation Ltd. (IOCL) In Panipat Refinery & Petrochemical Complex at Panipat, Haryana.
10. EC Letter No. J-11011/177/2016- IA II(I) dated. 03.12.2021 for Panipat Refinery capacity expansion from existing 15 MMTPA to 25 MMTPA within the existing refinery complex.

Thanking you,

Yours Faithfully


(Jayant Kumar) 14/01/2026

General Manager (HSE&PSM)

For and on behalf of IOCL,

Panipat Refinery & Petrochemical Complex

Copy To: 1. The Regional Directorate, CPCB, Chandigarh
2. The Chairman, HSPCB, Panchkula
3. The Regional Officer, HSPCB, Panipat

जयंत कुमार
Jayant Kumar
मुख्य पर्यावरण प्रबंधक (स्वास्थ्य, सुरक्षा और प्रक्रिया सुरक्षा प्रभाग)
General Manager (Health Safety & Environment & Process Safety Management)
पानीपत रिफ़ाइनरी (आई.ओ.सी.एल.) 132140
Panipat Refinery (I.O.C.L.) 132140

पंजीकृत कार्यालय: जी-9, अली यावर जंग मार्ग, बान्द्रा (पूर्व), मुम्बई-400051, महाराष्ट्र (भारत)
Regd. Office : G-9, Ali Yavar Jung Marg, Bandra (East), Mumbai-400051, Maharashtra (India)
CIN - L23201 MH 1959 GDI 011368

INDEX

S. No.	EC letter /Environmental monitoring reports	EC Compliance Status/Reports
1	EC Letter No. J-11011/27/91-IA II(I) dated 16.07.1992 for setting up of a grass root refinery at Karnal district by Indian Oil Corporation Limited.	Attached as Annexure-1
2	EC Letter No. J.11011/60/2000-IA.II dated 09.04.2001 for Expansion of Panipat Refinery (PREP) from 6 MMTPA to 12 MMTPA.	Attached as Annexure-2
3	3EC Letter No. J.11011/52/2000-IA.II dated 30.04.2001 for Integrated Paraxylene and Purified Terphthalic Acid Projects at Panipat by M/s IOCL.	Attached as Annexure-3
4	EC Letter No. J.11011/9/2001-IA II (I) dated 06.12.2001 for MS Quality Up-gradation Project at Panipat Refinery by IOCL.	Attached as Annexure-4
5	EC Letter No. J.11011/52/2000-IA II (I) dated 20.01.2003 for Modification in Plant layout of Paraxylene and Purified Terephthalic Acid (PX/PTA) Project within Panipat Refinery Complex and Integrated with Panipat Refinery (PR) and Panipat Refinery Expansion Project (PREP).	Attached as Annexure-5
6	EC Letter No. J.11011/7/2004-IA II (I) dated 09.08.2004 for expansion of Panipat Refinery (From 12 MMTPA to 15 MMTPA) and Setting up of Indalin+ unit at Panipat Refinery Complex of IOCL, Panipat Refinery Haryana.	Attached as Annexure-6
7	EC Letter No. J.11011/177/2016-IA II (I) dated 26th March, 2018 for BS-VI Fuel Quality up-gradation and expansion of PX/PTA plant at Panipat Refinery & Petrochemical Complex (PRPC), Panipat (Haryana) by M/s Indian Oil Corporation Limited.	Attached as Annexure-7
8	EC Letter No. IA-J-11011/43/2018-IA- II (I) dated 13.11.2019 for installation of 100 KLPD Ligno-Cellulosic 2G Ethanol Plant at Baholi, Block Madlauda, Panipat Refinery road, District Panipat (Haryana) By M/S Indian Oil Corporation Limited.	Attached as Annexure-8
9	EC Letter No. J-11011/78/2018-IA- II (I) dated 25.11.2019 for setting up 128 KL per day Ethanol Production Plant by M/s Indian Oil Corporation Ltd. (IOCL) In Panipat Refinery & Petrochemical Complex at Panipat, Haryana.	Attached as Annexure-9
10	EC Letter No. J-11011/177/2016- IA II (I) dated. 03.12.2021 for panipat refinery capacity expansion from existing 15 MMTPA to 25 MMTPA within the existing complex.	Attached as Annexure-10
11	Ambient Air quality data.	Attached as Annexure-11
12	Stack Emission data	Attached as Annexure-12
13	Effluent quality data	Attached as Annexure-13
14	Noise Monitoring data	Attached as Annexure-14

Annexure-1**COMPLIANCE TO ENVIRONMENTAL CLEARANCE STIPULATIONS FROM MOEFCC FOR
SETTING UP OF A GRASSROOT REFINERY AT KARNAL, DISTRICT BY INDIAN OIL
CORPORATION LIMITED - EC Letter no. J-11011/27/91-IA.II(I) dated 16.07.1992**

SN	Stipulation	Compliance
1.	The project authority must strictly adhere to the stipulations laid down by the State Pollution Control Board and State Government.	Complied
2.	Any expansion of the plant, either with the existing product mix or new products can be taken up only with the prior approval of this ministry.	Complied
3.	Sulphur recovery unit with more than 90% Sulfur Recovery should be installed and commissioned before the project is completed, and measure for its continuous operation must be taken. Techno-economic feasibility study for additional standby sulphur recovery system may be initiated after the installation of first unit.	Complied Panipat Refinery has Sulphur Recovery Units with more than 99% Sulfur Recovery efficiency.
4.	Low Sulfur fuel (Sulphur content not exceeding 1%) should be used in the boilers/furnaces.	Complied Fuel with sulphur content $\leq 0.5\%$ is used in the boilers/furnaces if required.
5.	Low NO_x burners should be used to avoid excessive formation of NO_x .	Complied Low NO_x burners have been installed in the process heaters, Boilers, furnaces etc.
6.	Total emission of SO_2 from the refinery should not exceed 1 Ton/hr.	Complied SO_2 emission (actual SO_2 emission, 800-900 kg/hr) from the Refinery is well within the limit.
7.	The gaseous emissions (SO_2 , NO_x etc.) from various process units should conform to the standards prescribed by the concerned authorities, from time to time. At no time the emission levels should go beyond the stipulated standards. In the event of failure of any pollution control system adopted by the unit, the respective unit should be put out of operation immediately and should not be restarted until the control measure are rectified to achieve the desired efficiency.	Complied
8.	Adequate number (a minimum of 7) of air quality monitoring stations should be set up in the down-wind direction as well as where maximum ground level concentration is anticipated. Stack emission should be monitored by setting up of an automatic continuous stack monitoring unit. The data on stack emission should be submitted to the State Pollution Control Board once in three months and to this Ministry once in six months along with the statistical analysis. The air quality monitoring station should be selected on the basis of modeling exercise to represent the short-term ground level concentrations.	Complied Total 11 nos. of CAAQMS (2 nos. in Panipat city, 1 no. in Refinery township, 7 nos. in Refinery & 1 in Polishing Pond area) are in operation. These were set up in consultation with HSPCB. All the CAAQMS stations are connected to the CPCB AAQMS server. For all stacks: SO_2 , NO_x , CO & PM analyzers are available and connected to CPCB/HSPCB server. Data on stack emission are submitted to HSPCB/MoEFCC as per frequency mentioned.

202

SN	Stipulation	Compliance
9.	Fugitive emissions of hydrocarbons from storage tanks etc. should be minimized by adopting necessary measures.	Complied Floating roof tanks are provided to store volatile hydrocarbons.
10.	Fugitive emission should be regularly monitored and record maintained.	Complied Fugitive emission monitoring for Hydrocarbon and Benzene is being carried out through MoEF&CC approved agency
11.	There should be no change in the stack design without the approval of the State Pollution Control Board. Alternate pollution control system and proper design in the stack should be provided to take care of excess emissions due to failure in any system of the plant.	No change in stack design shall be done without the approval of SPCB. Proper design and alternate Pollution control system is provided Complied to take care of excess emissions in case of failure in any system of the plant.
12.	The height of stacks attached to AVU, FCCU and TPS etc. should not be less than 100 m.	Implemented
13.	Total fresh water consumption (Industrial as well as township) should not exceed 8 MGD. Ground Water should not be tapped for this purpose.	8 MGD water allocated for 6 MMTPA Refinery. However, further EC granted to Refinery expansion from 6 to 12 MMTPA (J.11011/7/2004-IA-II (I) dated 09.08.2004) Fresh water allocation increased to 30 cusec.
14.	The project authorities must recycle wastewater to the maximum extent possible (at least 25% to 30% to start with). The treated effluent coming out of the plant must meet MINAS.	Complied ETP-I and II Treated effluent meeting Refinery MINAS parameter is "Recycled and Reused" as feed to RO plant and make up water to Cooling Tower.
15.	Adequate number of effluent quality (oil & Grease, COD, BOD, suspended Solids, Phenols, Sulphides, pH and Flow) monitoring stations must be set up in consultation with State Pollution Control Board.	Effluent quality as mentioned is being monitored at various stages of Effluent Treatment Plant. Also final Treated Effluent Quality parameters (pH, BOD, COD & TSS) are connected online to CPCB/HSPCB server.
16.	Maximum recovery of oil from the sludge should be done and residual oily sludge should be incinerated.	The raw oily sludge generated from the Refinery is subjected to Oil recovery / Melting Pit treatment for recovery of oil. The recovered oil is recycled back with crude oil for processing. - The residual sludge is disposed-off through confined Bio-remediation. - Part of the sludge is processed in Coker unit.
17.	The project authorities must prepare a scheme for solid and hazardous waste disposal. The plan for disposal duly approved from the State Pollution Control Board should be submitted to this Ministry within one year and adequate space should be provided for it within the plant premises.	Complied A common hazardous waste disposal site is developed in the state by Haryana Environmental Management Society (HEMS) in consultation with Haryana State Pollution Control Board. Panipat Refinery is the member of this society.
18.	A green belt of at least 500 m width and adequate density should be developed and maintained. Selection of the species should be done in consultation with the State Forest Department. A detailed green belt development plan taking into account attenuation factors, soil characteristics etc. should be prepared and submitted to this Ministry within six months.	Complied Greenbelt of 500 m width have been developed and maintained after consultation with State Forest Department.

SN	Stipulation	Compliance												
19.	A detailed risk analysis study based on Maximum Credible Accident (MCA) analysis should be done and submitted to this Ministry once the process design/technology and layout is finalized. Based on this, a Disaster Management Plan has to be prepared and after approval by the concerned Nodal Agency, should be submitted to this ministry within six months. The impact zone under no circumstances should cross the plant premises.	A Comprehensive Risk Analysis is conducted. Report has been submitted. On-site Disaster Management Plan based on this Risk Analysis is also prepared which is accredited from approved Third Party Inspection agency of PNGRB.												
20.	A 'no development zone' of minimum 5km radius in between the refinery and the Panipat town should be provided. Where only restricted growth on nonpolluting industries may be allowed (Action – State Govt.)	Action by State Government. Letter dated 16.05.2020 and subsequent letter dated 10.01.2024 sent from PR to DC, Panipat requesting enforcement of this condition.												
21.	No tree should be cut from the site without prior written order of the competent authority.	Complied												
22.	The industrial township should be located on the northern side of the refinery i.e. in the up-wind direction.	Complied												
23.	A detailed Rehabilitation Plan for the affected people should be prepared and submitted to this Ministry within 3 months.	Complied												
24.	Contractor's labourers must leave place after the construction work is over to avoid creation of slum in the adjoining areas of the refinery and township.	Complied												
25.	A comprehensive EIA must be prepared and submitted to this Ministry by September, 1993 covering regional implications and 'no development zone' aspects.	Complied												
26.	Feasibility of using 20 tonner trucks may be studied / assessed wherever road transport is being envisaged and report submitted to this Ministry within three months.	Bulk Movement of Products is through Pipeline and Rail.												
27.	Necessary approval may be obtained from the Regulatory Authority as per Section 5(2) and 5(3) of the Hazardous Wastes (Management and Handling) Rules, 1989 of the Environment (Protection) Act, 1986.	Complied												
28.	The State Govt. should prepare a Master Plan for the region to avoid haphazard growth of industries and human settlements in the area.	Action by State Government.												
29.	The project authority must set up laboratory facilities for collection and analysis of samples under the supervision of competent technical personnel, who will directly report to the Chief Executive.	Complied NABL approved laboratory is established within the refinery.												
30.	A separate Environment Management Cell with suitably qualified people to carry out various functions should be set up under the control of Sr. Executive, who will report directly to the Head of the organization.	Complied												
31.	The funds earmarked for the environmental protection measures should not be diverted for other purposes and year wise expenditure should be reported to this Ministry.	Implemented. Year-wise expenditure: (INR in Lakhs) <table><tr><th colspan="2">FY:2023-24</th><th colspan="2">FY:2024-25</th></tr><tr><th>Recurring</th><th>Non-recurring</th><th>Recurring</th><th>Non-recurring</th></tr><tr><td>3378.2</td><td>62.9</td><td>4456.6</td><td>229.0</td></tr></table>	FY:2023-24		FY:2024-25		Recurring	Non-recurring	Recurring	Non-recurring	3378.2	62.9	4456.6	229.0
FY:2023-24		FY:2024-25												
Recurring	Non-recurring	Recurring	Non-recurring											
3378.2	62.9	4456.6	229.0											

257

Annexure-2

Compliance status with respect to the EC conditions stipulated in the letter for Panipat Refinery Expansion Projects (PREP) from 6 MMTPA to 12 MMTPA – EC letter no. J.11011/60/2000-IA.II dated 09.04.2001 :

S N	Conditions stipulated in the EC letter	Status
1.	The company should strictly adhere to the stipulations made by MOE&F vide O.M. No. J.11011/6/96-IA.II dated 5 th March, 1997.	Complied
2.	a) The total SO ₂ emission from the entire Refinery complex should not exceed 1000 kg/hr even after proposed expansion.	Complied
	b) The gaseous emissions (SO ₂ , NO _x , HC, CO) and particulate matters, from various process units should conform to the standards prescribed under Environmental (Protection) Rules, 1986 or norms stipulated by SPCB whichever is most stringent.	Complied
	c) At no time, the emission level should go beyond the stipulated standards.	Complied
	d) In the event of failure of pollution control system(s) adopted by the unit, the respective unit should not be restarted until the control measures are rectified to achieve the desired efficiency.	Complied
3.	Sulphur recovery units with more than 99% efficiency shall be provided.	Complied Sulphur recovery units with more than 99% efficiency have been installed & are operational.
4.	a) Adequate ambient air quality monitoring stations SO ₂ , NO _x , HC should be set up in the Refinery area in consultation with SPCB, based on occurrence of maximum ground level concentration and down-wind direction of wind.	Complied 11 nos. of CAAQMS (7 nos. in Refinery, 2 nos. in Panipat city, 1 no. each in Refinery Township, and Polishing Pond area) are in operation. These were set up in consultation with HSPCB. All CAAQMS are connected to the CPCB AAQMS server. Also mobile van for ambient air quality monitoring is in place.
	b) The monitoring network must be decided based on making exercise to represent short term GLCs.	Complied
	c) In addition, a mobile van with adequate facilities to monitor ambient air quality outside the Refinery premises should be provided.	Complied Mobile van with adequate facilities for ambient air quality monitoring is in place and used to monitor ambient air quality outside the refinery.
	d) Continuous on-line stack monitoring equipment should be installed for measurement of SO ₂ , NO _x , CO & PM.	For all stacks: SO ₂ , NO _x , CO & PM analyzers are available and connected to CPCB / HSPCB server.
5.	a) Fugitive emission of HC from product storage tank yard, crude oil tanks etc, must be regularly monitored.	Complied Fugitive emission monitoring for Hydrocarbon and Benzene is being carried out through MoEF&CC approved agency.
	b) Sensors for detecting HC leakages should also be provided at strategic locations.	Hydrocarbon leak detectors installed at strategic locations.

29

S N	Conditions stipulated in the EC letter	Status
6.	a) As per the commitment given, there will be no discharge of treated effluent into Thirana drain.	Treated effluent from ETP-1 & ETP-2 is reused as feed to RO plant and as make up to Cooling Tower. Treated Effluent from PTA-ETP (ETP-3) meeting Petrochemical MINAS is discharged into THIRANA DRAIN as per permission granted by statutory bodies (MoEFCC & HSPCB).
	b) The liquid effluent generated from the Refinery should be treated comprehensively to conform to the load based standards and concentration limits prescribed under CPA rules.	Liquid effluent generated from Refinery & PX-PTA Petrochemical Complex is being treated in Waste Water Treatment Plant(s) which are meeting applicable Refinery & Petrochemical MINAS standards. Treated effluent from ETP-1 & ETP-2 is reused as feed to RO plant and as make up to Cooling Tower. Treated Effluent from PTA-ETP (ETP-3) meeting Petrochemical MINAS is discharged into THIRANA DRAIN as per permission granted by statutory bodies (MoEFCC & HSPCB).
	c) The entire treated wastewater should be recycled for reuse in the plant operation and green belt development so as to maintain zero discharge.	ETP-1 & ETP-2 treated effluent is recycled and reused as feed to RO plant and as make up to Cooling Tower. Treated Effluent from PTA-ETP (ETP-3) meeting Petrochemical MINAS is discharged into THIRANA DRAIN as per permission granted by statutory bodies (MoEFCC & HSPCB).
7.	a) Guard ponds of sufficient holding capacity should be provided to contain the effluent during process disturbance and or ETP failure.	Complied.
	b) The concerned units must be shut down in case of effluent quality exceeding the prescribed limits.	Complied.
8.	a) The company should adopt mounded storage for LPG.	Complied. Mounded storage is used for LPG storage.
	b) The recommendations made in the Rapid Risk Assessment Report must be incorporated while firming up the plant layout and equipment design.	Complied. The recommendations of the Rapid Risk Assessment study have been incorporated in the plant layout and equipment design.
	c) The company must prepare a comprehensive risk assessment/analysis of the Refinery and associated facilities once the engineering design and layout is frozen.	Complied.
	d) Based on this, on-site and off-site emergency preparedness plan must be prepared.	Complied. Onsite and Offsite Emergency Preparedness plan have been prepared and certified thru' PNGRB approved agency for Panipat Refinery.

127

S N	Conditions stipulated in the EC letter	Status
	e) Approval from the nodal agency must be obtained before commissioning the project.	Complied.
9.	The drawl of water from the Munak Head-works should not exceed 30 cusecs even after the proposed expansion.	Complied.
General conditions:		
S N	Conditions stipulated in the EC letter	Status
1.	The project authorities must strictly adhere to the stipulations made by the Haryana State Pollution Control Board and the State Government.	Complied
2.	No further expansion or modifications in the plant should be carried out without prior approval of the Ministry of Environment and Forest.	Complied
3.	In case of deviations or alterations in the project proposed from those submitted to this Ministry for Clearance, a fresh reference should be made to the Ministry to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	Complied
4.	Data on ambient air quality, stack emission as well as fugitive emissions of HC must be regularly monitored and submitted to CPCB once in 3 months and to Ministry's Regional Office once in 6 months.	Complied. Mentioned reports are being submitted to MOEF&CC once in 6 months. Stack analyzers are online connected with CPCB/HSPCB server.
5.	Influent and effluent quality monitoring stations should be set up in consultation with the State Pollution Control Board. Regular monitoring should be carried out for the MINAS parameters.	Influent and Effluent quality is being monitored at various stages of Effluent Treatment Plants. Final Treated Effluent Quality parameters (pH, BOD, COD & TSS) are also connected online to CPCB/HSPCB server. Effluent monitoring reports are submitted to HSPCB on monthly basis.
6.	The project authorities must strictly comply with the rules and regulations under Manufacture, Storage and Import of Hazardous Chemicals Rules, 1989 as amended, on 3 rd October, 1994. Prior approvals from Chief Inspectorate of Factories, Chief Controller of Explosives, Fire & Safety Inspectorate etc. must be obtained.	Complied.
7.	The project authorities must strictly comply with the rules and regulations with regard to handling and disposal of hazardous wastes in accordance with the Hazardous Wastes (Management & Handling) Rules, 1989. Authorization from the State Pollution Control Board must be obtained for collections/treatment/storage/disposal of hazardous wastes.	Complied. Hazardous Waste Authorization (HWA) for collection, storage and disposal of hazardous wastes is obtained from the HSPCB.
8.	Occupational health surveillance program should be undertaken as regular exercise for all the employees, especially for those engaged in handling hazardous substances.	Complied.
9.	The overall noise levels in and around the plant area should be kept well within the standards (85 dBA) by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels should conform to the standards prescribed under EPA Rules, 1989 viz. 75 dBA (Day Time) and 70 dBA (night time)	Complied. The Refinery has provided silencers on compressor discharge, acoustic leggings on turbo generators & ejectors and acoustic chambers at the burners. The ambient noise level meets the standards.

297

S N	Conditions stipulated in the EC letter	Status												
10.	The project proponent shall also comply with all the environmental protection measures and safeguards recommended in the EIA and risk analysis report.	Complied.												
11.	The project proponent should have a scheme upliftment in the nearby villages with reference to contribution in road construction, education of children, festivals, health centers, sanitation facilities, drinking water supply, community awareness and employment to local people whenever possible both for technical and non technical jobs.	Complied Social upliftment and community development has been properly taken care as per IOCL's Corporate Social Responsibility Policy through following CSR activities. – Promoting Sanitation – Environment Sustainability/ Renewable Energy Sources – Rural Development/ Promoting Preventive Healthcare/ Promotion of Sports – Promoting Education – Enhancement of Vocational Skills – Empowering Women – Welfare of Underprivileged												
12.	A separate environmental management cell equipped with full fledged laboratory facilities must be set up to carry out the environmental management and monitored functions.	Complied Separate Environment Management Cell is in place.												
13.	The project authorities will provide adequate funds both recurring and non-recurring to implement the conditions stipulated by the Ministry of Environment and Forests as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so provided should not be diverted for any other purpose.	Implemented. Year-wise expenditure: (INR in Lakhs) <table><tr><th colspan="2">FY:2023-24</th><th colspan="2">FY:2024-25</th></tr><tr><th>Recurring</th><th>Non-recurring</th><th>Recurring</th><th>Non-recurring</th></tr><tr><td>3378.2</td><td>62.9</td><td>4456.6</td><td>229.0</td></tr></table>	FY:2023-24		FY:2024-25		Recurring	Non-recurring	Recurring	Non-recurring	3378.2	62.9	4456.6	229.0
FY:2023-24		FY:2024-25												
Recurring	Non-recurring	Recurring	Non-recurring											
3378.2	62.9	4456.6	229.0											
14.	The implementation of the project vis-à-vis environmental action plans will be monitored by Ministry's Regional Office at Chandigarh / State Pollution Control Board / Central Pollution Control Board. A six monthly compliance status report should be submitted to monitoring agencies.	Complied. Six monthly compliance reports along with monitoring data are being submitted as stated.												
15.	The project proponent should advertise in at least two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locally concerned informing that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the State Pollution Control Board / Committee and may also be seen at Website of the Ministry and Forests at http://www.envfor.nic.in . the advertisement should be made within 7 days from the date of issue of the clearance letter and a copy of the same should be forwarded to the Ministry's Regional Office.	Complied												
16.	The project authorities should inform the Regional Office as well as the Ministry the date of financial closure and final approval of the project by the concerned authorities and the date of start of land development work.	Complied												

194

Integrated Paraxylene and Purified Terphthalic Acid Projects at Panipat by M/s IOCL – Environmental Clearance MOEF, N. Delhi letter no. J.11011/52/2000-IA.II dated 30.04.2001

SN	Conditions stipulated in the EC letter	Status
1	a) The gaseous emission (SO ₂ , NO _x and HC, Benzene) from the various process units should conform to the standards prescribed under environment (Protection) Rules, 1986 or norms stipulated by the SPCB whichever is more stringent.	Complied. Emission from the stack is being monitored online and from MoEF&CC approved lab on Bi-monthly basis. Stacks are connected online to CPCB/HSPCB server with parameters such as SO ₂ , NO _x , CO & PM.
	b) At no time, the emission level should go beyond the stipulated standards. In the event of failure of pollution control system(s) adopted by the unit, the respective unit should not be restarted until; the control measures are rectified to achieve the desired efficiency.	Complied.
2	a) Adequate ambient air quality monitoring stations (SPM, SO ₂ , NO _x , HC and Benzene) should be set up in the petrochemical complex in consultation with SPCB, based on occurrence of maximum ground level concentration and down-wind direction of wind. The monitoring network must be decided based on modeling exercise to represent short term GLCs	Complied. Out of 11, CAAQMS two Ambient Air Monitoring stations set up in PX-PTA plant area. The location of these is finalized after consultation with HSPCB. These CAAQMS stations are connected to the CPCB AAQMS server.
	b) Continuous on-line stack monitoring equipment should be installed for measurement of SO ₂ and NO _x .	Complied. PX-PTA stacks are connected online to CPCB/SPCB server with parameters such as SO ₂ , NO _x , CO & PM.
3	a) Fugitive emission of HC from product storage tank yard, crude oil tanks etc. must be regularly monitored.	Complied. Fugitive emission monitoring for Hydrocarbon and Benzene is being carried out through approved agency.
	b) Sensors for detecting HC leakage should also be provided at strategic locations.	Complied. Hydrocarbon leak detectors installed at strategic locations.
4	a) Liquid effluent generated from the petrochemical complex should be treated comprehensively to conform to the load based standards and concentration limits prescribed under EPA rules (MINAS standards).	For Treating liquid effluent generated from Petrochemical complex separate ETP has been installed. PTA-ETP treated effluent meets the petrochemical MINAS. PTA ETP envisages Aerobic and Anaerobic Biological systems for treatment and the final effluent meets Petrochemical MINAS.
	b) The BOD of the treated effluent should not exceed 30 mg/l at any point of time.	BOD is being maintained below 30 mg /l.
	c) The Company must undertake maximum recycling/ reusing of the treated effluent for process purposes in addition to green belt development and also adopt adequate water conservation measures.	Process Licensor M/s INVISTA has confirmed that "Recycle & Reuse" of PTA treated effluent is not feasible. PX-PTA has permission for discharge of 255m ³ /hr treated effluent from PTA-ETP to Thirana drain.

257

	d) As per the commitment given the total quantity of treated effluent discharged into Thirana drain should not exceed 255 m ³ /hr.	The discharge of PTA-ETP treated effluent into Thirana Drain is being restricted well below 255 m ³ /hr.
	e) The effluent quality at the discharge point must also be monitored periodically by an independent agency authorized by CPCB and report of the independent agency should be submitted to Ministry's Regional office at Chandigarh/CPCB/ HSPCB.	Effluent Quality of PTA ETP is monitored monthly by an MOEF&CC authorized independent agency and report is being submitted to HSPCB (Monthly) and to RO MOEF&CC (Six-Monthly).
	f) The Company shall fully abide by the Hon'ble Supreme Court orders on regulation of industrial discharge to River Yamuna and it's canals / drains.	Complied.
5	a) Guard ponds of sufficient holding capacity should be provided to contain the effluent during process disturbances and or ETP failure.	Guard ponds of sufficient holding capacity are provided.
	b) The concerned units must be shut down in cases of effluent quality exceeding the prescribed limits.	Noted
	General Conditions	
SN	Conditions stipulated in the EC letter	Status/Action plan
1	The project authority must adhere to the stipulations made by Haryana State Pollution Control Board and State Government.	Complied
2	No expansion or modification of the plant should be carried out without prior approval of Ministry.	Noted
3	Data on ambient air quality and stack emissions as well as fugitive emissions of HC and Benzene from product storage tanks yard, naphtha tanks etc. must be regularly monitored and submitted to CPCB/ SPCB once in 3- months and to Ministry (Regional Office, Chandigarh) one in 6-months.	Complied. Mentioned reports are being sent to MOEF&CC once in 6 months and to HSPCB on monthly basis. Stack analyzers are connected online with CPCB/HSPCB server.
4	The effluent quality before and after treatment should be regularly monitored. The frequency of monitoring and number of influent and effluent quality monitoring stations should be set up in consultation with the State PCB. The monitored data should be submitted to CPCB/ SPCB once in 3-months and to Ministry (Regional Office, Chandigarh) once in 6-months.	Complied Influent and Effluent quality is being monitored at various stages of Effluent Treatment Plants also Final Treated Effluent Quality parameters (pH, BOD, COD & TSS) also connected online to CPCB/HSPCB server. Mentioned reports are being submitted to MOEF&CC once in 6 months and to HSPCB on monthly basis
5	Handling, manufacturing, storage and transportation of hazardous chemicals should be carried out in accordance with the Manufacture, Storage & Import of Hazardous chemicals Rules, 1989, as amended in 1991. Permissions from State and Central nodal agencies in this regard must be obtained.	Complied
6	Hazardous wastes, if any, must be handled and disposed as per Hazardous waste (Management and Handling) Rules, 1989. Authorization from State Pollution Control Board in this regard must be obtained.	Complied Authorization for Hazardous Waste has been obtained from HSPCB which is valid up to 30.09.2028

107

7	Adequate provisions for infrastructure facilities such as water supply, fuel, sanitation etc. should be ensured for construction workers during the construction phase so as to avoid felling of trees and pollution of water and the surroundings.	Complied.												
8	The overall noise levels in and around the plant area should be kept well within the standards (85dBA) by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels should conform to the standards prescribed under EPA Rules, 1989 viz 75 dBA (day time) and 70 dBA (night time).	Complied. Silencers are provided on compressor discharge, acoustic leggings on turbo generators & ejectors and acoustic chambers at the burners. The ambient noise level meets the standards.												
9	Occupational Health Surveillance of the workers should be done on regular basis and records maintained.	Complied												
10	The project proponent shall also comply with all the environmental protection measures and safeguards recommended in the EIA/EMP and risk analysis report.	Complied												
11	The project proponent should have a scheme for social upliftment in the surrounding villages with reference to contribution in road construction, education of children festivals, health centers, sanitation facilities, drinking water supply, community awareness and employment to local people especially the displaced people whenever and wherever possible both for technical and non-technical jobs.	Complied Social upliftment and community development has been properly taken care as per IOCL's Corporate Social Responsibility Policy through following CSR activities. — Promoting Sanitation — Environment Sustainability/ Renewable Energy Sources — Rural Development/ Promoting Preventive Healthcare/ Promotion of Sports — Promoting Education — Enhancement of Vocational Skills — Empowering Women — Welfare of Underprivileged												
12	A separate environmental management cell with full fledged laboratory facilities to carry out various management and monitoring functions should be set up under the control of senior executive.	Complied Separate environment management cell is in place.												
13	The company must obtain ISO-14000 certification within a time frame of 5 years or so after the commissioning.	ISO-14000 certification has been obtained. Complied												
14	The funds earmarked for the environmental protection measures should not be diverted for any other purpose and year-wise expenditure should be submitted to this Ministry (Regional Office, Chandigarh/CPCB/SPCB).	Implemented. Year-wise expenditure: (INR in Lakhs) <table><tr><th colspan="2">FY:2023-24</th><th colspan="2">FY:2024-25</th></tr><tr><th>Recurring</th><th>Non-recurring</th><th>Recurring</th><th>Non-recurring</th></tr><tr><td>3378.2</td><td>62.9</td><td>4456.6</td><td>229.0</td></tr></table>	FY:2023-24		FY:2024-25		Recurring	Non-recurring	Recurring	Non-recurring	3378.2	62.9	4456.6	229.0
FY:2023-24		FY:2024-25												
Recurring	Non-recurring	Recurring	Non-recurring											
3378.2	62.9	4456.6	229.0											
15	Six monthly status reports on the project vis-à-vis environmental measures should be submitted to this Ministry (Regional Office, Chandigarh/CPCB/SPCB).	Complied. Six monthly compliance reports along with monitoring data are being submitted.												

127

16	The implementation of the project vis-à-vis environmental action plans will be monitored by Ministry's Regional Office at Chandigarh/ State Pollution Control Board/ Central Pollution Control Board. A six monthly compliance status report should be submitted to monitoring agencies.	Will be adhered to.
17	The project proponent should advertise in at least two local newspaper widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned informing that the project has been accorded environmental clearances by the Ministry and copies of the clearance letter are available with the State Pollution Control Board/ Committee and may also be seen at Website of the Ministry and Forests at http://www.envfor.nic.in	Complied
18	The Project Authorities should inform the Regional Office as well as the Ministry the date of financial closure and final approval of the project by the concerned authorities and the date of start of land development work.	Complied

187

**COMPLIANCE TO ENVIRONMENTAL CLEARANCE STIPULATIONS FROM MOEF FOR MS
QUALITY UPGRADATION PROJECT AT PANIPAT REFINERY BY IOCL.- J-11011/9/2001-
IA. II (I) DATED 06.12.2001**

SN	EC Conditions	Compliance Status
1.	The company shall ensure strictly implementations / Compliance of the terms and conditions mentioned vide Ministry's letter no. J.11011/60/2000-IA II dated 9 th April, 2001.	Complied (Stipulations are being strictly adhered for 6. MMTPA EC condition).
2.	The company shall also ensure that total SO ₂ emission from the Panipat Refinery (including expansion and MS Quality Improvement Project) will not exceed 1000 kg/hr.	Complied SO ₂ emission from the Panipat Refinery (including expansion and MS Quality Improvement Project) is well within the limit.
3.	The company shall comply with all recommendations made by Haryana SPCB vide consent order dated 24.01.2001.	Complied.
4.	The company shall comply with all recommendations made by EMP and risk Analysis reports.	Complied.
5.	The implementation of the project vis-à-vis environmental action plans will be monitored by Ministry's Regional Office at Chandigarh / State Pollution Control Board / Central Pollution Control Board. A six monthly compliance status report should be submitted to monitoring agencies.	Complied. Six monthly compliance reports along with monitoring data are submitted as stated.
6.	The project proponent should advertise in at least two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locally concerned informing that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the State Pollution Control Board / Committee and may also be seen at Website of the Ministry and Forests at http://envfor.nic.in the advertisement should be made within 7 days from the date of issue of the clearance letter and a copy of the same should be forwarded to the Ministry's Regional Office.	Complied.
7.	The project authorities should inform the Regional Office as well as the Ministry the date of financial closure and final approval of the project by the concerned authorities and the date of start of land development work.	Complied.

101

Handwritten header or title at the top left of the page.

First paragraph of handwritten text, starting below the header.

Second paragraph of handwritten text, continuing the narrative.

Third paragraph of handwritten text, showing a continuation of the story.

Fourth paragraph of handwritten text, further developing the plot.

Fifth paragraph of handwritten text, approaching the end of the page.

Sixth paragraph of handwritten text, concluding the entry on this page.

C

2

Modification in Plant Layout of Paraxylene and Purified Terephthalic Acid (PX/PTA) Project within Panipat Refinery Complex and Integrated with Panipat Refinery (PR) and Panipat Refinery Expansion Project (PREP) by M/s IOCL – Reg. Environmental Clearance - J.11011/52/2000-IA II (I) dated 20.01.2003

SN	EC Conditions	Compliance Status
1	The company shall ensure strict implementation / compliance to the stipulations made by MOEF vide OM no. J-11011/60/2000-IA-II dated 9 th April, 2001 for expansion of Panipat Refinery from 6 MMTPA to 12 MMTPA and J-11011/52/2000-IA-II dated 30 th April, 2001 for integrated Paraxylene and Purified Terephthalic acid project at Panipat by M/s IOCL.	Complied.
2	Total SO ₂ emission after integration of PX-PTA project with PR/PREP shall not exceed 1275 kg/hr (i.e. 1000kg/hr. for PREP and 275 kg/hr from the proposed PX/PTA/CPP Project.)	SO ₂ emission is well within the limit. (Actual SO ₂ emission from the refinery is in the range of 500-900 kg/hr and from PX-PTA is in the range of 40-200 kg/hr)
3	As per the commitment given, the total quantity of treated effluent shall not exceed 255m ³ /hr from the proposed integration project.	Total quantity of treated effluent discharged into Thirana Drain is maintained well below 255m ³ /hr.
4	The company shall develop green belt in an area of 75 acres as per the original plan in the PX-PTA project area.	Complied.
5	The project authorities shall also comply with all the environmental protection measures and safeguards recommended in the EIA /EMP and risk analysis report submitted while seeking environmental clearance for the PREP and PX/PTA and PX/PTA/ PR project.	Complied.
6	As per the recommendations made in the Risk assessment study for the composite facility i.e. PX/PTA/PREP and associated facilities carried out by M/s KLG-TNO Safety Technology Ltd., the various elements of safety management system should be reviewed and updated keeping in view the new facilities added to the Refinery Complex. These include: Process and facilities information and documentation; Process Hazard Analysis; Operation Procedures; Inspection and Maintenance and Onsite Emergency Management Plan.	Various elements of Safety Management System (SMS) has been reviewed and updated keeping in view the new facilities added. On-site Disaster Management Plan based on this Risk Analysis is also prepared which is accredited from PNGRB approved Third Party Inspection agency.
7	The project authorities must adhere to the stipulations made by the HSPCB for the PREP, PX/PTA projects and NOC granted for the installation of Captive Power Plant.	Complied.

207

Page 100

The first of these is the fact that the
the second is the fact that the
the third is the fact that the

the fourth is the fact that the
the fifth is the fact that the

the sixth is the fact that the
the seventh is the fact that the

the eighth is the fact that the
the ninth is the fact that the

the tenth is the fact that the
the eleventh is the fact that the

the twelfth is the fact that the
the thirteenth is the fact that the

the fourteenth is the fact that the
the fifteenth is the fact that the

the sixteenth is the fact that the
the seventeenth is the fact that the

the eighteenth is the fact that the
the nineteenth is the fact that the

the twentieth is the fact that the
the twenty-first is the fact that the

the twenty-second is the fact that the
the twenty-third is the fact that the

P-15

COMPLIANCE TO ENVIRONMENTAL CLEARANCE STIPULATIONS FROM MOEF FOR EXPANSION OF PANIPAT REFINERY (FROM 12 MMTPA TO 15 MMTPA) AND SETTING UP OF INDALIN⁺ UNIT AT PANIPAT REFINERY COMPLEX OF IOCL, PANIPAT REFINERY HARYANA J-11011/7/2004-IA. II (I) dated 09.08.2004

S N	EC Conditions	Compliance Status
1.	The company shall ensure strict implementation / compliance to the stipulations made by MOEF vide OM no. J-11001/60/2000-IA-II dated 9 th April, 2001 for expansion of Panipat Refinery from 6 MMTPA to 12 MMTPA.	Complied.
2.	The gaseous emissions (SO ₂ , NO _x and HC, Benzene) from the various process units should conform to the standards prescribed under Environment (Protection) Rules, 1986 or norms stipulated by the SPCB whichever is more stringent. At no time, the emission level should go beyond the stipulated standards. In the event of failure pollution control system(s) adopted by the unit, the respective unit should not be restarted until the control measures are rectified to achieve the desired efficiency.	Complied. Emission from the stack is being monitored online and from approved lab on bi-monthly basis. All stacks are connected online to CPCB / HSPCB server for parameters such as SO ₂ , NO _x , CO & PM. Gaseous emission from various process units meets the prescribed standards.
3.	Adequate ambient air quality monitoring stations, (SPM, SO ₂ , NO _x and HC, Benzene) should be set up in the refinery complex in consultation with SPCB, based on occurrence of maximum ground level concentration and down-wind direction of wind. The monitoring network must be decided based on modeling exercise to represent short term GLCs. Continuous on-line stack monitoring equipment should be installed for measurement of SO ₂ and NO _x . Data on VOC should be monitored and submitted to the SPCB / Ministry.	11 nos. CAAQMS (7 nos. in Refinery, 2 nos. in Panipat city, 1 no. each in Refinery township and Polishing Pond area) are in operation. These were set up in consultation with HSPCB. Also mobile van for ambient air quality monitoring is in place. All CAAQMS are connected to CPCB AAQMS server. For all stacks: SO ₂ , CO, PM & NO _x analyzers are available and connected with CPCB server. Fugitive emission monitoring for Hydrocarbon and benzene is being carried out through approved agency. All reports are submitted to HSPCB as stated.
4.	Fugitive emission of HC from product storage tank yard, crude oil tanks etc. must be regularly monitored. Sensors for detecting HC leakage should also be provided at strategic locations.	Fugitive emission monitoring for Hydrocarbon and Benzene for product storage tanks and crude oil storage tanks is being carried out through approved agency. Hydrocarbon detectors have been provided at strategic locations.

197

S N	EC Conditions	Compliance Status
5.	The company shall also ensure that the total SO ₂ emissions from the Panipat Refinery after expansion shall not exceed i.e. 1000 kg/hr. The company shall install an additional Sulphur Recovery Unit (225 MT/day capacity) with 99.9% efficiency and the entire gas generated should be amine treated to reduce the SO ₂ emissions level from the Refinery.	The total SO₂ emission of Panipat Refinery is within the limit i.e. 1000 kg/hr as mentioned. Panipat Refinery has installed an additional Sulphur Recovery Unit (225 MT/day capacity) with 99.9% efficiency and the entire gas generated is being amine treated to reduce the SO₂ emissions level from the Refinery.
6.	As per the commitment given, there should be zero effluent discharge due to the proposed expansion. The company should ensure that there will be no discharge of treated effluent into Thirana Drain and the treated effluent from the refinery is not discharged along with the treated effluent from PX-PTA plant. The entire treated waste water should be recycled for reuse in the plant operation and greenbelt development so as to maintain zero discharge. Further, the liquid effluent generated from the Refinery should be treated comprehensively to conform to the load based standards and concentration limits prescribed under Environment (Protection) Act, 1986 Rules.	There is no discharge of treated effluent from Refinery operations. ETP-1 & ETP-2 treated effluent meets Refinery MINAS. These treated effluents are re-used as a feed to RO plant and makeup to Cooling Towers. PTA-ETP treated effluent meeting Petrochemical MINAS is discharged into Thirana Drain as per Consent-To-Operate /approvals from MOEFCC, HSPCB & Irrigation Department.
7.	The IOCL shall ensure installation of continuous flow measurement devices so that only the permitted quantity of treated effluent from PX-PTA plant (255 m ³ /hr.) is discharged. Further, IOCL shall make all efforts to recycle and reuse the treated effluent from PX-PTA plant after commencing of the unit.	Flow meters were installed at the time of setting up PTA-ETP. At no point of time discharge of treated effluent is exceeding the prescribed limit of 255 m³/hr. Process Licensor M/s INVISTA has confirmed that "Recycle and Reuse" of PTA treated effluent is not feasible. PX-PTA has permission for discharge of 255m³/hr treated effluent from PTA-ETP to Thirana drain.
8.	Additional water requirement shall not exceed 400 m ³ /hr. The total quantity of effluent generation should not exceed 1280 m ³ /hr. as indicated in the Environment Management Plan. The treated effluent should be reused/ recycled to achieve zero discharge.	The total allowable withdrawal of fresh water as per previous EC was 3058.21 m³/hr (as per EC of 6-12 MMTPA expansion). Adding the additional quantity of 400 m³/hr., the overall total allowable water quantity is 3458.21 m³/hr. Presently, fresh water consumption of the Refinery is well below the above mentioned limits. Total quantity of effluent generation remains <1100 m³/hr. ETP-1 & ETP-2 treated effluent meets MINAS. These treated effluents from Refinery operation are completely re-used as a feed to RO plant and as a makeup to Cooling Towers. PTA-ETP treated effluent meeting

S N	EC Conditions	Compliance Status
		Petrochemical MINAS is discharged into Thirana Drain as per approvals/ Consent to Operate from MOEFCC, HSPCB, and Irrigation Department.
9.	Green belt of adequate width and density should be provided to mitigate the effects of fugitive emissions all around the plant. The bio-sludge from the ETP should be used as manure in the green belt development. Company shall develop greenbelt in consultation with DFO as per CPCB guidelines.	Greenbelts with adequate width & density were already provided. These greenbelts were developed in consultation with the District Forest Dept. Bio-sludge from ETP is being used as manure after converting it into semi solid form.
10.	The IOCL shall make efforts to sell petroleum coke (0.9 MMTPA) to organized industries having consent from the concerned State Pollution Control Board. Further, the Pet-coke from the Delayed Coker Unit should be conveyed to storage area by pipe conveyer system. The company should ensure to prevent seepage in Pet-coke stockpile / storage area to prevent soil and ground water pollution.	The Refinery gives Pet-coke to a separate IOCL division called Marketing Division which sells the same to consented/registered industries. Pet-coke is conveyed to storage area by pipe conveyer system.
11.	The oily sludge generated from the refinery operation should be subjected to melting pit treatment for recovery of oil. The recovered oil should be recycled. The residual oily sludge should be disposed off in the HDPE lined pits.	The raw oily sludge generated from the Refinery is subjected to Oil recovery/Melting Pit treatment for recovery of oil. The recovered oil is recycled back with crude oil for processing. - The residual sludge is disposed-off through confined Bio-remediation. - Part of the sludge is processed in Coker unit.
12.	The company should adopt mounded storage for LPG. The project authorities shall also comply with all the environmental protection measures and safeguards recommended in the EIA/EMP and risk analysis report.	The Mounded Bullets are in operation.
13.	Occupational Health Surveillance of the workers should done on a regular basis and records maintained as per the Factories Act.	The Refinery has a full-fledged Occupational Health Centre (OHC) in operation. The OHC carries out health surveillance of the workers on a regular basis and records are maintained.
General conditions		
1.	The project authorities must strictly adhere to the stipulations made by the Haryana State Pollution Control Board and the State Government.	Complied
2.	No further expansion or modernization in the plant should be carried out without prior approval of the Ministry of Environment & Forests.	Noted.

104

S N	EC Conditions	Compliance Status												
3.	At no time, the emissions should go beyond the prescribed standards. In the event of failure of any pollution control system adopted by the units, the respective unit should be immediately put out of operation and should not be restarted until the desired efficiency has been achieved.	Complied. Emission from the stack is being monitored online and from approved lab on bi-monthly basis. All stacks are connected online to CPCB/HSPCB server with parameters such as SO ₂ , NO _x , CO & PM.												
4.	The overall noise levels in and around plant area should be kept well within the standards (85 dBA) by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels should conform to the standards prescribed under EPA Rules, 1989 viz 75 dBA (day time) and 70 dBA (night time).	The Refinery has provided silencers on compressor discharge, acoustic leggings on turbo generators & ejectors and acoustic chambers at the burners. The ambient noise level meets the standards.												
5.	The project authorities must strictly comply with the provisions made in Manufacture, Storage and Import of Hazardous Chemicals Rules, 1989 as amended in 2000 for handling of hazardous chemicals etc. Necessary approvals from Chief Controller of Explosives must be obtained before commission of the project.	Complied.												
6.	The project authorities must strictly comply with the rules and regulations with regard to handling and disposal of hazardous wastes in accordance with the Hazardous Waste (Management & Handling) Rules, 2003. Authorization from the State Pollution Control Board must be obtained for collections / treatment / storage / disposal of hazardous waste.	Complied.												
7.	The project authorities will provide adequate funds both recurring and non-recurring to implement the conditions stipulated by the Ministry of Environment and Forests as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so provided should not be diverted for any other purposes.	Implemented. Year-wise expenditure:(INR in Lakhs) <table><tr><th colspan="2">FY:2023-24</th><th colspan="2">FY:2024-25</th></tr><tr><th>Recurring</th><th>Non-recurring</th><th>Recurring</th><th>Non-recurring</th></tr><tr><td>3378.2</td><td>62.9</td><td>4456.6</td><td>229.0</td></tr></table>	FY:2023-24		FY:2024-25		Recurring	Non-recurring	Recurring	Non-recurring	3378.2	62.9	4456.6	229.0
FY:2023-24		FY:2024-25												
Recurring	Non-recurring	Recurring	Non-recurring											
3378.2	62.9	4456.6	229.0											
8.	The stipulated conditions will be monitored by the Regional of this Ministry at Chandigarh / Central Pollution Control Board. A six monthly compliance report and the monitored data should be submitted to them regularly.	Six monthly compliance reports on EC conditions are submitted along with various monitoring reports as stated.												

127

S N	EC Conditions	Compliance Status
9.	The Project Proponent should inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the State Pollution Control Board / Committee and may also be seen at Website of the Ministry of Environment and Forests at http://www.envfor.nic.in . This should be advertised within seven days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same should be forwarded to the Regional Office.	Complied.
10.	The project authorities should inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of commencing the land development work.	Complied

Lot.

ENVIRONMENTAL CLEARANCE STIPULATIONS FROM MOEFCC FOR BS-VI FUEL QUALITY UP-GRADATION AND EXPANSION OF PX/PTA PLANT AT PANIPAT REFINERY & PETROCHEMICAL COMPLEX (PRPC), PANIPAT (HARYANA) BY M/S/INDIAN OIL CORPORATION LIMITED - ENVIRONMENTAL CLEARANCE - REG.

(Ref. No. J-11011/177/2016-IA II (I) dated 26.03.2018)

Sl. No.	EC Conditions	Compliance Status
(i)	Consent to Establish/Operate for the project shall be obtained from the State Pollution Control Board as required under the Air (Prevention and Control of Pollution) Act, 1981 and the Water (Prevention and Control of Pollution) Act, 1974.	Consent to Operate for BS-VI facilities including Panipat Refinery & PX-PTA Petrochemical Complex has been received from HSPCB.
(ii)	As already committed by the project proponent, Zero Liquid Discharge shall be ensured and no waste/treated water shall be discharged outside the premises.	There is no discharge of treated effluent from Refinery operations. ETP-1 & ETP-2 treated effluent meets Refinery MINAS. These treated effluents are re-used as a feed to RO plant and makeup to Cooling Towers. PTA-ETP treated effluent meeting Petrochemical MINAS is discharged into Thirana Drain as per Consent-To-Operate/approvals from MOEFCC, HSPCB & Irrigation Department.
(iii)	In case of PX/PTA expansion project, there shall not be any increase in effluent discharge and the treated effluent of 255 cum/hr shall continue to be discharged to the existing Thirana Drain.	There will be no increase in treated effluent discharge into Thirana Drain post PX-PTA capacity expansion project.
(iv)	Necessary authorization required under the Hazardous and Other Wastes Management Rules, 2016 shall be obtained and the previous contained in the Rules shall be strictly adhered to.	Authorization under Hazardous and Other Wastes Management Rules, 2016 received from HSPCB on 29.09.2023 which is valid upto 30.09.2028.
(v)	Total SO ₂ emissions from the Refinery (including BS-VI Upgradation project) shall not exceed 1100 kg/hr whereas, for the PX/PTA plant after expansion, total SO ₂ emissions shall not exceed 375 kg/hr. Accordingly, total SO ₂ emissions from the Refinery Complex shall be limited to 1475 kg/hr.	SO ₂ emissions from the Refinery (including BS-VI Upgradation project) is within 1100 kg/hr. SO ₂ emissions from after PX-PTA expansion project is well below 375 kg/hr. Total SO ₂ emission from refinery complex is well below 1475 kg/hr.
(vi)	National Emission Standards for Organic Chemicals Manufacturing Industry issued by the Ministry vide G.S.R. 608(E) dated 21 st July, 2010 and amended from time to time shall be followed.	Complied.
(vii)	To control source and the fugitive emissions, suitable pollution control devices shall be installed with different stacks (attached to DHDT, HGU, Prime G) to meet the prescribed norms and/or the NAAQS. The gaseous emissions shall be dispersed through stacks of adequate height as per CPCB / SPCB guidelines.	For BS-VI fuel quality up gradation project. Complied. Post commissioning of the PX-PTA capacity expansion project, same shall be ensured.

12

Sl. No.	EC Conditions	Compliance Status
(viii)	Total fresh water requirement shall not exceed 354 m ³ /hr (8500 KLD) to be met from Munak Regulator. Necessary permission in this regard shall be obtained from the concerned regulatory authority.	Complied
(ix)	Process effluent/any waste water shall not be allowed to mix with storm water. Storm water drain shall be passed through guard pond.	Complied
(x)	Hazardous chemicals shall be stored in tanks, tank farms, drums, carboys etc. Flame arresters shall be provided on tank farm, and solvent transfer to be done through pumps.	Complied
(xi)	Process organic residue and spent carbon, if any, shall be sent to cement industries. ETP sludge, process inorganic & evaporation salt shall be disposed off to the ISDF. The ash from boiler shall be sold to brick manufacturers/cement industry.	Complied. Being mixed fuel (Liquid + Gas) firing in the Boiler, there is no ash generation.
(xii)	The Company shall strictly comply with the rules and guidelines under Manufacture, Storage and Import of Hazardous Chemicals (MSIHC) Rules, 1989 as amended time to time. All transportation of Hazardous Chemicals shall be as per the Motor Vehicle Act (MVA), 1989.	Complied
(xiii)	Fly ash should be stored separately as per CPCB guidelines so that it should not adversely affect the air quality, becoming air borne by wind or water regime during rainy season by flowing along with the storm water. Direct exposure to workers to fly ash & dust should be avoided.	Not Applicable
(xiv)	The company shall undertake waste minimization measures as below: (a) Metering and control of quantities of active ingredients to minimize waste. (b) Reuse of by-products from the process as raw material or as raw material substitutes in other processes. (c) Use of automated filling to minimize spillage. (d) Use of Close Feed system into batch reactors. (e) Venting equipment through vapour recovery system. (f) Use of high pressure hoses for equipment cleaning to reduce wastewater generation.	Complied
(xv)	The green belt of 5-10 m width shall be developed in more than 33% of the total project area, mainly along the plant periphery, in downward wind direction, and along road sides etc. Selection of plant species shall be as per the CPCB guidelines in consultation with the State Forest Department.	Complied
(xvi)	At least 2.5% of the total project cost shall be allocated for Enterprise Social Commitment and item-wise details along with time bound action plan shall be prepared and submitted to the Ministry's Regional Office.	Complied

127

Sl. No.	EC Conditions	Compliance Status
(xvii)	For the DG sets, emission limits and the stack height shall be in conformity with the extant regulations and the CPCB guidelines. Acoustic enclosure shall be provided to DG set for controlling the noise pollution.	Complied
(xviii)	The unit shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling. Fire fighting system shall be as per the norms.	Complied
(xix)	Continuous online (24X7) monitoring system for stack emission shall be installed for measurement of flue gas discharge and the pollutants concentration, and the data to be transmitted to the CPCB and SPCB server. For online continuous monitoring of effluent, the unit shall install web camera with night vision capability and flow meters in the channel/drain carrying effluent within the premises. In case of the treated effluent to be utilized for irrigation/gardening, real time monitoring system shall be installed at the ETP outlet.	Stack analyzers are installed and connected to CPCB/HSPCB server. Complied
(xx)	Occupational health surveillance of the workers shall be done on a regular basis and records maintained as per the Factories Act.	Complied
General Conditions		
(i)	The project authorities must strictly adhere to the stipulations made by the State Pollution Control Board, Central Pollution Control Board, State Government and any other statutory authority.	Complied
(ii)	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment, Forest and Climate Change. In case of deviations or alternations in the project proposal from those submitted to this Ministry for clearance, a fresh reference shall be made to the Ministry to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	Noted
(iii)	The locations of ambient air quality monitoring stations shall be decided in consultation with State Pollution Control Board (SPCB) and it shall be ensured that at least one station each is installed in the upwind and downwind direction as well as where maximum ground level concentrations are anticipated.	Complied 2 nos. of additional CAAQMS under BS-VI fuel quality up-gradation project is installed in addition to existing 7 nos. of CAAQMS. As present total 11 nos. CAAQMS are available in and around refinery.
(iv)	The National Ambient Air Quality Emission Standards issued by the Ministry vide G.S.R. No. 826 (E) dated 16 th November, 2009 shall be followed.	Complied

107

Sl. No.	EC Conditions	Compliance Status												
(v)	The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under Environmental (Protection) Act, 1986 Rules, 1989 viz. 75 dBA (day time) and 70 dBA (night time).	Complied Acoustic hoods, silencers and enclosures are provided on all sources of noise generation.												
(vi)	The Company shall harvest rainwater from the roof tops of the building and storm water drains to recharge the ground water and use the same water for the process activities of the project to conserve fresh water.	Complied. Rain water harvesting pits are provided to collect rain water from roof tops and storm water drains to recharge the ground water.												
(vii)	Training shall be imparted to all employees on safety and health aspects of chemicals handling. Pre-employment and routine periodical medical examinations for all employees shall be undertaken on regular basis. Training to all employees on handling of chemicals shall be imparted.	Complied												
(viii)	The company shall also comply with all the environmental protection measures and safeguards proposed in the documents submitted to the Ministry. All the recommendations made in the EIA/EMP in respect of environmental management and risk mitigation measures relating to the project shall be implemented.	Complied												
(ix)	The company shall undertake all relevant measures for improving the socio-economic conditions of the surrounding area. ESC activities shall be undertaken by involving local villages and administration.	Complied												
(x)	The company shall undertake eco-developmental measures including community welfare measures in the project area for the overall improvement of the environment.	Complied												
(xi)	The company shall earmark sufficient funds towards capital cost and recurring cost per annum to implement the conditions stipulated by the Ministry of Environment, Forest and Climate Change as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so earmarked for environment management/pollution control measures shall not be diverted for any other purpose.	Implemented Year-wise expenditure:(INR in Lakhs) <table><tr><th colspan="2">FY:2023-24</th><th colspan="2">FY:2024-25</th></tr><tr><th>Recurring</th><th>Non-recurring</th><th>Recurring</th><th>Non-recurring</th></tr><tr><td>3378.2</td><td>62.9</td><td>4456.6</td><td>229.0</td></tr></table>	FY:2023-24		FY:2024-25		Recurring	Non-recurring	Recurring	Non-recurring	3378.2	62.9	4456.6	229.0
FY:2023-24		FY:2024-25												
Recurring	Non-recurring	Recurring	Non-recurring											
3378.2	62.9	4456.6	229.0											
(xii)	A copy of the clearance letter shall be sent by the project proponent to concerned Panchayat, Zila Parishad/Municipal Corporation, Urban Local Body and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal.	Complied												

257

Sl. No.	EC Conditions	Compliance Status
(xiii)	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data (both in hard copies as well as by e-mail) to the respective Regional Office of MoEF&CC, the respective Zonal Office of CPCB and SPCB. A copy of Environmental Clearance and six monthly compliance status report shall be posted on the website to the company.	Six monthly EC compliance report is submitted as stated. It is also posted on the website of the company.
(xiv)	The environmental statement for each financial year ending 31 st March in Form-V as is mandated shall be submitted to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the respective Regional Offices of MoEF&CC by e-mail.	Environment statement is submitted to the statutory bodies annually.
(xv)	The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/Committee and may also be seen at Website of the Ministry at http://moef.nic.in . This shall be advertised within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the concerned Regional Office of the Ministry.	Complied and informed
(xvi)	The project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.	Complied

22

Handwritten text, likely a letter or document, written in cursive script. The text is arranged in several paragraphs, with some lines indented. The handwriting is somewhat faded and difficult to decipher.

Handwritten text, likely a letter or document, written in cursive script. The text is arranged in several paragraphs, with some lines indented. The handwriting is somewhat faded and difficult to decipher.

Annexure-8

ENVIRONMENTAL CLEARANCE STIPULATIONS FROM MOEFCC FOR INSTALLATION OF 100 KLPD LIGNO-CELLULOSIC 2G ETHANOL PLANT AT BAHOLI, BLOCK MADLAUDA, PANIPAT REFINERY ROAD, DISTRICT PANIPAT (HARYANA) BY M/S INDIAN OIL CORPORATION LIMITED - ENVIRONMENTAL CLEARANCE - REG.
(Ref. No. IA-J-11011/43/2018-IA- II (I) dated 13.11.2019)

SN	EC Conditions	Compliance Status
General Conditions		
1.	The project authorities must strictly adhere to the stipulations made by State Pollution Control Board (SPCB), State Govt. and/or any other statutory authority.	Complied
2.	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment, Forest and Climate Change. In case of deviations or alterations in the project proposal from those submitted to this ministry for clearance a fresh reference should be made to the ministry to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	Approval of MoEF&CC will be obtained for future expansion, if any.
3.	The location of Ambient Air Quality Monitoring Stations shall be decided in consultation with the State Pollution Control Board and it shall be ensured that at least one stations each is installed in upwind and downwind direction as well as where maximum ground level concentrations are anticipated.	Complied. 2 nos. ambient air quality monitoring stations have been installed (One at upwind and another one at downwind direction).
4.	The Nation Ambient Air Quality Emission Standards issued by the Ministry vide G.S.R No. 826 (E) dated 16 th November, 2009 shall be complied with.	Complied.
5.	The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all source of noise generation. The ambient noise levels shall conform to the standards prescribed under the Environment (Protection) Act, 1986 and the rules made there under.	Complied.
6.	The company shall harvest rain water from the rooftops of the buildings and storm water drains to recharge the ground water and utilize the same for different industrial operations inside the plant.	Complied, 18 nos. rain water harvesting pits (RWHP) have been installed.
7.	Training shall be imparted to all employees on safety and health aspects of chemical handling. Pre-employment and routine periodical medical examinations for all employees shall be undertaken on regular basis. Training to all employees on handling of chemicals shall be imparted.	Complied
8.	The company shall comply with all the environmental protection measures and safeguards proposed in the documents submitted to the ministry. All the recommendations made in the EIA/EMP in respect of environmental management risk mitigation measures and public hearing shall be implemented.	Complied, All the Recommendations given in the EIA report and Public Hearing have been implemented.

9.	The company shall undertake all measures for improving socio-economic conditions of the surrounding area. CER activities shall be undertaken by involving local villagers, administration and other stake holders. Also eco-developmental shall be undertaken for overall improvement of the environment.	Is being done.				
10.	A separate Environmental Management Cell equipped with full fledged laboratory facilities shall be set up to carry out the Environmental Management and Monitoring functions.	Complied. Environmental Management Cell is available with full-fledged refinery laboratory to carry out the Environmental Management and Monitoring functions.				
11.	The company shall earmark sufficient funds towards capital cost and recurring cost per annum to implement the conditions stipulated by the Ministry of Environment, Forests and Climate Change as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so earmarked for environment management/pollution control measures shall not be diverted for any other purpose.	Complied. Following funds is earmarked for environment management/Pollution control measures: <table><tr><td>Capital cost</td><td>Recurring cost</td></tr><tr><td>3507 lakhs</td><td>187 lakhs</td></tr></table>	Capital cost	Recurring cost	3507 lakhs	187 lakhs
Capital cost	Recurring cost					
3507 lakhs	187 lakhs					
12.	A copy of the clearance letter shall be sent by the project proponent to the concerned Panchayat, Zila Parishad/Municipal corporation, urban local body and local NGO, if any, from whom suggestion/representation, if any, were received while processing the proposal.	Complied				
13.	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data (Both in hard copy as well as by e-mail) to the respective Regional Office of MoEF&CC, the respective Zonal office of CPCB and SPCB. A copy of Environmental Clearance and six monthly compliance status reports shall be posted on the website of the company.	Complied				
14.	The environmental statement for each financial year ending 31 st March in Form-V as is mandated shall be submitted to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of Environmental Clearance conditions and shall also be sent to the respective Regional Offices of MoEF&CC by e-mail.	Complied				
15.	The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/Committee and may also be seen at Website of the Ministry at http://moef.nic.in . This shall be advertised within seven days from the date of issue of clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the Regional Office of the Ministry.	Complied				

197.

Specific Conditions		
1.	The project proponent shall install 10 TPD 2G Ethanol demo plant for R&D purpose.	Complied
2.	Prior approval shall be obtained from the Petroleum & Explosive Safety Organization (PESO) for the site and layout plan submitted to this ministry along with the proposal for EC. In case of any changes therein post PESO approval, the proposal shall require fresh appraisal by the sectoral FAC.	Complied
3.	Necessary permission as mandated under the Water (Prevention and Control of Pollution) Act, 1974 and the Air (Prevention and Control of Pollution) Act, 1981 as applicable from time to time shall be obtained from the State Pollution Control Board as required.	Complied, CTO received on 21.07.2022
4.	As already committed by the project proponent, Zero Liquid Discharge shall be ensured and no waste / treated water shall be discharged outside the premises.	Complied, ZLD is ensured and no treated water is discharged outside the premises.
5.	Sludge management plan shall be formulated and ensured.	Complied, Being non-hazardous, sludge from ETP is disposed off in landfilling.
6.	Ash management shall be ensured by utilizing for manufacturing bricks.	Complied, An agency is in place for utilization of Ash.
7.	Necessary authorization required under the Hazardous and Other Wastes (Management and Trans-Boundary Movement Rules, 2016 Solid Waste Management Rules, 2016 shall be obtained and the provisions contained in the Rules shall be strictly adhered to.	Hazardous waste Authorization obtained from HSPCB.
8.	To control source and the fugitive emissions, suitable pollution control devices shall be installed to meet the prescribed norms and/or the NAAQS. The gaseous emissions shall be dispersed through stack of adequate height as per CPCB/SPCB guidelines.	Complied, Stack is provided as per CPCB/SPCB guidelines.
9.	Total fresh water requirement shall not exceed 109 m ³ /hr., proposed to be met from Munak Regulator on Western Yamuna Canal. Prior permission shall be obtained from the concerned regulatory authority.	Complied, Permission for withdrawal of fresh water from Ministry of water resources, Haryana is taken and it is valid upto 31.03.2026.
10.	Hazardous chemicals shall be stored in tanks, tank farms, drums, carboys etc. Flame arrester shall be provided on tank farm and the solvent transfer through pumps.	Complied,
11.	Process organic residue and spent carbon, if any shall be sent to cement industries. ETP sludge, process inorganic and evaporation salt shall be disposed off to the TSDF.	Complied, Being non-hazardous, sludge from ETP is disposed off in landfilling.

Lox

12.	The company shall strictly comply with the rules and guidelines under Manufacture, Storage and Import of Hazardous Chemicals (MSIHC) Rules, 1989 as mentioned line to line. All transportation of Hazardous Chemicals shall be as per the Motor Vehicles Act, 1989.	Complied.
13.	The company shall undertake waste minimization measures as below:- (a) Metering and control of quantities of active ingredients to minimize waste. (b) Reuse of by-products from the process as raw materials or as raw materials substitutes in other processes. (c) Use of automatic filling to avoid spillage. (d) Use of Close Feed System into batch reactors. (e) Venting equipment through vapor recovery system. (f) Use of high pressure hoses for equipment cleaning to reduce waste water generation.	Complied
14.	The green belt of 5-10 m width shall be developed in more than 33% of the total project area, mainly along the plant periphery, in downward wind direction, and along road sides etc. Selection of plant species shall be done as per the CPCB guidelines in consultation with the State Forest Department.	Complied, Green belt more than 33% of total plant area is available.
15.	All the commitments made regarding issues raised during the public hearing / consultation meeting shall be satisfactorily implemented.	All the commitments made regarding issues raised during Public Hearing have been implemented.
16.	At least 1% of the total project cost shall be allocated for Corporate Environment Responsibility (CER) and item wise details along with time bound action plan shall be prepared and submitted to the Ministry's Regional Office.	Under implementation.
17.	For the DG sets, emission limits and stack height shall be in conformity with the extant regulations and the CPCB regulations. Acoustic enclosures shall be provided to the DG set for controlling the noise pollution.	No DG sets are installed in this project.
18.	The unit shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling. Fire fighting system shall be as per the norms.	Complied, Necessary firefighting equipments are provided as per recommendations made in the RRA report.
19.	Occupational Health Surveillance of the workers shall be done on a regular basis and records maintained as per the Factories Act.	Complied
20.	There shall be adequate space inside the plant premises earmarked for parking of vehicles for raw materials and finished products, and no parking to be allowed outside on public places.	Complied

107.

21.	Storage of raw material shall be either stored in silos or in covered areas to prevent dust pollution and other fugitive emissions.	Complied
22.	Continuous online (24x7) monitoring system for stack emissions shall be installed for measurement of flue gas discharge and the pollutants concentration, and the data to be transmitted to the CPCB and SPCB server. For online continuous monitoring of effluent, the unit shall install web camera with night vision capability and flow meters in the channel /drain carrying effluent within the premises.	Stack is provided as per CPCB/SPCB guidelines. For online continuous monitoring of effluent and emission, analyzers connectivity to the new OCEMS portal of CPCB and HSPCB server is under progress. Installation of web camera and flow meter is completed.

257

ENVIRONMENTAL CLEARANCE STIPULATIONS FROM MOEFCC FOR SETTING UP 128 KL PER DAY ETHANOL PRODUCTION PLANT BY M/S INDIAN OIL CORPORATION LTD. (IOCL) IN PANIPAT REFINERY & PETROCHEMICAL COMPLEX AT PANIPAT, HARYANA - ENVIRONMENTAL CLEARANCE – REGARDING (Ref. No. J-11011/78/2018-IA- II (I) dated 25.11.2019)

SN	EC Conditions	Compliance Status
General Conditions		
1.	The project authorities must strictly adhere to the stipulations made by State Pollution Control Board (SPCB), State Govt. and/or any other statutory authority.	Complied
2.	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment, Forest and Climate Change. In case of deviations or alterations in the project proposal from those submitted to this ministry for clearance a fresh reference should be made to the ministry to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	Approval of MoEF&CC will be obtained for future expansion, if any.
3.	The location of Ambient Air Quality Monitoring Stations shall be decided in consultation with the State Pollution Control Board and it shall be ensured that at least one stations each is installed in upwind and downwind direction as well as where maximum ground level concentrations are anticipated.	Complied. 2 nos. Air Quality Monitoring Stations have been installed.
4.	The Nation Ambient Air Quality Emission Standards issued by the Ministry vide G.S.R No. 826 (E) dated 16 th November, 2009 shall be complied with.	Complied
5.	The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all source of noise generation. The ambient noise levels shall confirm to the standards prescribed under the Environment (Protection) Act, 1986 and the rules made there under.	Complied.
6.	The company shall harvest rain water from the rooftops of the buildings and storm water drains to recharge the ground water and utilize the same for different industrial operations inside the plant.	Complied, Rain water harvesting pits are installed.
7.	Training shall be imparted to all employees on safety and health aspects of chemical handling. Pre-employment and routine periodical medical examinations for all employees shall be undertaken on regular basis. Training to all employees on handling of chemicals shall be imparted.	Complied
8.	The company shall comply with all the environmental protection measures and safeguards proposed in the documents submitted to the ministry. All the recommendations made in the EIA/EMP in respect of environmental management risk mitigation measures and public hearing shall be implemented.	Complied, All the Recommendations given in the EIA report and Public Hearing have been implemented.
9.	The company shall undertake all measures for improving socio-economic conditions of the surrounding area. CER activities shall be undertaken by involving local villagers, administration and other stake holders. Also eco-developmental shall be undertaken for overall improvement of the environment.	Under implementation.
10.	A separate Environmental Management Cell equipped with full fledged laboratory facilities shall be set up to carry out the Environmental Management and Monitoring functions.	Environmental Management Cell is available with full-fledged refinery laboratory to carry out the Environmental Management and Monitoring functions.

11.	The company shall earmark sufficient funds towards capital cost and recurring cost per annum to implement the conditions stipulated by the Ministry of Environment, Forests and Climate Change as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so earmarked for environment management/pollution control measures shall not be diverted for any other purpose.	Complied
12.	A copy of the clearance letter shall be sent by the project proponent to the concerned Panchayat, Zila Parishad/Municipal corporation, urban local body and local NGO, if any, from whom suggestion/representation, if any, were received while processing the proposal.	Complied
13.	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data (Both in hard copy as well as by e-mail) to the respective Regional Office of MoEF&CC, the respective Zonal office of CPCB and SPCB. A copy of Environmental Clearance and six monthly compliance status reports shall be posted on the website of the company.	Complied
14.	The environmental statement for each financial year ending 31 st March in Form-V as is mandated shall be submitted to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of Environmental Clearance conditions and shall also be sent to the respective Regional Offices of MoEF&CC by e-mail.	Complied.
15.	The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/Committee and may also be seen at Website of the Ministry at http://moef.nic.in . This shall be advertised within seven days from the date of issue of clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the Regional Office of the Ministry.	Complied
Specific Conditions		
1.	Necessary permission as mandated under the Water (Prevention and Control of Pollution) Act, 1974 and the Air (Prevention and Control of Pollution) Act, 1981 as applicable from time to time shall be obtained from the State Pollution Control Board as required.	Complied, CTO is received on 27.07.2022
2.	Effluent of 209 cum per day shall be treated in existing Effluent Treatment Plant of Panipat Refinery and Panipat Refinery will not exceed the permissible discharge as allowed to Panipat Refinery while granting environmental clearance vide letter dated 25 th March 2018.	Complied
3.	Necessary authorization required under the Hazardous and Other Wastes (Management and Trans-Boundary Movement Rules, 2016 Solid Waste Management Rules, 2016 shall be obtained and the provisions contained in the Rules shall be strictly adhered to.	Complied
4.	To control source and the fugitive emissions, suitable pollution control devices shall be installed to meet the prescribed norms and/or the NAAQS. The gaseous emissions shall be dispersed through stack of adequate height as per CPCB/SPCB guidelines.	Complied, Adequate measures have been taken to control fugitive emissions. No furnace/boiler is installed in this project.

102.

5.	Odour shall be prevented at the source and effective odour management scheme shall be implemented.	Complied, Monitoring of odour is done regularly and its control measures are implemented.
6.	Total fresh water requirement shall not exceed 3600 cum/day, proposed to be met from Munak Regulator on Western Yamuna Canal. Prior permission shall be obtained from the concerned regulatory authority.	Complied, Permission for withdrawal of fresh water from Ministry of water resources, Haryana is taken and it is valid upto 31.03.2026.
7.	Hazardous chemicals shall be stored in tanks, tank farms, drums, carboys etc. Flame arrester shall be provided on tank farm and the solvent transfer through pumps.	Complied,
8.	Process organic residue and spent carbon, if any shall be sent to cement industries. ETP sludge, process inorganic and evaporation salt shall be disposed off to the TSDF.	Complied
9.	The company shall strictly comply with the rules and guidelines under Manufacture, Storage and Import of Hazardous Chemicals (MSIHC) Rules, 1989 as mentioned time to time. All transportation of Hazardous Chemicals shall be as per the Motor Vehicles Act, 1989.	Complied
10.	The company shall undertake waste minimization measures as below:- (a) Metering and control of quantities of active ingredients to minimize waste. (b) Reuse of by-products from the process as raw materials or as raw materials substitutes in other processes. (c) Use of automatic filling to avoid spillage. (d) Use of Close Feed System into batch reactors. (e) Venting equipment through vapor recovery system (f) Use of high pressure hoses for equipment clearing to reduce waste water generation.	Complied
11.	The green belt of 5-10 m width shall be developed in more than 33% of the total project area, mainly along the plant periphery, in downward wind direction, and along road sides etc. Selection of plant species shall be done as per the CPCB guidelines in consultation with the State Forest Department.	Complied, Green belt more than 33% of total plant area is available.
12.	All the commitments made regarding issues raised during the public hearing / consultation meeting shall be satisfactorily implemented.	Complied
13.	At least 1% of the total project cost shall be allocated for Corporate Environment Responsibility (CER) and item wise details along with time bound action plan shall be prepared and submitted to the Ministry's Regional Office. Priority shall be given for construction/repair of the village roads.	Under implementation.

121

14.	For the DG sets, emission limits and stack height shall be in conformity with the extant regulations and the CPCB regulations. Acoustic enclosures shall be provided to the DG set for controlling the noise pollution.	No DG sets are installed in this project.
15.	The unit shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling. Fire fighting system shall be as per the norms.	Complied, Necessary firefighting equipments are provided as per recommendations made in the RRA report.
16.	Occupational Health Surveillance of the workers shall be done on a regular basis and records maintained as per the Factories Act.	Complied
17.	There shall be adequate space inside the plant premises earmarked for parking of vehicles for raw materials and finished products, and no parking to be allowed outside on public places.	Complied
18.	Continuous online (24x7) monitoring system for stack emissions shall be installed for measurement of flue gas discharge and the pollutants concentration, and the data to be transmitted to the CPCB and SPCB server. For online continuous monitoring of effluent, the unit shall install web camera with night vision capability and flow meters in the channel /drain carrying effluent within the premises.	No furnace/boiler is installed in this project.
19.	The unit shall comply with NGT order and shall not damage environment any further including ground water.	Complied
20.	The unit shall take precautionary measures for control of VOCs and shall follow CPCB guideline and norms.	Complied

57

ENVIRONMENTAL CLEARANCE STIPULATIONS FROM MOEFCC FOR PANIPAT REFINERY CAPACITY EXPANSION FROM EXISTING 15 MMTPA TO 25 MMTPA WITHIN THE EXISTING REFINERY COMPLEX, ENVIRONMENTAL CLEARANCE – REGARDING (EC Identification No. EC21A010HR142882; File No. J-11011/177/2016-IAII(I) dated 03.12.2021)

SN	EC Conditions	Compliance Status
Specific Conditions		
(i).	The project shall conform to ZLD.	Noted and shall be complied
(ii).	The company shall comply with all the environmental protection measures and safeguards proposed in the documents submitted to the Ministry. All the recommendations made in the EIA/EMP in respect of environmental management, and risk mitigation measures relating to the project shall be implemented.	Will be complied
(iii).	The National Emission Standards for Petroleum Oil Refinery issued by the Ministry vide G.S.R. 186(E) dated 18th March, 2008 and G.S.R.595(E) dated 21st August, 2009 as amended from time to time, shall be followed.	Noted
(iv).	Volatile organic compounds (VOCs)/Fugitive emissions shall be controlled at 99.997% with effective chillers/modern technology. For emission control and management, use of FG/NG in heater as fuel, adequate stack height, use of Low NOX burners in heater & boiler, continuous stack monitoring, Sulphur recovery plant, etc. shall be installed/ensured.	Will be complied
(v).	Total water requirement is 1,62,864 m3/day of which fresh water requirement of 98880 m3/day will be met from Western Yamuna Canal. Necessary permission in this regard shall be obtained from the concerned regulatory authority.	Will be complied
(vi).	Process effluent/any wastewater shall not be allowed to mix with storm water. Storm water drain shall be passed through guard pond.	Will be complied
(vii).	Hazardous chemicals shall be stored in tanks, tank farms, drums, carboys etc. Flame arresters shall be provided on tank farm, and solvent transfer to be done through pumps.	Will be complied
(viii).	Process organic residue and spent carbon, if any, shall be sent to cement industries. ETP sludge, process inorganic & evaporation salt shall be disposed off to the TSDF.	Will be complied
(ix).	Fly ash should be stored separately as per CPCB guidelines so that it should not adversely affect the air quality, becoming air borne by wind or water regime during rainy season by flowing along with the storm water. Direct exposure of workers to fly ash & dust should be avoided. The ash from boiler shall be sold to brick manufacturers/cement industry.	Mixed fuel (Liquid +Gas) will be fired in the Boiler; there will be no ash generation.

107

(x).	The company shall undertake waste minimization measures as below: - a. Metering and control of quantities of active ingredients to minimize waste. b. Reuse of by-products from the process as raw materials or as raw material substitutes in other processes. c. Use of automated filling to minimize spillage. d. Use of Close Feed system into batch reactors. e. Venting equipment through vapour recovery system. f. Use of high pressure hoses for equipment clearing to reduce wastewater generation.	Will be complied
(xi).	The green belt of 5-10 m width shall be developed in the total project area, mainly along the plant periphery, in downward wind direction, and along road sides etc. The project proponent shall ensure 33% greenbelt area vis-à-vis the project area through afforestation in the degraded area. The Selection of plant species shall be as per the CPCB guidelines in consultation with the State Forest Department.	Complied. More than 33% Green belt area vis-à-vis the project area is available.
(xii).	As per the Ministry's OM dated 30.09.2020 superseding the OM dated 01.05.2018 regarding the Corporate Environmental Responsibility, and as per the action plan proposed by the project proponent to address the socioeconomic and environmental issues in the study area, the project proponent, as committed, shall provide education funds in technical training centers/ support in nearby village's schools, support in health care facilities, drinking water supply and funds for miscellaneous activities like solar street lights, battery, solar panel etc., in the nearby villages. The action plan shall to be completed within time as proposed.	Will be complied
(xiii).	For the DG sets, emission limits and the stack height shall be in conformity with the extant regulations and the CPCB guidelines. Acoustic enclosure shall be provided to DG set for controlling the noise pollution.	Complied
(xiv).	The unit shall make the arrangement for protection of possible fire hazards during manufacturing process in material handling. Firefighting system shall be as per the norms.	Will be complied
(xv).	Continuous online (24x7) monitoring system for stack emissions shall be installed for measurement of flue gas discharge and the pollutants concentration, and the data to be transmitted to the CPCB and SPCB server. For online continuous monitoring of effluent, the unit shall install web camera with night vision capability and flow meters in the channel/drain carrying effluent within the premises. In case of the treated effluent to be utilized for irrigation/gardening, real time monitoring system shall be installed at the ETP outlet.	Will be complied
(xvi).	Occupational health surveillance of the workers shall be done on a regular basis and records maintained as per the Factories Act.	Will be complied
(xvii).	Process safety and risk assessment studies shall be further carried out using advanced models, and the mitigating measures shall be undertaken/implemented accordingly.	Will be complied
(xviii).	The PP should improve the efficiency of ETP Plant and the water discharge should be as per prescribed CPCB Norms. They should also install 24x7 hours monitoring system (of the discharge) and the same should be connected to the server of SPCB/CPCB.	Noted and will be complied.

General Conditions		
(i).	No further expansion or modifications in the plant, other than mentioned in the EIA Notification, 2006 and its amendments, shall be carried out without prior approval of the Ministry of Environment, Forest and Climate Change/SEIAA, as applicable. In case of deviations or alterations in the project proposal from those submitted to this Ministry for clearance, a fresh reference shall be made to the Ministry/SEIAA, as applicable, to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.	Noted
(ii).	The energy source for lighting purpose shall be preferably LED based, or advanced having preference in energy conservation and environment betterment.	Will be complied
(iii).	The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under the Environment (Protection) Act, 1986. Rules, 1989 viz. 75 dBA (day time) and 70 dBA (night time).	Will be complied
(iv).	The company shall undertake all relevant measures for improving the socio-economic conditions of the surrounding area. CER activities shall be undertaken by involving local villages and administration and shall be implemented. The company shall undertake eco-developmental measures including community welfare measures in the project area for the overall improvement of the environment.	Will be complied
(v).	The company shall earmark sufficient funds towards capital cost and recurring cost per annum to implement the conditions stipulated by the Ministry of Environment, Forest and Climate Change as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so earmarked for environment management/pollution control measures shall not be diverted for any other purpose.	Will be complied
(vi).	A copy of the clearance letter shall be sent by the project proponent to concerned Panchayat, Zilla Parishad/Municipal Corporation, Urban local Body and the local NGO, if any, from whom suggestions/representations, if any, were received while processing the proposal.	No representations received/suggestions received from these mentioned authorities while processing the proposal.
(vii).	The project proponent shall also submit six monthly reports on the status of compliance of the stipulated Environmental Clearance conditions including results of monitored data (both in hard copies as well as by email) to the respective Regional Office of MoEF&CC, the respective Zonal Office of CPCB and SPCB. A copy of Environmental Clearance and six monthly compliance status report shall be posted on the website of the company.	This is complied for existing refinery and will continue to do so in future.
(viii).	The environmental statement for each financial year ending 31st March in Form-V as is mandated shall be submitted to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the respective Regional Offices of MoEF&CC by e-mail.	This is complied for existing refinery and will continue to do so in future.

27

(ix).	The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCR/Committee and may also be seen at Website of the Ministry and at https://parivesh.nic.in/ . This shall be advertised within seven days from the date of issue of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the concerned Regional Office of the Ministry.	Complied and informed.
(x).	The project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.	Will be complied
(xi).	This Environmental clearance is granted subject to final outcome of Hon'ble Supreme Court of India, Hon'ble High Court, Hon'ble NGT and any other Court of Law, if any, as may be applicable to this project.	Noted

121



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited (Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Report No.: AAL ENV-20250603087, AAL ENV-20250606021,
AAL ENV-20250610006, AAL ENV-20250613070,
AAL ENV-20250617078, AAL ENV-20250620019,
AAL ENV-20250624016, AAL ENV-20250627048

Date of Reporting: 02/07/2025

Sample Description: Ambient Air Quality Monitoring

Sampling Method: IS:5182 (Part-14)-2000

Work order Item: Panipat Refinery (Table-D)

Sampling Duration: 24:00 Hrs

Sampling Location: Roof of Administration Building

Sampling Done By: AAL

TEST RESULTS

Test Parameters- Date of Sampling	PM ₁₀ (µg/m ³)	PM _{2.5} (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	O ₃ (µg/m ³)	NH ₃ (µg/m ³)	Pb (µg/m ³)	As (µg/m ³)	Ni (µg/m ³)	Cd (µg/m ³)	Ba ¹ (µg/m ³)
1 02/06/2025	43.2	87.5	21.5	33.7	0.81	34.1	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.79	BLQ (0.00-1.0)
2 05/06/2025	46.5	91.4	20.1	31.2	0.96	36.2	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.89	BLQ (0.00-1.0)
3 09/06/2025	49.2	85.3	19.2	30.9	0.99	31.5	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.84	BLQ (0.00-1.0)
4 12/06/2025	51.9	93.8	16.3	33.2	0.8	30.2	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.78	BLQ (0.00-1.0)
5 16/06/2025	50.8	89.2	14.9	35.8	0.94	32.9	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.62	BLQ (0.00-1.0)
6 19/06/2025	53.2	81.3	18.4	31.4	0.71	33.2	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.69	BLQ (0.00-1.0)
7 23/06/2025	47.5	88.6	17.3	29.5	0.84	36.9	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.77	BLQ (0.00-1.0)
8 26/06/2025	51.8	80.1	15.6	26.9	0.77	35.8	BLQ (0.00-0.1)	BLQ (0.00-0.1)	BLQ (0.00-1.0)	BLQ (0.00-1.0)	0.74	BLQ (0.00-1.0)
Maximum	53.2	93.8	21.5	35.8	0.99	36.9	-	-	-	-	0.89	-
Minimum	43.2	80.1	14.9	26.9	0.71	30.2	-	-	-	-	0.62	-
Average	49.3	87.2	17.9	31.6	0.85	33.9	-	-	-	-	0.77	-
NAAQ Standard	60	100	80	80	2	100	400	1	6	20	5	1
Test Method	IS 5182 (P-24) 2019	IS 5182 (P-23) 2006	IS 5182 (P-2) Sec-I 2021	IS 5182 (P-4) 2006	IS 5182 (P-10) 1999	IS 5182 (P-9) 1974	IS 5182 (P-25) 2018	AAL/50 PENV/6 08-2023	AAL/50 PENV/6 08-2023	AAL/50 PENV/6 08-2023	AAL/30P SNV/619 2022	AAL/30P SNV/619 2022

**** End of Report ****

Remarks

1. NAAQS:- National Ambient Air Quality Standard.
2. BLQ:- Below Limit of Quantification.
3. LOD:- Limit of Quantification.
4. Sample Analyzed within seven days from the date of sampling.

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL ENV-20250702010, AAL ENV-20250705035, AAL ENV-20250708028, AAL ENV-20250711018, AAL ENV-20250715045, AAL ENV-20250718015, AAL ENV-20250722001, AAL ENV-20250725001
Sample Description:	Ambient Air Quality Monitoring	Date of Reporting:	31/07/2025
Work order Item:	Panipat Refinery (Table-D)	Sampling Method:	IS:5182 (Part-14)-2000
Sampling Location:	Roof of Administration Building	Sampling Duration:	24:00 Hrs
		Sampling Done By:	AAL

TEST RESULTS

Test Parameters→ Date of Sampling→	PM _{2.5} (µg/m ³)	PM ₁₀ (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	O ₃ (µg/m ³)	NH ₃ (µg/m ³)	Ph (µg/m ³)	As (ng/m ³)	Ni (ng/m ³)	Cd (µg/m ³)	B(a)P (ng/m ³)
1 01/07/2025	40.1	84.6	15.6	30.4	0.91	32.4	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.71	BLQ (LOQ=1.0)
2 04/07/2025	37.2	80.1	12.9	29.3	0.88	30.1	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.66	BLQ (LOQ=1.0)
3 07/07/2025	42.9	86.3	14.2	32.5	0.91	34.9	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.80	BLQ (LOQ=1.0)
4 10/07/2025	53.8	90.2	13.6	27.2	0.82	36.4	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.72	BLQ (LOQ=1.0)
5 14/07/2025	36.9	79.7	15.3	34.2	0.99	31.7	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.64	BLQ (LOQ=1.0)
6 17/07/2025	49.2	89.5	11.4	28.3	0.95	35.4	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.79	BLQ (LOQ=1.0)
7 21/07/2025	45.1	92.6	16.4	35.6	0.96	32.6	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.86	BLQ (LOQ=1.0)
8 24/07/2025	43.9	87.3	18.2	31.8	0.89	34.2	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.91	BLQ (LOQ=1.0)
Maximum	53.8	92.6	18.2	35.6	0.99	36.4	-	-	-	-	0.91	-
Minimum	36.9	79.7	11.4	27.2	0.82	30.1	-	-	-	-	0.64	-
Average	43.6	86.3	14.7	31.2	0.91	33.5	-	-	-	-	0.76	-
NAAQ Standard	60	100	80	80	2	100	400	1	6	20	5	1
Test Method	IS 5182 (P-24) 2019	IS 5182 (P-23) 2006	IS 5182 (P-2) Sec-1) 2023	IS 5182 (P-6) 2006	IS 5182 (P-10) 1999	IS 5182 (P-9) 1974	IS 5182 (P-25) 2018	AAL/50 P/ENV/0 08-2023	AAL/50 P/ENV/0 08-2023	AAL/50 P/ENV/0 08-2023	AAL/SOP /ENV/019 -2022	AAL/SOP /ENV/018- 2022

****End of Report****

Remarks :

1. NAAQS- National Ambient Air Quality Standard.
2. BLQ-Below Limit of Quantification.
3. LOQ-Limit of Quantification
4. Sample Analyzed within seven days from the date of sampling.

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.:	AAL-ENV-20250802017, AAL-ENV-20250805004, AAL-ENV-20250808003, AAL-ENV-20250812032, AAL-ENV-20250819005, AAL-ENV-20250822010, AAL-ENV-20250826010, AAL-ENV-20250829001
Sample Description:	Ambient Air Quality Monitoring	Date of Reporting:	03/09/2025
Work order Item:	Panipat Refinery (Table-D)	Sampling Method:	IS:5182 (Part-14)-2000
Sampling Location:	Roof of Administration Building	Sampling Duration:	24:00 Hrs
		Sampling Done By:	AAL

TEST RESULTS

Test Parameters → Date of Sampling ↓	PM _{2.5} (µg/m ³)	PM ₁₀ (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	O ₃ (µg/m ³)	NH ₃ (µg/m ³)	Pb (µg/m ³)	As (ng/m ³)	Ni (ng/m ³)	Cd (ng/m ³)	B(a)P (ng/m ³)
1 01/08/2025	34.1	60.5	8.6	16.3	0.66	33.2	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.72	BLQ (1.00-1.1)
2 04/08/2025	36.5	71.3	10.4	20.4	0.81	32.4	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.68	BLQ (1.00-1.1)
3 07/08/2025	42.7	60.3	9.3	19.3	0.89	28.6	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.81	BLQ (1.00-1.1)
4 11/08/2025	40.1	67.5	11.6	21.6	0.71	26.9	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.74	BLQ (1.00-1.1)
5 18/08/2025	35.9	64.2	14.8	24.8	0.74	30.1	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.69	BLQ (1.00-1.1)
6 21/08/2025	37.8	70.1	12.2	22.5	0.68	28.4	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.78	BLQ (1.00-1.1)
7 25/08/2025	33.2	66.9	18.9	29.9	0.72	27.6	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.83	BLQ (1.00-1.1)
8 28/08/2025	31.9	62.4	15.5	26.9	0.76	25.8	BLQ (1.00-3.0)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	BLQ (1.00-1.1)	0.89	BLQ (1.00-1.1)
Maximum	42.7	71.3	16.9	29.9	0.89	33.2	-	-	-	-	0.89	-
Minimum	31.9	60.3	8.6	16.3	0.66	25.8	-	-	-	-	0.68	-
Average	36.5	65.4	12.4	22.7	0.75	29.1	-	-	-	-	0.77	-
NAAQ Standard	60	100	80	80	2	100	400	1	6	20	5	1
Test Method	IS:5182 (P-24) 2019	IS:5182 (P-23) 2006	IS:5182 (P-2) Sec-1) 2023	IS:5182 (P-6) 2006	IS:5182 (P-10) 1999	IS:5182 (P-9) 1974	IS:5182 (P-25) 2018	AAL/SO P/ENV/9 08-2023	AAL/SO P/ENV/9 08-2023	AAL/SO P/ENV/9 08-2023	AAL/SO P/ENV/9 08-2023	AAL/SOP ENV-018 2022

End of Report

- Remarks :-
1. NAAQS:- National Ambient Air Quality Standard
 2. BLQ:- Below Limit of Quantification
 3. LOQ:- Limit of Quantification
 4. Sample Analyzed within seven days from the date of sampling

ASHUTOSH SRIVASTAVA
Dy. Technical Manager
Authorised Signatory

- Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL ENV-20250902025, AAL ENV-20250905033, AAL ENV-20250909074, AAL ENV-20250912007, AAL ENV-20250916013, AAL ENV-20250919036, AAL ENV-20250923023, AAL ENV-20250926025
Sample Description:	Ambient Air Quality Monitoring	Date of Reporting:	30/09/2025
Work order Item:	Panipat Refinery (Table-D)	Sampling Method:	IS:5182 (Part-14)-2000
Sampling Location:	Roof of Administration Building	Sampling Duration:	24:00 Hrs
		Sampling Done By:	AAL

TEST RESULTS

Test Parameters→ Date of Sampling↓	PM ₁₀ (µg/m ³)	PM _{2.5} (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	O ₃ (µg/m ³)	NH ₃ (µg/m ³)	Pb (µg/m ³)	As (ng/m ³)	Ni (ng/m ³)	Cd/Hg (µg/m ³)	B(a)P (ng/m ³)
1 01/09/2025	30.4	73.6	9.1	19.5	0.85	28.9	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.47	BLQ (LOQ=1.0)
2 04/09/2025	39.1	80.5	8.4	17.2	0.94	31.1	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.55	BLQ (LOQ=1.0)
3 08/09/2025	38.2	77.9	11.2	22.6	0.76	30.6	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.71	BLQ (LOQ=1.0)
4 11/09/2025	35.7	71.4	12.7	25.3	0.88	31.8	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.62	BLQ (LOQ=1.0)
5 15/09/2025	30.4	62.7	14.1	29.1	0.96	32.5	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.58	BLQ (LOQ=1.0)
6 18/09/2025	36.2	74.9	16.3	32.7	0.99	35.8	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.72	BLQ (LOQ=1.0)
7 22/09/2025	38.9	81.3	13.4	27.6	0.77	33.6	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.69	BLQ (LOQ=1.0)
8 25/09/2025	35.8	72.8	18.9	34.8	0.94	27.4	BLQ (LOQ=200)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.78	BLQ (LOQ=1.0)
Maximum	39.1	81.3	18.9	34.8	0.99	35.8	-	-	-	-	0.78	-
Minimum	30.4	62.7	8.4	17.2	0.76	27.4	-	-	-	-	0.47	-
Average	36.3	74.4	13.0	26.1	0.89	31.5	-	-	-	-	0.64	-
NAAQ Standard	60	100	80	80	2	100	400	1	6	20	5	1
Test Method	IS 5182 (P-24) 2019	IS 5182 (P-23) 2006	IS 5182 (P-2) Sec-1 2023	IS 5182 (P-6) 2006	IS 5182 (P-10) 1999	IS 5182 (P-9) 1974	IS 5182 (P-25) 2018	AAL/SO P/ENV/0 08/2023	AAL/SO P/ENV/0 08/2023	AAL/SO P/ENV/0 08/2023	AAL/SOP /ENV/019 -2022	AAL/SOP ENV/018- 2022

****End of Report****

Remarks:

1. NAAQS - National Ambient Air Quality Standard.
2. BLQ - Below Limit of Quantification.
3. LOQ - Limit of Quantification.
4. Sample Analyzed within seven days from the date of sampling.

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:**
1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL ENV-20251004033, AAL ENV-20251007013, AAL ENV-20251010006, AAL ENV-20251014011, AAL ENV-20251017011, AAL ENV-20251025034, AAL ENV-20251028007, AAL ENV-20251031001
Sample Description:	Ambient Air Quality Monitoring	Date of Reporting:	05/11/2025
Work order Item:	Panipat Refinery (Table-D)	Sampling Method:	IS:5182 (Part-14)-2000
Sampling Location:	Roof of Administration Building	Sampling Duration:	24:00 Hrs
		Sampling Done By:	AAL

TEST RESULTS

Test Parameters→ Date of Sampling↓	PM _{2.5} (µg/m ³)	PM ₁₀ (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	O ₃ (µg/m ³)	NH ₃ (µg/m ³)	Pb (µg/m ³)	As (µg/m ³)	Ni (µg/m ³)	C ₂ H ₄ (µg/m ³)	B(a)P (µg/m ³)
1 04/10/2025	42.7	88.9	10.1	22.1	0.85	32.5	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.85	BLQ (LOQ=1.0)
2 06/10/2025	46.9	93.5	14.2	29.9	0.92	30.6	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.75	BLQ (LOQ=1.0)
3 09/10/2025	48.1	96.2	13.8	28.4	0.89	36.9	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.89	BLQ (LOQ=1.0)
4 13/10/2025	44.3	91.2	16.2	35.5	1.01	31.7	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.74	BLQ (LOQ=1.0)
5 16/10/2025	40.5	87.2	20.1	38.5	0.75	33.8	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.69	BLQ (LOQ=1.0)
6 24/10/2025	46.1	85.1	17.8	34.1	0.92	35.8	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.62	BLQ (LOQ=1.0)
7 27/10/2025	47.1	90.2	17.3	32.1	0.99	34.3	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.72	BLQ (LOQ=1.0)
8 30/10/2025	50.3	85.4	18.2	36.9	0.78	29.7	BLQ (LOQ=21.0)	BLQ (LOQ=0.1)	BLQ (LOQ=1.0)	BLQ (LOQ=1.0)	0.71	BLQ (LOQ=1.0)
Maximum	50.3	96.2	20.1	38.5	1.01	36.9	-	-	-	-	0.89	-
Minimum	40.5	85.1	10.1	22.1	0.75	29.7	-	-	-	-	0.62	-
Average	45.8	89.7	16.0	32.2	0.89	33.2	-	-	-	-	0.75	-
NAAQ Standard	60	100	80	80	2	100	400	1	6	20	5	1
Test Method	IS 5182 (P-24) 2019	IS 5182 (P-23) 2006	IS 5182 (P-2/ Sec-1) 2023	IS 5182 (P-6) 2006	IS 5182 (P-10) 1999	IS 5182 (P-9) 1974	IS 5182 (P-25) 2018	AAL/ISO P/ENV/0 08-2023	AAL/ISO P/ENV/0 08-2023	AAL/ISO P/ENV/0 08-2023	AAL/SOP (ENV/019 -2022)	AAL/SOP/ ENV/018- 2022

****End of Report****

Remarks:

1. NAAQS- National Ambient Air Quality Standard.
2. BLQ-Below Limit of Quantification.
3. LOQ-Limit of Quantification.
4. Sample Analyzed within seven days from the date of sampling.

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL ENV-20251104017, AAL ENV-20251107008, AAL ENV-20251111004, AAL ENV-20251114001, AAL ENV-20251118001
Sample Description:	Ambient Air Quality Monitoring	Date of Reporting:	21/11/2025
Work order Item:	Panipat Refinery (Table-D)	Sampling Method:	IS:5182 (Part-14)-2000
Sampling Location:	Roof of Administration Building	Sampling Duration:	24:00 Hrs
		Sampling Done By:	AAL

TEST RESULTS

Test Parameters → Date of Sampling →	PM ₁₀ (µg/m ³)	PM _{2.5} (µg/m ³)	SO ₂ (µg/m ³)	NO ₂ (µg/m ³)	CO (mg/m ³)	O ₃ (µg/m ³)	NH ₃ (µg/m ³)	Pb (µg/m ³)	As (µg/m ³)	Ni (µg/m ³)	Cd (µg/m ³)	B(a)P (µg/m ³)
1 03/11/2025	90.8	188.4	12.9	33.8	0.99	27.9	BLQ (1.00-20.0)	BLQ (1.00-20.0)	BLQ (1.00-1.0)	BLQ (1.00-1.0)	0.68	BLQ (1.00-1.0)
2 06/11/2025	88.2	194.4	17.3	29.4	0.78	26.5	BLQ (1.00-20.0)	BLQ (1.00-20.0)	BLQ (1.00-1.0)	BLQ (1.00-1.0)	0.78	BLQ (1.00-1.0)
3 10/11/2025	83.1	184.6	12.8	33.6	0.84	24.3	BLQ (1.00-20.0)	BLQ (1.00-20.0)	BLQ (1.00-1.0)	BLQ (1.00-1.0)	0.94	BLQ (1.00-1.0)
4 13/11/2025	93.6	180.2	18.9	31.5	0.82	28.4	BLQ (1.00-20.0)	BLQ (1.00-20.0)	BLQ (1.00-1.0)	BLQ (1.00-1.0)	0.77	BLQ (1.00-1.0)
5 17/11/2025	84.6	177.2	13.3	32.9	0.69	30.5	BLQ (1.00-20.0)	BLQ (1.00-20.0)	BLQ (1.00-1.0)	BLQ (1.00-1.0)	0.63	BLQ (1.00-1.0)
Maximum	93.6	194.4	18.9	33.8	0.99	30.5	-	-	-	-	0.94	-
Minimum	84.6	177.2	12.8	29.4	0.69	24.3	-	-	-	-	0.63	-
Average	88.5	185.8	15.0	32.2	0.82	27.5	-	-	-	-	0.76	-
NAAQ Standard	60	100	80	80	2	100	400	1	6	10	5	1
Test Method	IS 5182 (P-24) 2019	IS 5182 (P-13) 2000	IS 5182 (P-2) See-1 2023	IS 5182 (P-6) 2006	IS 5182 (P-10) 1999	IS 5182 (P-9) 1974	IS 5182 (P-13) 2018	AAL/SO P/ENV/0 08-2023	AAL/SO P/ENV/0 08-2023	AAL/SO P/ENV/0 08-2023	AAL/SOP /ENV/014 2022	AAL/SOP /ENV/013 2022

****End of Report****

- Remarks :-
1. NAAQS: National Ambient Air Quality Standard.
 2. BLQ: Below Limit of Quantification.
 3. LOD: Limit of Quantification.
 4. Sample Analyzed within seven days from the date of sampling.

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the listed sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery (Table-F)

Report No. AAL ENV-20250610005

Date of Receiving: 10/06/2025

Date of Starting: 10/06/2025

Date of Completion: 14/06/2025

Date of Reporting: 14/06/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	09/06/2025	SRU-26	37	169	1.9	70	8.67
2	09/06/2025	SRU-57	37	162	1.9	70	8.96

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)			Hydrogen Sulphide (as H ₂ S)		
			mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	09/06/2025	SRU-26	103.4	43.71	7.84	50.1	25.92	3.81	44.3	46.2	3.81	ND	ND	ND
2	09/06/2025	SRU-57	135.8	47.24	8.52	46.5	24.07	3.14	45.2	30.4	3.15	ND	ND	ND
Permissible limits (mg/Nm ³)			NS			350			150			15		

ND=Not Detected, NS=Not Specified

****End of Report****

Test Method: - Sulphur Dioxide (as SO₂) IS 11255(P-2)-1985, Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2005, Carbon Monoxide (as CO) IS 13276-1992, Hydrogen Sulphide (H₂S) IS 11255(P-4)-2005.

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only. endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtina Cracker, Panipat (Haryana)

Sample Description: Stack Emission
Sampling Method: IS:11255
Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL/ENV-20250721001

Date of Receiving: 21/07/2025
Date of Starting: 21/07/2025
Date of Completion: 26/07/2025
Date of Reporting: 26/07/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	08-07-2025	HRSG-01	35	144	3.3	70	11.91
2	08-07-2025	HRSG-02	36	138	3.3	70	11.27
3	08-07-2025	HRSG-03	35	155	3.3	70	9.96
4	08-07-2025	HRSG-04	36	158	3.3	70	10.32
5	09-07-2025	HRSG-05	36	224	3.3	70	10.55
6	19-07-2025	DCU HEATER	37	164	3.0	70	10.31
7	09-07-2025	CPP-VHP-1	35	135	3.34	100	10.12
8	09-07-2025	UB-01	37	170	3.34	100	9.96
9	11-07-2025	OHCU-RG Heater	36	189	2.42	65	10.52
10	11-07-2025	OHCU-LP Section	37	160	2.42	65	10.81
11	12-07-2025	DHDS Stack	37	185	1.3	70	10.82
12	10-07-2025	CCRU NHT Heater-FF 101	36	216	1.54	60	10.19
13	09-07-2025	CPP-VHP-2	37	138	2.34	100	9.34

TEST RESULT

S/N	Date of Sampling	Detail of Stack & Unit	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)		
			mg/Nm ³	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	08-07-2025	HRSG-01	7.6	1.94	6.5	2.27	1.66	212.5	103.51	51.18	3.44	3.44	1.10
2	08-07-2025	HRSG-02	8.6	2.11	8.4	2.94	2.06	220.6	107.45	54.64	4.9	3.02	1.20
3	08-07-2025	HRSG-03	8.9	1.85	8.1	2.83	1.66	194.6	94.89	40.50	4.6	3.68	0.90
4	08-07-2025	HRSG-04	9.1	1.95	8.9	3.11	1.90	160.7	72.28	34.38	5.4	4.32	1.16
5	09-07-2025	HRSG-05	8.7	1.65	8.6	3.36	1.63	184.2	94.31	34.93	5.7	4.56	1.08
6	19-07-2025	DCU HEATER	8.3	1.75	8.4	2.94	1.77	120.6	58.74	29.42	7.2	5.76	1.52
7	09-07-2025	CPP-VHP-1	8.6	1.95	8.9	3.11	2.02	168.1	81.88	38.16	6.3	5.04	1.43
8	09-07-2025	UB-01	7.5	1.54	9.7	3.39	2.06	170.9	83.24	35.17	5.9	4.72	1.21
9	11-07-2025	OHCU-RG Heater	9.5	1.04	9.7	3.39	1.66	130.5	63.57	14.28	7.9	6.32	0.80
10	11-07-2025	OHCU-LP Section	8.3	0.98	8.7	3.64	1.64	129.6	63.13	13.55	9.3	7.44	1.12
11	12-07-2025	DHDS Stack	5.9	0.19	9.2	3.22	0.30	117.9	57.43	3.86	7.8	6.24	0.26
12	10-07-2025	CCRU NHT Heater-FF 101	7.5	0.30	8.9	3.11	0.56	119.7	58.36	4.85	9.2	7.36	0.37
13	09-07-2025	CPP-VHP-2	8.4	0.86	9.1	3.18	0.93	178.4	86.90	18.21	6.7	5.36	0.68
Permissible limits (mg/Nm³)			Gas		SO₂			NO_x			CO		
			liquid		1700			450			200		
			FCCU		-			-			400		

ND=Not Detected

ASUTOSH SRIVASTAVA
Deputy Technical Manager
Authorized Signatory

- Note:**
1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20250721001A

Date of Receiving: 21/07/2025
Date of Starting: 21/07/2025
Date of Completion: 26/07/2025
Date of Reporting: 26/07/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	08-07-2025	HRSG-01	35	144	3.3	70	11.91
2	08-07-2025	HRSG-02	36	138	3.3	70	11.27
3	08-07-2025	HRSG-03	35	155	3.3	70	9.96
4	08-07-2025	HRSG-04	36	158	3.3	70	10.32
5	09-07-2025	HRSG-05	36	224	3.3	70	10.55
6	19-07-2025	DCU HEATER	37	164	3.0	70	10.31
7	09-07-2025	CPP-VHP-1	35	135	3.34	100	10.12
8	09-07-2025	UB-01	37	170	3.34	100	9.96
9	11-07-2025	OHCU-RG Heater	36	189	2.42	63	10.52
10	11-07-2025	OHCU-LP Section	37	160	2.42	65	10.81
11	12-07-2025	DHDS Stack	37	185	1.3	70	10.82
12	10-07-2025	CCRU NHT Heater-FF 101	36	216	1.54	60	10.19
13	09-07-2025	CPP - VHP - 2	37	138	2.34	100	9.34

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
1	08-07-2025	HRSG-01	ND	-	-
2	08-07-2025	HRSG-02	ND	-	-
3	08-07-2025	HRSG-03	ND	-	-
4	08-07-2025	HRSG-04	ND	-	-
5	09-07-2025	HRSG-05	ND	-	-
6	19-07-2025	DCU HEATER	ND	-	-
7	09-07-2025	CPP-VHP-1	ND	-	-
8	09-07-2025	UB-01	ND	-	-
9	11-07-2025	OHCU-RG Heater	ND	-	-
10	11-07-2025	OHCU-LP Section	ND	-	-
11	12-07-2025	DHDS Stack	ND	-	-
12	10-07-2025	CCRU NHT Heater-FF 101	ND	-	-
13	09-07-2025	CPP - VHP - 2	ND	-	-
Permissible limits (mg/Nm ³)		Gas	-	-	-
		liquid	-	5	-
		FCCU	-	-	-

ND=Not Detected


ASHISH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 2 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Report No. AAL ENV-20250721001

Sample Description: Stack Emission
Sampling Method: IS-11255
Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Date of Receiving: 21/07/2025
Date of Starting: 21/07/2025
Date of Completion: 26/07/2025
Date of Reporting: 26/07/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
14	10-07-2025	CCRU NHT Heater-FF 201	37	240	2.34	70	11.44
15	10-07-2025	CCRU NHT Heater-FF 205	36	230	2.34	70	11.58
16	11-07-2025	RFCC-CO Boiler	37	160	2.1	100	9.85
17	11-07-2025	RFCC Feed Heater	38	170	2.1	67	9.25
18	12-07-2025	DHDT-H-01	38	219	1.8	70	10.22
19	12-07-2025	DHDT-H-02	37	215	1.8	70	10.46
20	12-07-2025	AVU-01	39	135	5.1	100	9.81
21	14-07-2025	AVU-02	38	140	5.1	100	10.11
22	16-07-2025	HCU Stack	37	139	1.3	70	10.48
23	14-07-2025	HGU-PDS	37	154	1.7	60	10.82
24	14-07-2025	HGU-76	36	168	3.4	60	10.61
25	14-07-2025	HGU-77	36	140	1.7	60	10.79

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NOx)			Carbon Monoxide (as CO)		
			mg/Nm ³	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
14	10-07-2025	CCRU NHT Heater-FF 201	8.9	0.89	8.6	3.01	0.86	164.3	86.63	16.46	17.2	33.76	1.73
15	10-07-2025	CCRU NHT Heater-FF 205	8.3	0.86	9.4	3.29	0.97	135.4	65.95	14.00	18.9	15.12	1.99
16	11-07-2025	RFCC-CO Boiler	9.6	0.79	8.9	3.11	0.73	133.9	66.20	11.18	90.3	72.24	7.43
17	11-07-2025	RFCC Feed Heater	8.3	0.63	9.5	3.32	0.72	119.4	58.16	9.02	9.5	7.6	0.77
18	12-07-2025	DHDT-H-01	4.8	0.27	8.6	3.01	0.47	129.3	62.98	7.14	5.9	4.72	0.33
19	12-07-2025	DHDT-H-02	5.1	0.29	9.1	3.18	0.52	138.7	67.56	7.50	5.4	4.32	0.31
20	12-07-2025	AVU-01	8.2	4.21	9.4	3.29	4.82	125.7	61.23	64.49	5.6	4.46	2.87
21	14-07-2025	AVU-02	9.1	4.75	9.2	3.22	4.81	125.9	61.32	65.76	4.9	3.92	2.56
22	16-07-2025	HCU Stack	4.7	0.17	8.4	2.94	0.39	134.1	65.32	4.72	5.7	4.56	0.26
23	14-07-2025	HGU-PDS	9.4	0.55	7.9	2.76	0.47	98.3	47.98	5.92	6.4	5.12	0.38
24	14-07-2025	HGU-76	7.6	1.80	9.3	3.25	3.20	159.7	77.79	37.81	4.3	3.44	1.02
25	14-07-2025	HGU-77	8.7	0.54	8.4	2.94	0.52	149.6	72.87	9.27	6.3	5.2	0.48
Permissible limits (mg/Nm ³)			Gas		80			350			150		
			Liquid		1700			450			200		
			FCCU		-			-			400		

ND=Not Detected

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 2 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20250721001A

Date of Receiving: 21/07/2025
Date of Starting: 21/07/2025
Date of Completion: 26/07/2025
Date of Reporting: 26/07/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
14	10-07-2025	CCRU NHT Heater-FF 201	37	240	2.34	70	11.44
15	10-07-2025	CCRU NHT Heater-FF 205	36	230	2.34	70	11.58
16	11-07-2025	RFCC-CO Boiler	37	160	2.1	100	9.85
17	11-07-2025	RFCC Feed Heater	38	170	2.1	67	9.25
18	12-07-2025	DHDT-H-01	38	219	1.8	70	10.22
19	12-07-2025	DHDT-H-02	37	215	1.8	70	10.46
20	12-07-2025	AVU-01	39	135	5.1	100	9.81
21	14-07-2025	AVU-02	38	140	5.1	100	10.11
22	16-07-2025	HCU Stack	37	139	1.3	70	10.48
23	14-07-2025	HGU-PDS	37	154	1.7	60	10.82
24	14-07-2025	HGU-76	36	168	3.4	60	10.01
25	14-07-2025	HGU-77	36	140	1.7	60	10.79

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
14	10-07-2025	CCRU NHT Heater-FF 201	ND	-	-
15	10-07-2025	CCRU NHT Heater-FF 205	ND	-	-
16	11-07-2025	RFCC-CO Boiler	ND	-	-
17	11-07-2025	RFCC Feed Heater	ND	-	-
18	12-07-2025	DHDT-H-01	ND	-	-
19	12-07-2025	DHDT-H-02	ND	-	-
20	12-07-2025	AVU-01	ND	-	-
21	14-07-2025	AVU-02	ND	-	-
22	16-07-2025	HCU Stack	ND	-	-
23	14-07-2025	HGU-PDS	ND	-	-
24	14-07-2025	HGU-76	ND	-	-
25	14-07-2025	HGU-77	ND	-	-
Permissible limits (mg/Nm ³)		Gas	-		
		liquid	5		
		FCCU	-		

ND=Not Detected

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 3 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Report No. AAL ENV-20250721001

Sample Description: Stack Emission

Date of Receiving: 21/07/2025

Sampling Method: IS:11255

Date of Starting: 21/07/2025

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Date of Completion: 26/07/2025

Date of Reporting: 26/07/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
26	15-07-2025	MSQ Prime G-301-H-101	36	218	1.64	60	10.58
27	15-07-2025	MSQ Prime G-303-H-201	38	205	1.64	60	10.35
28	15-07-2025	MSQ Prime G-303-H-301	38	224	1.64	60	10.64
29	16-07-2025	DHDT-BIS VI (New-107)	37	165	1.8	70	10.08
30	16-07-2025	HGU-BIS VI (New-106)	37	160	3.4	39.7	10.39
31	17-07-2025	PX-Isomer	38	179	1.2	56	10.06
32	18-07-2025	PX-Tatory	37	184	1.2	56	9.85
33	17-07-2025	PX-Xylene	39	166	2	78	10.25
34	17-07-2025	PX-CCR	37	178	1.9	100	9.88
35	17-07-2025	PX-NHT	36	146	1	30	9.69
36	18-07-2025	PTA-Hot Oil-Heater	39	148	2.35	60	9.80
37	18-07-2025	PTA-FCPH	37	141	2.35	60	10.20
38	18-07-2025	PTA-Thermal Oxidizer	36	150	1.25	50	10.15

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)		
			mg/Nm ³	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
26	15-07-2025	MSQ Prime G-301-H-101	4.7	0.22	16.2	5.67	0.77	149.6	72.87	7.11	9.5	7.6	0.45
27	15-07-2025	MSQ Prime G-303-H-201	3.8	0.18	14.3	5.60	0.68	127.3	62.61	6.08	14.1	11.28	0.67
28	15-07-2025	MSQ Prime G-303-H-301	5.1	0.24	18.2	6.37	0.86	118.2	57.57	5.59	16.2	12.96	0.77
29	16-07-2025	DHDT-BIS VI (New-107)	4.9	0.30	13.6	4.76	0.83	112.6	54.85	6.89	8.9	7.12	1.54
30	16-07-2025	HGU-BIS VI (New-106)	4.6	1.07	9.8	3.43	2.27	90.5	44.08	20.98	8.1	6.48	1.88
31	17-07-2025	PX-Isomer	5.4	0.14	11.1	3.92	0.29	136.1	65.37	3.42	37.2	20.76	0.98
32	18-07-2025	PX-Tatory	5.8	0.15	8.2	2.87	0.21	90.1	43.89	2.30	ND	-	-
33	17-07-2025	PX-Xylene	6.9	0.53	8.8	3.08	0.67	106.1	51.68	8.13	ND	-	-
34	17-07-2025	PX-CCR	8.4	0.54	8.4	2.94	0.54	110.3	53.73	7.15	8.4	6.72	0.54
35	17-07-2025	PX-NHT	7.2	0.14	7.5	2.62	0.14	81.4	39.65	1.39	8.1	6.48	0.15
36	18-07-2025	PTA-Hot Oil-Heater	6.1	0.64	15.7	5.49	1.66	38.2	18.61	4.03	ND	-	-
37	18-07-2025	PTA-FCPH	8.6	0.97	7.5	2.62	0.84	120.1	38.50	13.90	ND	-	-
38	18-07-2025	PTA-Thermal Oxidizer	8.1	0.25	7.9	2.76	0.24	35.7	17.30	1.10	5.8	4.64	0.18
Permissible limits (mg/Nm ³)			Gas		10		50		350		150		
			liquid		100		1700		450		260		
			FCCU		-		-		-		400		

ND=Not Detected

****End of Report****

Test Method : Particulate Matter (as PM) IS 11255(P-1)-1985, Sulphur Dioxide (as SO₂) IS 11255(P-2)-1985, Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2005, Carbon Monoxide (as CO) IS 13270-1992

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 3 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Report No. AAL-ENV-20250721001A

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Date of Receiving: 21/07/2025

Date of Starting: 21/07/2025

Date of Completion: 26/07/2025

Date of Reporting: 26/07/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
26	15-07-2025	MSQ Prime G-301-H-101	36	218	1.64	60	10.58
27	15-07-2025	MSQ Prime G-303-H-201	38	205	1.64	60	10.35
28	15-07-2025	MSQ Prime G-303-H-301	38	224	1.64	60	10.64
29	16-07-2025	DHDT-BS VI (New-107)	37	165	1.8	70	10.08
30	16-07-2025	HGU-BS VI (New-106)	37	160	3.4	59.7	10.59
31	17-07-2025	PX-Isomer	38	179	1.2	56	10.06
32	18-07-2025	PX-Tatory	37	184	1.2	56	9.85
33	17-07-2025	PX-Xylene	39	166	2	78	10.25
34	17-07-2025	PX-CCR	37	178	1.9	100	9.88
35	17-07-2025	PX-NHT	36	146	1	30	9.69
36	18-07-2025	PTA-Hot Oil-Heater	39	148	2.35	60	9.80
37	18-07-2025	PTA-FCPIII	37	141	2.35	60	10.20
38	18-07-2025	PTA-Thermal Oxidizer	36	150	1.25	50	10.15

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
26	15-07-2025	MSQ Prime G-301-H-101	ND	-	-
27	15-07-2025	MSQ Prime G-303-H-201	ND	-	-
28	15-07-2025	MSQ Prime G-303-H-301	ND	-	-
29	16-07-2025	DHDT-BS VI (New-107)	ND	-	-
30	16-07-2025	HGU-BS VI (New-106)	ND	-	-
31	17-07-2025	PX-Isomer	ND	-	-
32	18-07-2025	PX-Tatory	ND	-	-
33	17-07-2025	PX-Xylene	ND	-	-
34	17-07-2025	PX-CCR	ND	-	-
35	17-07-2025	PX-NHT	ND	-	-
36	18-07-2025	PTA-Hot Oil-Heater	ND	-	-
37	18-07-2025	PTA-FCPIII	ND	-	-
38	18-07-2025	PTA-Thermal Oxidizer	ND	-	-
Permissible limits (mg/Nm ³)			Gas	-	-
			Liquid	5	-
			FCCU	-	-

ND=Not Detected

Test Method: Nickel & Vanadium USEPA Method 29 by AAS

End of Report

ADITI KUSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

Note: 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph.: 7082301442, 9250014551 Email: aalkundli@gmail.com

Website: www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Report No.: AAL ENV-20250721002

Date of Receiving: 21/07/2025

Date of Starting: 21/07/2025

Date of Completion: 26/07/2025

Date of Reporting: 26/07/2025

Sampling Done By: AAL

Sample Description: Stack Emission

Sampling Method: IS-11255

Work order Item: Panipat Refinery (Table-F)

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	19/07/2025	SRU-26	38	175	1.9	70	10.61
2	19/07/2025	SRU-57	38	170	1.9	70	10.30

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)			Hydrogen Sulphide (as H ₂ S)		
			mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	19/07/2025	SRU-26	112.6	39.38	7.90	54.2	26.40	3.80	48.7	38.96	3.41	ND	ND	ND
2	19/07/2025	SRU-57	137.4	48.06	9.46	48.7	23.72	3.35	43.4	34.72	2.99	ND	ND	ND
Permissible limits (mg/Nm ³)			NS			350			150			15		

ND=Not Detected, NS=Not Specified

****End of Report****

Test Method: Sulphur Dioxide (as SO₂) IS 11255(P-2)-1985, Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2005, Carbon Monoxide (as CO) IS 11270-1993, Hydrogen Sulphide (H₂S) IS 11255(P-4)-2003.

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery (Table-F)

Report No. AAL ENV-20250825016

Date of Receiving: 25/08/2025

Date of Starting: 25/08/2025

Date of Completion: 30/08/2025

Date of Reporting: 30/08/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	23/08/2025	SRL-26	36	165	1.9	70	10.49
2	23/08/2025	SRL-57	36	160	1.9	70	10.18

TEST RESULT

S/N	Date of Sampling	Detail of Stack	Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)			Hydrogen Sulphide (as H ₂ S)		
			mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	23/08/2025	SRL-26	126.1	44.11	8.94	56.0	27.72	4.03	50.2	40.16	3.56	ND	ND	ND
2	23/08/2025	SRL-57	144.5	50.54	10.07	50.1	24.40	3.49	45.8	36.64	3.19	ND	ND	ND
Permissible limits (mg/Nm ³)			NS			350			150			15		

ND=Not Detected, ND=Not Specified

****End of Report****

Test Method :- Sulphur Dioxide (as SO₂) IS: 11255 (P-2)-1985, Oxide of Nitrogen (as NO_x) IS: 11255 (P-7)-2005, Carbon Monoxide (as CO) IS: 13270-1992, Hydrogen Sulphide (H₂S) IS: 11255 (P-4)-2005.


ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery (Table-F)

Report No. AAL ENV-20250924059

Date of Receiving: 24/09/2025

Date of Starting: 24/09/2025

Date of Completion: 30/09/2025

Date of Reporting: 30/09/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	23/09/2025	SRL-26	35	158	1.9	70	10.40
2	23/09/2025	SRL-57	35	163	1.9	70	10.22

TEST RESULT

S/N	Date of Sampling	Detail of Stack	Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NOx)			Carbon Monoxide (as CO)			Hydrogen Sulphide (as H ₂ S)		
			mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	23/09/2025	SRL-26	114.2	39.91	8.16	52.7	25.67	3.77	52.7	42.16	3.77	ND	ND	ND
2	23/09/2025	SRL-57	136.7	47.81	9.49	48.2	23.48	3.35	49.1	39.28	3.41	ND	ND	ND
Permissible limits (mg/Nm ³)			NS			150			150			15		

ND=Not Detected, NS=Not Specified

****End of Report****

Test Method: - Sulphur Dioxide (as SO₂) IS 11255(P-2)-1985, Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2005, Carbon Monoxide (as CO) IS 15270-1992, Hydrogen Sulphide (H₂S) IS 11255(P-4)-2005.

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS-11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20250927029

Date of Receiving: 27/09/2025

Date of Starting: 27/09/2025

Date of Completion: 30/09/2025

Date of Reporting: 30/09/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	10-09-2025	HRSG-01	35	150	3.3	70	10.74
2	10-09-2025	HRSG-02	37	142	3.3	70	11.45
3	10-09-2025	HRSG-03	34	161	3.3	70	10.30
4	11-09-2025	HRSG-04	35	165	3.3	70	10.15
5	11-09-2025	HRSG-05	37	191	3.3	70	10.18
6	20-09-2025	DCU HEATER	36	173	3.0	70	10.58
7	11-09-2025	UB-01	37	178	3.34	100	10.35
8	13-09-2025	OHCU-RG Heater	36	193	2.42	65	10.41
9	13-09-2025	OHCU-LP Section	35	171	2.42	65	9.85
10	15-09-2025	DHDS Stack	35	194	1.3	70	9.99
11	12-09-2025	CCRU NHT Heater-PF 101	34	224	1.54	60	9.71
12	11-09-2025	CPP - VHP - 2	34	145	2.34	100	10.20

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)		
			mg/Nm ³	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	10-09-2025	HRSG-01	8.1	1.84	7.3	2.53	1.60	130.2	58.69	27.33	5.4	4.32	1.22
2	10-09-2025	HRSG-02	8.3	2.05	8.1	2.83	2.00	149.2	68.29	34.56	7.0	6.08	1.87
3	10-09-2025	HRSG-03	9.2	1.96	8.4	2.94	1.78	146.9	71.55	33.13	6.2	6.26	1.74
4	11-09-2025	HRSG-04	9.7	2.01	7.9	2.76	1.64	94.7	45.88	19.50	6.2	4.96	1.28
5	11-09-2025	HRSG-05	9.1	1.78	7.6	2.66	1.49	96.8	94.30	19.97	5.9	4.72	1.16
6	20-09-2025	DCU HEATER	8.7	1.97	9.9	3.46	2.25	118.1	57.53	26.79	6.7	5.36	1.52
7	11-09-2025	UB-01	8.6	1.76	9.2	3.22	1.89	99.4	48.42	20.38	6.4	5.12	1.31
8	13-09-2025	OHCU-RG Heater	10.1	2.02	9.5	3.32	1.90	120.8	58.84	24.11	6.8	5.44	1.36
9	13-09-2025	OHCU-LP Section	12.5	2.39	8.3	2.90	1.64	114.2	55.62	22.61	6.3	5.04	1.23
10	15-09-2025	DHDS Stack	9.3	0.53	8.2	2.94	0.48	103.1	50.22	5.86	2.3	9.44	0.70
11	12-09-2025	CCRU NHT Heater-PF 101	8.4	0.44	8.4	2.96	0.44	103.6	51.44	5.48	2.6	7.68	0.50
12	11-09-2025	CPP - VHP - 2	8.7	1.90	8.6	3.01	1.87	90.2	43.91	19.66	7.1	5.68	1.55
Permissible limits (mg/Nm ³)			Gas		50			350			150		
			Liquid		100			1700			200		
			FCCU		-			-			400		

100-500-Digital

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naptha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery & RX-PTA (Table-E & M)

Report No. AAL/ENV/20250927029A

Date of Receiving: 17/09/2025
Date of Starting: 17/09/2025
Date of Completion: 30/09/2025
Date of Reporting: 30/09/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	10-09-2025	HRSG-01	35	150	3.3	70	10.74
2	10-09-2025	HRSG-02	37	142	3.3	70	11.45
3	10-09-2025	HRSG-03	34	161	3.3	70	10.30
4	11-09-2025	HRSG-04	35	165	3.3	70	10.15
5	11-09-2025	HRSG-05	37	191	3.3	70	10.18
6	20-09-2025	DCU HEATER	36	173	3.0	70	10.58
7	11-09-2025	UB-01	37	178	3.34	100	10.35
8	13-09-2025	OHCU-RG Heater	36	193	2.42	65	10.41
9	13-09-2025	OHCU-LP Section	35	171	2.42	65	9.84
10	15-09-2025	DHDS Stack	35	194	1.3	70	9.99
11	12-09-2025	CCRU NHT Heater-FF 101	34	224	1.54	60	9.71
12	11-09-2025	CPP - VHP - 2	34	145	2.34	100	10.20

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
1	10-09-2025	HRSG-01	ND	-	-
2	10-09-2025	HRSG-02	ND	-	-
3	10-09-2025	HRSG-03	ND	-	-
4	11-09-2025	HRSG-04	ND	-	-
5	11-09-2025	HRSG-05	ND	-	-
6	20-09-2025	DCU HEATER	ND	-	-
7	11-09-2025	UB-01	ND	-	-
8	13-09-2025	OHCU-RG Heater	ND	-	-
9	13-09-2025	OHCU-LP Section	ND	-	-
10	15-09-2025	DHDS Stack	ND	-	-
11	12-09-2025	CCRU NHT Heater-FF 101	ND	-	-
12	11-09-2025	CPP - VHP - 2	ND	-	-
Permissible limits (mg/Nm ³)			Gas	-	-
			Liquid	5	-
			ECCU	-	-

ND=Not Detected

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 2 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20250927029

Date of Receiving: 27/09/2025
Date of Starting: 27/09/2025
Date of Completion: 30/09/2025
Date of Reporting: 30/09/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
13	12-09-2025	CCRU NHHT Heater-FF 201	35	204	2.34	70	9.58
14	12-09-2025	CCRU NHHT Heater-FF 205	34	216	2.34	70	10.91
15	15-09-2025	RFCC-CO Boiler	36	180	2.1	100	10.07
16	15-09-2025	RFCC Feed Heater	35	193	2.1	67	10.31
17	16-09-2025	DHDT-H-01	37	189	1.8	70	10.43
18	16-09-2025	DHDT-H-02	37	206	1.8	70	10.71
19	13-09-2025	AVU-01	35	140	5.1	100	9.37
20	16-09-2025	AVU-02	37	146	5.1	100	10.02
21	18-09-2025	HCU Stack	34	153	1.3	70	10.18
22	18-09-2025	HCU-PDS	36	162	1.7	60	10.53
23	18-09-2025	HGU-76	36	149	3.4	60	10.13
24	18-09-2025	HGU-77	36	153	1.7	60	10.34

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)		Oxide of Nitrogen (NOx)		Carbon Monoxide (as CO)		
			mg/Nm ³	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	ppm
13	12-09-2025	CCRU NHHT Heater-FF 201	8.6	0.10	17.5	4.44	0.15	141.1	68.28	1.67	14.3
14	12-09-2025	CCRU NHHT Heater-FF 205	7.2	0.72	8.5	2.92	0.85	120.1	58.39	12.04	17.6
15	15-09-2025	RFCC-CO Boiler	9.1	0.73	8.2	2.87	0.66	130.6	67.51	11.15	90.9
16	15-09-2025	RFCC Feed Heater	8.2	0.66	11.3	3.95	0.91	115.7	56.56	9.25	9.1
17	16-09-2025	DHDT-H-01	5.4	0.32	8.9	3.11	0.53	136.2	66.34	8.18	6.2
18	16-09-2025	DHDT-H-02	5.9	0.35	8.4	2.94	0.50	143.5	63.90	8.53	5.9
19	13-09-2025	AVU-01	7.8	3.78	9.1	3.18	4.40	114.3	55.63	55.29	5.3
20	16-09-2025	AVU-02	9.5	4.85	9.9	3.46	5.85	130.2	63.42	66.43	5.1
21	18-09-2025	HCU Stack	5.2	0.19	8.1	2.81	0.27	141.2	68.78	4.68	6.4
22	18-09-2025	HCU-PDS	8.2	0.47	7.2	2.52	0.41	112.7	54.90	6.47	6.1
23	18-09-2025	HGU-76	7.5	1.66	9.8	3.43	2.23	163.4	79.59	32.22	5.1
24	18-09-2025	HGU-77	8.8	2.03	8.1	2.83	1.87	152.6	74.33	35.14	6.9
Permissible limits (mg/Nm ³)			Gas		50		350		150		
			Liquid		1700		450		200		
			FCCU		-		-		400		

ISO 9001:2015

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 2 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS-11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20250027029A

Date of Receiving: 27/09/2025
Date of Starting: 27/09/2025
Date of Completion: 30/09/2025
Date of Reporting: 30/09/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
13	12-09-2025	CCRU NHT Heater-FF 201	35	204	2.34	70	9.58
14	12-09-2025	CCRU NHT Heater-FF 205	34	216	2.34	70	10.93
15	15-09-2025	RFCC-CO-Boiler	36	180	2.1	100	10.07
16	15-09-2025	RFCC Feed Heater	35	193	2.1	67	10.31
17	16-09-2025	DHDT-H-01	37	189	1.8	70	10.43
18	16-09-2025	DHDT-H-02	37	206	1.8	70	10.71
19	13-09-2025	AVU-01	35	140	5.1	100	9.37
20	16-09-2025	AVU-02	37	146	5.1	100	10.02
21	18-09-2025	HCU Stack	34	153	1.3	70	10.18
22	18-09-2025	HGU-PDS	36	162	1.7	60	10.53
23	18-09-2025	HGU-76	36	149	3.4	60	10.11
24	18-09-2025	HGU-77	36	153	1.7	60	10.34

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
13	12-09-2025	CCRU NHT Heater-FF 201	ND	-	-
14	12-09-2025	CCRU NHT Heater-FF 205	ND	-	-
15	15-09-2025	RFCC-CO-Boiler	ND	-	-
16	15-09-2025	RFCC Feed Heater	ND	-	-
17	16-09-2025	DHDT-H-01	ND	-	-
18	16-09-2025	DHDT-H-02	ND	-	-
19	13-09-2025	AVU-01	ND	-	-
20	16-09-2025	AVU-02	ND	-	-
21	18-09-2025	HCU Stack	ND	-	-
22	18-09-2025	HGU-PDS	ND	-	-
23	18-09-2025	HGU-76	ND	-	-
24	18-09-2025	HGU-77	ND	-	-
Permissible limits (mg/Nm ³)			Gas	-	-
			Liquid	5	-
			FCCU	-	-

10/09/2025

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 3 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission
Sampling Method: IS: 11255
Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20250927029

Date of Receiving: 27/09/2025
Date of Starting: 27/09/2025
Date of Completion: 30/09/2025
Date of Reporting: 30/09/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
25	19-09-2025	MSQ Prime G-303-H-101	34	209	1.64	60	10.48
26	19-09-2025	MSQ Prime G-303-H-201	36	211	1.64	60	10.41
27	19-09-2025	MSQ Prime G-303-H-301	38	216	1.64	60	10.36
28	20-09-2025	DHDT-BS VI (New-107)	35	180	1.8	70	10.25
29	20-09-2025	HGU-BS VI (New-106)	34	191	3.4	59.7	10.96
30	26-09-2025	PX-Biomert	37	184	1.2	56	10.12
31	26-09-2025	PX-Tatory	38	197	1.2	56	9.99
32	22-09-2025	PX-Xylene	35	170	2	78	10.30
33	22-09-2025	PX-CCR	33	185	1.9	100	9.95
34	22-09-2025	PX-NHT	34	156	1	30	9.80
35	27-09-2025	PTA-Hot Oil-Heater	36	159	2.35	60	9.92
36	27-09-2025	PTA-FCPH	35	163	2.35	60	10.46
37	26-09-2025	PTA-Thermal Oxidizer	37	167	1.25	50	10.51

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit →	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)		Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)			
			mg/Nm ³	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
25	19-09-2025	MSQ Prime G-303-H-101	4.5	0.22	12.7	4.44	0.61	129.2	62.63	6.20	0.81	6.41	0.39
26	19-09-2025	MSQ Prime G-303-H-201	5.1	0.24	14.2	5.55	0.72	134.2	65.37	6.37	15.2	12.16	0.72
27	19-09-2025	MSQ Prime G-303-H-301	4.7	0.22	17.2	6.42	0.82	103.1	50.22	4.91	17.2	13.76	0.82
28	20-09-2025	DHDT-BS VI (New-107)	4.5	0.27	11.5	4.02	0.69	114.3	55.67	6.83	9.5	7.6	0.57
29	20-09-2025	HGU-BS VI (New-106)	4.0	1.10	10.3	3.53	2.26	96.1	46.81	21.53	8.4	6.72	1.88
30	26-09-2025	PX-Biomert	4.0	0.13	12.7	4.44	0.35	123.4	62.06	3.33	39.7	31.76	1.04
31	26-09-2025	PX-Tatory	6.1	0.15	8.2	2.87	0.21	91.2	44.42	2.20	ND	-	-
32	22-09-2025	PX-Xylene	8.1	0.62	8.5	2.92	0.65	116.8	56.89	8.91	ND	-	-
33	22-09-2025	PX-CCR	9.1	0.59	7.6	2.66	0.49	102.2	52.12	6.90	7.6	6.08	0.49
34	22-09-2025	PX-NHT	7.6	0.14	8.2	2.87	0.15	92.4	45.01	1.75	9.1	7.28	0.17
35	27-09-2025	PTA-Hot Oil-Heater	7.4	0.77	18.4	6.44	1.91	60.7	29.32	6.26	ND	-	-
36	27-09-2025	PTA-FCPH	9.4	1.02	8.2	2.87	0.89	123.7	60.25	13.45	ND	-	-
37	26-09-2025	PTA-Thermal Oxidizer	8.7	0.94	8.1	2.83	0.88	42.5	20.80	4.58	7.2	5.76	0.15
Permissible Limits (mg/Nm ³)			Gas	10	50		350			150			
			Liquid	100	1700		450			200			
			FCCU	-	-		-			-			
				-	-		-			-			

End of Report

Test Method : Particulate Matter (as PM) IS 11255(P-1)-1983; Sulphur Dioxide (as SO₂) IS 11255(P-2)-1985; Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2003; Carbon Monoxide (as CO) IS 13270-1993

ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

- Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 3 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission
Sampling Method: IS:11255
Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20250927029A

Date of Receiving: 27/09/2025
Date of Starting: 27/09/2025
Date of Completion: 30/09/2025
Date of Reporting: 30/09/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
25	19-09-2025	MSQ Prime G-301-H-101	34	209	1.64	60	10.48
26	19-09-2025	MSQ Prime G-303-H-201	36	211	1.64	60	10.41
27	19-09-2025	MSQ Prime G-303-H-301	38	216	1.64	60	10.56
28	20-09-2025	DHDT-BS VI (New-107)	35	180	1.8	70	10.25
29	20-09-2025	HGU-BS VI (New-106)	34	191	3.4	59.7	10.96
30	26-09-2025	PX-Isomer	37	184	1.2	56	10.12
31	26-09-2025	PX-Tatory	38	197	1.2	56	9.99
32	22-09-2025	PX-Xylene	35	170	2	78	10.30
33	22-09-2025	PX-CCR	33	185	1.9	100	9.95
34	22-09-2025	PX-NHT	34	156	1	30	9.80
35	27-09-2025	PTA-Hot Oil-Heater	36	159	2.35	60	9.92
36	27-09-2025	PTA-FCPH	35	163	2.35	60	10.46
37	26-09-2025	PTA-Thermal Oxidizer	37	167	1.25	50	10.51

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit →	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
25	19-09-2025	MSQ Prime G-301-H-101	ND	-	-
26	19-09-2025	MSQ Prime G-303-H-201	ND	-	-
27	19-09-2025	MSQ Prime G-303-H-301	ND	-	-
28	20-09-2025	DHDT-BS VI (New-107)	ND	-	-
29	20-09-2025	HGU-BS VI (New-106)	ND	-	-
30	26-09-2025	PX-Isomer	ND	-	-
31	26-09-2025	PX-Tatory	ND	-	-
32	22-09-2025	PX-Xylene	ND	-	-
33	22-09-2025	PX-CCR	ND	-	-
34	22-09-2025	PX-NHT	ND	-	-
35	27-09-2025	PTA-Hot Oil-Heater	ND	-	-
36	27-09-2025	PTA-FCPH	ND	-	-
37	26-09-2025	PTA-Thermal Oxidizer	ND	-	-
Permissible limits (mg/Nm ³)			Gas	-	-
			Liquid	-	-
			FCCU	-	-

ND=Not Detected

End of Report

Test Method: Nickel & Vanadium USEPA Method 29 by AAS

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note: 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery (Table-F)

Report No. AAL ENV-20251101001

Date of Receiving: 01/11/2025

Date of Starting: 01/11/2025

Date of Completion: 06/11/2025

Date of Reporting: 06/11/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	31/10/2025	SRU-26	37	184	1.9	70	10.71
2	31/10/2025	SRU-57	37	171	1.9	70	10.31

TEST RESULT

S/N	Date of Sampling	Detail of Stack	Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)			Hydrogen Sulphide (as H ₂ S)		
			mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	31/10/2025	SRU-26	121.5	42.50	8.43	59.2	28.84	4.11	18.2	30.56	2.65	ND	ND	ND
2	31/10/2025	SRU-57	155.2	54.28	10.68	53.7	26.16	3.69	42.7	34.16	2.94	ND	ND	ND
Permissible limits (mg/Nm ³)			NS			350			150			15		

ND=Not Detected, NS=Not Specified

End of Report

Test Method - Sulphur Dioxide (as SO₂) IS 11255(P-3)-1985; Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2005; Carbon Monoxide (as CO) IS 13279-1992; Hydrogen Sulphide (H₂S) IS 11255(P-4)-2005.

ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

- Note:**
1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Report No. AAL ENV-2025118002

Date of Receiving: 18/11/2025

Date of Starting: 18/11/2025

Date of Completion: 21/11/2025

Date of Reporting: 21/11/2025

Sample Description: Stack Emission

Sampling Method: IS:11255

Sampling Done By: AAL

Work order Item: Panipat Refinery (Table-F)

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	18/11/2025	SRU-26	34	156	1.9	70	10.38
2	18/11/2025	SRU-57	35	166	1.9	70	10.25

TEST RESULT

S/N	Date of Sampling	Detail of Stack	Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)			Hydrogen Sulphide (as H ₂ S)		
			Unit-->											
			mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
1	18/11/2025	SRU-26	120.6	42.18	8.64	55.2	26.89	3.96	48.6	38.88	3.48	ND	ND	ND
2	18/11/2025	SRU-57	145.8	51.00	10.09	50.6	24.65	3.50	40.1	32.24	2.79	ND	ND	ND
Permissible limits (mg/Nm ³)			NS			550			150			15		

ISO 14001:2015 Certified

End of Report

Test Method:- Sulphur Dioxide (as SO₂) IS 11255(P-2)-1989, Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2005, Carbon Monoxide (as CO) IS 12270-1992, Hydrogen Sulphide (as H₂S) IS 11255(P-4)-2005.

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TEST REPORT

Page 1 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Report No. AAL/ENV-2025/1118003

Sample Description: Stack Emission
Sampling Method: IS 11233
Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Date of Receiving: 18/11/2025
Date of Starting: 18/11/2025
Date of Completion: 22/11/2025
Date of Reporting: 22/11/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	07/11/2025	HRSG-01	33	175	3.3	70	11.90
2	07/11/2025	HRSG-02	35	130	3.3	70	11.27
2	07/11/2025	HRSG-03	32	140	3.3	70	9.96
4	08/11/2025	HRSG-04	34	140	3.3	70	10.32
5	08/11/2025	HRSG-05	36	160	3.3	70	10.55
6	18/11/2025	DCU HEATER	35	187	3.0	70	10.31
7	08/11/2025	UB-01	35	165	3.34	100	9.96
8	08/11/2025	UB-02	35	167	3.34	100	9.89
9	11/11/2025	OHCU-RG Heater	36	177	2.42	65	10.52
10	11/11/2025	OHCU-LP Section	34	168	2.42	65	10.81
11	12/11/2025	DHDS Stack	36	184	1.3	70	10.82
12	10/11/2025	CCRUNHT Heater-FF 101	35	204	1.54	60	10.19
13	08/11/2025	CPP - VRP - 2	34	144	2.34	100	10.07

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)		Oxide of Nitrogen (NO _x)		Carbon Monoxide (as CO)	
			mg/Nm ³	kg/hr	mg/Nm ³	kg/hr	mg/Nm ³	kg/hr	mg/Nm ³	kg/hr
1	07/11/2025	HRSG-01	8.4	1.86	6.5	2.27	144	185.4	90.31	40.99
2	07/11/2025	HRSG-02	8.7	1.93	8.9	3.11	198	250.4	91.77	41.89
3	07/11/2025	HRSG-03	7.6	1.66	7.8	2.71	170	195.6	85.28	42.63
4	08/11/2025	HRSG-04	8.4	1.87	8.4	2.94	187	184.2	89.32	40.91
5	08/11/2025	HRSG-05	8.9	1.85	8.1	3.36	188	199.6	94.30	41.51
6	18/11/2025	DCU HEATER	9.2	1.64	9.3	3.25	166	170.4	85.00	30.33
7	08/11/2025	UB-01	8.2	1.45	9.9	3.46	175	158.1	91.62	33.16
8	08/11/2025	UB-02	8.6	1.52	9.2	3.48	188	192.5	91.48	32.04
9	11/11/2025	OHCU-RG Heater	9.6	1.07	11.2	3.92	128	166.7	81.20	18.55
10	11/11/2025	OHCU-LP Section	8.2	0.99	10.5	3.67	123	155.6	75.79	18.04
11	12/11/2025	DHDS Stack	7.4	0.21	9.4	3.29	0.26	145.9	71.67	4.05
12	10/11/2025	CCRUNHT Heater-FF 101	8.9	0.38	8.3	2.83	0.35	136.7	66.39	5.89
13	08/11/2025	CPP - VRP - 2	8.6	0.93	7.4	2.39	0.89	80.7	39.31	8.76
Permissible Limits (mg/Nm³)			Gas		Solid		NO _x		CO	
			10		50		350		150	
			Liquid		1700		450		200	
			FCCU		-		-		400	

NDP Not Detected

ASHUTOSH SRIVASTAVA
Technical Manager

- Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aakundli@gmail.com

Website : www.aakundli.com

TEST REPORT

Page 1 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission
Sampling Method: IS:11255
Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No.: AAL-ENV-2025118003A

Date of Receiving: 18/11/2025
Date of Starting: 18/11/2025
Date of Completion: 22/11/2025
Date of Reporting: 22/11/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
1	07/11/2025	HRSG-01	33	125	3.3	70	11.90
2	07/11/2025	HRSG-02	35	130	3.3	70	11.27
3	07/11/2025	HRSG-03	32	140	3.3	70	9.96
4	08/11/2025	HRSG-04	34	146	3.3	70	10.32
5	08/11/2025	HRSG-05	36	180	3.3	70	10.55
6	18/11/2025	DCU HEATER	35	187	3.0	70	10.31
7	08/11/2025	UB-01	35	165	3.34	100	9.96
8	08/11/2025	UB-02	35	167	3.34	100	9.89
9	11/11/2025	OHCU-RG Heater	36	177	2.42	63	10.52
10	11/11/2025	OHCU-LP Section	34	168	2.42	65	10.81
11	12/11/2025	DHDS Stack	36	184	0.3	70	10.82
12	10/11/2025	CCRU NHT Heater-FF 101	35	204	1.54	60	10.19
13	08/11/2025	CPP-VHP-2	34	144	2.34	100	10.07

TEST RESULT

S/N	Date of Sampling	Detail of Stack+ Unit-s	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
1	07/11/2025	HRSG-01	ND	-	-
2	07/11/2025	HRSG-02	ND	-	-
3	07/11/2025	HRSG-03	ND	-	-
4	08/11/2025	HRSG-04	ND	-	-
5	08/11/2025	HRSG-05	ND	-	-
6	18/11/2025	DCU HEATER	ND	-	-
7	08/11/2025	UB-01	ND	-	-
8	08/11/2025	UB-02	ND	-	-
9	11/11/2025	OHCU-RG Heater	ND	-	-
10	11/11/2025	OHCU-LP Section	ND	-	-
11	12/11/2025	DHDS Stack	ND	-	-
12	10/11/2025	CCRU NHT Heater-FF 101	ND	-	-
13	08/11/2025	CPP-VHP-2	ND	-	-
Permissible limits (mg/Nm ³)			Gas	-	-
			Liquid	5	-
			FCCU	-	-

Number Extended

ASHUTOSH SRIVASTAVA
Technical Manager
AAL-ENV-2025118003A

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 2 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS-11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20251118003

Date of Receiving: 18/11/2025
Date of Starting: 18/11/2025
Date of Completion: 22/11/2025
Date of Reporting: 22/11/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
14	10/11/2025	CCRU NHT Heater-EF 201	34	235	2.34	70	11.21
15	10/11/2025	CCRU NHT Heater-EF 205	33	246	2.34	70	11.17
16	11/11/2025	RFCC-CO Boiler	33	189	2.1	100	10.17
17	11/11/2025	RFCC Feed Heater	34	194	2.1	67	10.32
18	12/11/2025	DHDT-H-01	30	199	1.8	70	10.55
19	12/11/2025	DHDT-H-02	32	210	1.8	70	10.76
20	10/11/2025	AVU-01	32	215	5.1	100	10.18
21	12/11/2025	AVU-02	34	218	5.1	100	10.84
22	14/11/2025	HCU Stack	32	220	1.3	70	10.95
23	14/11/2025	HCU-PDS	33	243	1.7	60	11.49
24	13/11/2025	HGU-76	34	243	3.4	60	11.21
25	13/11/2025	HGU-77	34	169	1.7	60	10.54

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)		Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)		
			mg/m ³	µg/hr	mg/m ³	µg/hr	mg/m ³	ppm	µg/hr	mg/m ³	ppm	µg/hr
14	10/11/2025	CCRU NHT Heater-EF 201	7.9	0.78	8.6	2.01	0.85	161.4	79.10	16.09	10.8	8.64
15	10/11/2025	CCRU NHT Heater-EF 205	9.1	0.89	9.3	2.32	0.93	168.2	81.93	16.46	12.6	10.08
16	11/11/2025	RFCC-CO Boiler	9.8	0.78	9.3	2.25	0.74	172.9	84.252	13.76	9.6	7.68
17	11/11/2025	RFCC Feed Heater	10.1	0.86	10.4	2.64	0.83	173.4	85.44	14.02	8.9	7.12
18	12/11/2025	DHDT-H-01	9.1	0.54	10.6	3.71	0.63	160.8	78.22	9.55	7.1	5.68
19	12/11/2025	DHDT-H-02	8.6	0.51	8.8	2.87	0.50	165.2	80.47	9.78	8.8	5.49
20	10/11/2025	AVU-01	9.2	4.10	9.8	0.46	4.41	168.3	87.17	75.11	6.5	5.20
21	12/11/2025	AVU-02	9.6	4.53	9.1	3.18	4.20	140.6	68.49	66.26	5.7	4.56
22	14/11/2025	HCU Stack	7.8	0.24	9.5	3.32	0.29	141.8	68.07	4.37	0.6	5.28
23	14/11/2025	HCU-PDS	8.1	0.43	9.4	3.24	0.49	137.6	67.82	7.24	8.2	6.56
24	13/11/2025	HGU-76	9.6	1.98	10.6	3.71	2.18	134.5	65.51	27.20	6.7	5.36
25	13/11/2025	HGU-77	8.1	1.83	10.4	3.64	2.35	134.0	62.79	29.14	8.9	7.18
Permissible limits (mg/Nm ³)			Gas		Liquid		FCCU					
			10		50		350			150		
			100		1700		450			200		
			-		-		-			400		

01/2024/01/2024

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 2 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS 11235

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No.: AAL ENV-2025111803JA

Date of Receiving: 18/11/2025
Date of Starting: 18/11/2025
Date of Completion: 22/11/2025
Date of Reporting: 22/11/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
14	10/11/2025	CCRU NHT Heater-EF 201	34	235	2.34	70	11.23
15	10/11/2025	CCRU NHT Heater-EF 205	33	240	2.34	70	11.17
16	11/11/2025	RFCC-CO Boiler	33	189	2.1	100	10.17
17	11/11/2025	RFCC Feed Heater	34	194	2.1	67	10.32
18	12/11/2025	DHDT-H-01	30	199	1.8	70	10.55
19	12/11/2025	DHDT-H-02	32	210	1.8	70	10.76
20	10/11/2025	AVU-01	32	215	5.1	100	10.11
21	12/11/2025	AVU-02	34	218	5.1	100	10.84
22	14/11/2025	HCU Stack	32	220	1.3	70	10.95
23	14/11/2025	HGU-PDS	33	245	1.7	60	11.49
24	13/11/2025	HGU-76	34	243	3.4	60	11.21
25	13/11/2025	HGU-77	34	169	1.7	60	10.54

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
14	10/11/2025	CCRU NHT Heater-EF 201	ND	-	-
15	10/11/2025	CCRU NHT Heater-EF 205	ND	-	-
16	11/11/2025	RFCC-CO Boiler	ND	-	-
17	11/11/2025	RFCC Feed Heater	ND	-	-
18	12/11/2025	DHDT-H-01	ND	-	-
19	12/11/2025	DHDT-H-02	ND	-	-
20	10/11/2025	AVU-01	ND	-	-
21	12/11/2025	AVU-02	ND	-	-
22	14/11/2025	HCU Stack	ND	-	-
23	14/11/2025	HGU-PDS	ND	-	-
24	13/11/2025	HGU-76	ND	-	-
25	13/11/2025	HGU-77	ND	-	-
Permissible limits (mg/Nm ³)			Gas	-	-
			Liquid	5	-
			FCCU	-	-

Ashutosh Srivastava
ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 3 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS:11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No.: AAL ENV-20251118003

Date of Receiving: 18/11/2025
Date of Starting: 18/11/2025
Date of Completion: 22/11/2025
Date of Reporting: 22/11/2025
Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
26	15/11/2025	MSQ Prime G-301-H-101	36	188	1.64	60	10.25
27	15/11/2025	MSQ Prime G-301-H-201	35	194	1.64	60	10.73
28	15/11/2025	MSQ Prime G-301-H-301	34	205	1.64	60	10.44
29	15/11/2025	DHDT-BIS VI (New-107)	33	206	1.8	70	10.54
30	15/11/2025	HGU-BIS VI (New-106)	32	208	3.4	59.7	11.16
31	17/11/2025	PX-Isomer	35	219	1.2	56	10.50
32	17/11/2025	PX-Tatory	35	220	1.2	56	10.23
33	17/11/2025	PX-Xylene	36	224	1	78	10.91
34	18/11/2025	PX-CCR	34	226	1.9	100	10.39
35	18/11/2025	PX-NHT	36	235	1	30	10.67
36	18/11/2025	PTA-Hot Oil-Heater	34	168	2.35	60	10.03
37	18/11/2025	PTA-FCPH	35	160	2.35	60	10.43
38	18/11/2025	PTA-Thermal Oxidizer	34	167	1.35	50	10.35

TEST RESULT

S/N	Date of Sampling	Detail of Stack Unit→	Particulate Matter (PM)		Sulphur Dioxide (SO ₂)			Oxide of Nitrogen (NO _x)			Carbon Monoxide (as CO)		
			mg/Nm ³	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr	mg/Nm ³	ppm	kg/hr
26	15/11/2025	MSQ Prime G-301-H-101	4.8	0.27	11.2	3.92	0.35	130.5	65.57	6.40	10.6	8.48	0.52
27	15/11/2025	MSQ Prime G-301-H-201	5.9	0.29	11.6	4.06	0.56	126.8	66.63	6.61	17.9	14.32	0.87
28	15/11/2025	MSQ Prime G-301-H-301	6.7	0.32	15.3	5.35	0.74	147.9	72.64	7.13	18.5	14.80	0.89
29	15/11/2025	DHDT-BIS VI (New-107)	4.2	0.65	14.7	5.14	0.86	150.6	73.36	8.81	8.6	6.88	0.30
30	15/11/2025	HGU-BIS VI (New-106)	4.6	2.05	16.2	5.67	3.86	157.9	74.93	34.74	9.4	7.52	2.07
31	17/11/2025	PX-Isomer	9.1	0.33	12.5	4.37	0.32	144.6	70.43	3.65	4.8	3.84	0.12
32	17/11/2025	PX-Tatory	8.5	0.21	12.8	4.48	0.31	101.6	49.49	2.49	ND	-	-
33	17/11/2025	PX-Xylene	8.5	0.61	8.4	2.94	0.61	118.9	57.92	8.57	ND	-	-
34	18/11/2025	PX-CCR	8.1	0.50	9.2	3.22	0.57	110.2	53.68	6.20	9.9	7.92	0.61
35	18/11/2025	PX-NHT	7.9	0.14	9.1	3.18	0.16	94.6	46.08	1.63	9.5	7.60	0.16
36	18/11/2025	PTA-Hot Oil-Heater	6.9	0.71	11.8	4.13	1.22	55.8	27.18	5.75	ND	-	-
37	18/11/2025	PTA-FCPH	7.9	0.86	8.8	3.08	0.90	62.7	30.34	6.84	ND	-	-
38	18/11/2025	PTA-Thermal Oxidizer	8.0	0.92	8.0	3.01	0.92	44.6	21.72	4.75	7.4	3.92	0.79
Permissible limits (mg/Nm ³)	Gas		10		50			350			150		
	Liquid		100		1700			450			200		
	FCCU		-		-			-			400		

(N/A) Not Detected

****End of Report****

Test Method :- Particulate Matter (as PM₁₀) IS 11255(P-1)-1985, Sulphur Dioxide (as SO₂) IS 11255(P-2)-1985, Oxide of Nitrogen (as NO_x) IS 11255(P-7)-2005, Carbon Monoxide (as CO) IS 13270-1992

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 3 of 3

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker, Panipat (Haryana)

Sample Description: Stack Emission

Sampling Method: IS 11255

Work order Item: Panipat Refinery & PX-PTA (Table-E & M)

Report No. AAL ENV-20251118003A

Date of Receiving: 18/11/2025

Date of Starting: 18/11/2025

Date of Completion: 22/11/2025

Date of Reporting: 22/11/2025

Sampling Done By: AAL

STACK DETAILS

S/N	Date of Sampling	Detail of Stack	Ambient Temp. (°C)	Stack Temp. (°C)	Stack Dia. (m)	Stack Height (m)	Flue Gas Velocity (m/sec)
26	15/11/2025	MSQ Prime G-301-H-101	36	188	1.64	60	10.25
27	15/11/2025	MSQ Prime G-303-H-201	35	194	1.64	60	10.73
28	15/11/2025	MSQ Prime G-303-H-301	34	205	1.64	60	10.44
29	15/11/2025	DHDT-BS VI (New-107)	33	206	1.8	70	10.54
30	15/11/2025	HGU-BS VI (New-106)	32	208	3.4	59.7	11.16
31	17/11/2025	PX-Isomer	35	219	1.2	56	10.30
32	17/11/2025	PX-Tolony	35	220	1.2	56	10.23
33	17/11/2025	PX-Xylene	36	224	2	78	10.91
34	18/11/2025	PX-CCR	34	226	1.9	100	10.39
35	18/11/2025	PX-NHT	36	235	1	30	10.67
36	18/11/2025	PTA-Hot Oil-Heater	34	168	2.35	60	10.03
37	18/11/2025	PTA-FCPH	35	160	2.35	60	10.43
38	18/11/2025	PTA-Thermal Oxidizer	34	167	1.25	50	10.75

TEST RESULT

S/N	Date of Sampling	Detail of Stack & Unit	Nickel & Vanadium (as Ni & V)		
			mg/Nm ³	ppm	kg/hr
26	15/11/2025	MSQ Prime G-301-H-101	ND	-	-
27	15/11/2025	MSQ Prime G-303-H-201	ND	-	-
28	15/11/2025	MSQ Prime G-303-H-301	ND	-	-
29	15/11/2025	DHDT-BS VI (New-107)	ND	-	-
30	15/11/2025	HGU-BS VI (New-106)	ND	-	-
31	17/11/2025	PX-Isomer	ND	-	-
32	17/11/2025	PX-Tolony	ND	-	-
33	17/11/2025	PX-Xylene	ND	-	-
34	18/11/2025	PX-CCR	ND	-	-
35	18/11/2025	PX-NHT	ND	-	-
36	18/11/2025	PTA-Hot Oil-Heater	ND	-	-
37	18/11/2025	PTA-FCPH	ND	-	-
38	18/11/2025	PTA-Thermal Oxidizer	ND	-	-
Permissible limits (mg/Nm ³)			Gas	-	-
			Liquid	3	-
			PCCU	-	-

ND=Not Detected

Test Method: -Nickel & Vanadium USEPA Method 29 by AAS

End of Report

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph.: 7082301442, 9250014551 Email: aalkundli@gmail.com

Website: www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL WQT-20250723016
Sample Description:	Effluent Water Sample	Date of Receiving:	23/07/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	23/07/2025
Sample Collection Date:	22/07/2025	Date of Completion:	30/07/2025
Sample ID:	ETP1- Guard Pond	Date of Reporting:	30/07/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.94	6.0 – 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.6	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	12.7	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	89.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	13.4	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.12	0.35 Max.	IS 3025(P-43/Sec-1)-2022
7	Sulphide (as S)	mg/l	0.13	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ(0.00-0.01)	0.20 Max.	APHA 4500 CNE 24th Ed-2023
9	Ammonia (as N)	mg/l	2.6	15 Max.	IS 3025(P-34/Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	6.3	40 Max.	IS 3025(P-34/Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.14	3.0 Max.	IS 3025(P-31/Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ(0.00-0.01)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ(0.00-0.01)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ(0.00-0.01)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ(0.00-0.01)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.20	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ(0.00-0.01)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ(0.00-0.01)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ(0.00-0.01)	0.2 Max.	IS 3025(P-2)-2019

BLQ: Below Limit of Quantification, LQ: Limit of Quantification.

****End of Report****

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 22/07/2025
Sample ID: ETPI- Guard Pond

Report No. AAL WQT-20250723016A

Date of Receiving: 23/07/2025
Date of Starting: 23/07/2025
Date of Completion: 30/07/2025
Date of Reporting: 30/07/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C ₆ H ₆)	mg/l	BLQ (LOQ=0.025)	0.1 Max.	APHA 6200B 24 th Ed.2017
2	Benzo a-pyrene (BaP)	mg/l	BLQ (LOQ=0.01)	0.2 Max.	APHA 6410B 24 th Ed.2017

BLQ=Below Limit of Quantification, LOQ=Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Report No. AAL WQT-20250723017

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 22/07/2025
Sample ID: ETP2- Guard Pond

Date of Receiving: 23/07/2025
Date of Starting: 23/07/2025
Date of Completion: 30/07/2025
Date of Reporting: 30/07/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.64	6.0 – 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.4	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 5 days at 22°C)	mg/l	14.2	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	84.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	16.1	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.12	0.35 Max.	IS 3025(P-43/Sec-1)-2022
7	Sulphide (as S)	mg/l	0.17	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ(LOQ=0.05)	0.20 Max.	APHA 4500 CN E 24th Ed-2023
9	Ammonia (as N)	mg/l	2.3	15 Max.	IS 3025(P-34/Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	6.4	40 Max.	IS 3025(P-34/Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.17	3.0 Max.	IS 3025(P-31/Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ(LOQ=0.05)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ(LOQ=0.05)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ(LOQ=0.05)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ(LOQ=0.001)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.20	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ(LOQ=0.05)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ(LOQ=0.05)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ(LOQ=0.05)	0.2 Max.	IS 3025(P-2)-2019

BLQ=Below Limit of Quantification, LOQ=Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 22/07/2025
Sample ID: ETP2- Guard Pond

Report No. AAL WQT-20250723017A

Date of Receiving: 23/07/2025
Date of Starting: 23/07/2025
Date of Completion: 30/07/2025
Date of Reporting: 30/07/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C ₆ H ₆)	mg/l	BLQ (LOQ=0.05)	0.1 Max.	APHA 6200B 24 th Ed.2017
2	Benzo a-pyrene (BaP)	mg/l	BLQ (LOQ=0.01)	0.2 Max.	APHA 6410B 24 th Ed.2017

BLQ=Below Limit of Quantification, LOQ=Limit of Quantification

****End of Report****


ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph: 7082301442, 9250014551 Email: aalkundli@gmail.com

Website: www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: PX-PTA (Table-I)
Sample Collection Date: 22/07/2025
Sample ID: PTA-ETP-3- Guard Pond

Report No. AAL WQT-20250723019
Date of Receiving: 23/07/2025
Date of Starting: 23/07/2025
Date of Completion: 30/07/2025
Date of Reporting: 30/07/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value	-	7.56	6.5 – 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	21.0	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.18	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.26	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	98.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ(0.00-0.05)	0.20 Max.	APHA 4500 CN E 24th Ed-2023
7	Fluoride (as F)	mg/l	1.62	5 Max.	APHA 4500-F D 24th Ed-2023
8	Total Suspended Solids	mg/l	23.4	100 Max.	IS 3025 (P-17)-2022
9	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ(0.00-0.05)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ(0.00-0.05)	2.0 Max.	IS 3025(P-2)-2019

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification.

****End of Report****

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL WQT-20250825021
Sample Description:	Effluent Water Sample	Date of Receiving:	25/08/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	25/08/2025
Sample Collection Date:	23/08/2025	Date of Completion:	30/08/2025
Sample ID:	ETP1- Guard Pond	Date of Reporting:	30/08/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.80	6.0 - 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.4	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 5 days at 27°C)	mg/l	13.4	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	95.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	14.6	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.15	0.35 Max.	IS 3025(P-43/Sec-1)-2022
7	Sulphide (as S)	mg/l	0.12	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ (100-100)	0.20 Max.	APHA 4500 CN E 24 th Ed-2023
9	Ammonia (as N)	mg/l	3.4	15 Max.	IS 3025(P-34/Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	5.7	40 Max.	IS 3025(P-34/Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.19	3.0 Max.	IS 3025(P-31/Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (100-100)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ (100-100)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ (100-100)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ (100-100)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.16	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ (100-100)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ (100-100)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ (100-100)	0.2 Max.	IS 3025(P-2)-2019

BLQ (Below Limit of Quantitation) LOD (Limit of Quantitation)

****End of Report****


ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of this laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 23/08/2025
Sample ID: ETP1- Guard Pond

Report No.: AAL WQT-20250825021A

Date of Receiving: 25/08/2025
Date of Starting: 25/08/2025
Date of Completion: 30/08/2025
Date of Reporting: 30/08/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C ₆ H ₆)	mg/l	BLQ (100 µg/l)	0.1 Max.	APHA 6200B 24 th Ed 2017
2	Benzo a-pyrene (BaP)	mg/l	BLQ (100 µg/l)	0.2 Max.	APHA 6410B 24 th Ed 2017

OR (APHA 12517) (Quantitative) (COP) (Blank) (Qualitative)

****End of Report****


ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph.: 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 23/08/2025
Sample ID: ETP2- Guard Pond

Report No. AAL WQT-20250825022

Date of Receiving: 23/08/2025
Date of Starting: 23/08/2025
Date of Completion: 30/08/2025
Date of Reporting: 30/08/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.73	6.0 – 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.2	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 5 days at 27°C)	mg/l	13.6	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	92.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	14.4	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.15	0.35 Max.	IS 3025(P-43)-Sec-1)-2022
7	Sulphide (as S)	mg/l	0.19	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ (mg/l)	0.20 Max.	APHA 4590 CN E 24 th Ed-2003
9	Ammonia (as N)	mg/l	2.5	15 Max.	IS 3025(P-34)-Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	6.4	40 Max.	IS 3025(P-34)-Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.15	3.0 Max.	IS 3025(P-31)-Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (mg/l)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ (mg/l)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ (mg/l)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ (mg/l)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.18	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ (mg/l)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ (mg/l)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ (mg/l)	0.2 Max.	IS 3025(P-2)-2019

BLQ (Below Limit of Quantification) / ND (Not Detected)

****End of Report****

ASUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 23/08/2025
Sample ID: ETP2- Guard Pond

Report No. AAL WQT-20250825022A


Date of Receiving: 25/08/2025
Date of Starting: 25/08/2025
Date of Completion: 30/08/2025
Date of Reporting: 30/08/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL


TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C_6H_6)	mg/l	BLQ (0.00002)	0.1 Max.	APHA 6200B-24 th Ed:2017
2	Benzo (a)-pyrene (BaP)	mg/l	BLQ (0.00001)	0.2 Max.	APHA 6410B-24 th Ed:2017

(BLQ) Below Limit of Quantification (100) Limit of Quantification

**** End of Report ****




ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-1)

Sample Collection Date: 23/08/2025

Sample ID: PTA-ETP-3- Guard Pond

Report No. AAL-WQT-20250825011

Date of Receiving: 25/08/2025

Date of Starting: 25/08/2025

Date of Completion: 30/08/2025

Date of Reporting: 30/08/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value	-	7.44	6.5 - 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	24.0	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.14	1 Max.	IS 3025(P-43) Sec-1 & 2022
4	Sulphide (as S)	mg/l	0.20	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	89.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ (0.000150)	0.20 Max.	APHA 4500-CN E 24 th Ed-2023
7	Fluoride (as F)	mg/l	1.44	5 Max.	APHA 4500-F D 24 th Ed-2023
8	Total Suspended Solids	mg/l	27.0	100 Max.	IS 3025 (P-17)-2022
9	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (0.000150)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ (0.000150)	2.0 Max.	IS 3025(P-2)-2019

BLQ Below Limit of Quantitation, LOQ Limit of Quantitation

****End of Report****

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorized Signatory

Note: 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 29/09/2025
Sample ID: ETP1-Guard Pond

Report No. AAL WQT-20250930016

Date of Receiving: 30/09/2025
Date of Starting: 30/09/2025
Date of Completion: 07/10/2025
Date of Reporting: 07/10/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refineries)	Test Methods
1	pH Value	-	7.73	6.0 - 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.3	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 5 days at 27°C)	mg/l	12.6	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	98.3	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	15.7	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.13	0.35 Max.	IS 3025(P-43/Sec-1)-2022
7	Sulphide (as S)	mg/l	0.10	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ (0.0000)	0.20 Max.	APHA 4500 CN E 21 st Ed-2021
9	Ammonia (as N)	mg/l	2.6	15 Max.	IS 3025(P-34/Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	6.4	40 Max.	IS 3025(P-34/Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.13	3.0 Max.	IS 3025(P-31/Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (0.0000)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ (0.0000)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ (0.0000)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ (0.0000)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.14	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ (0.0000)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ (0.0000)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ (0.0000)	0.2 Max.	IS 3025(P-2)-2019

BLQ=Below Limit of Quantification; LOD=Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 29/09/2025
Sample ID: ETPI- Guard Pond

Report No. AAL WQT-20250930016A
Date of Receiving: 30/09/2025
Date of Starting: 30/09/2025
Date of Completion: 07/10/2025
Date of Reporting: 07/10/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C ₆ H ₆)	mg/l	BLQ (0.000 mg/l)	0.1 Max.	APHA 6200B 24 th Ed 2017
2	Benzo a-pyrene (BaP)	mg/l	BLQ (0.000 mg/l)	0.2 Max.	APHA 6410B 24 th Ed 2017

BLQ: Below Limit of Quantification, 1.00-Litre of Quantification

****End of Report****



ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 29/09/2025
Sample ID: ETP2- Guard Pond

Report No. AAL WQT-20250930017

Date of Receiving: 30/09/2025
Date of Starting: 30/09/2025
Date of Completion: 07/10/2025
Date of Reporting: 07/10/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refineries)	Test Methods
1	pH Value	-	7.85	6.0 – 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.4	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD • 3 days at 27°C)	mg/l	13.0	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	104.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	16.4	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.13	0.35 Max.	IS 3025(P-43/Sec-1)-2022
7	Sulphide (as S)	mg/l	0.15	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BL.Q.(100.0)	0.20 Max.	APHA 4500 CN E 24 th Ed-2021
9	Ammonia (as N)	mg/l	2.1	15 Max.	IS 3025(P-34/Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	5.3	40 Max.	IS 3025(P-34/Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.20	3.0 Max.	IS 3025(P-31/Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BL.Q.(100.0)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BL.Q.(100.0)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BL.Q.(100.0)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BL.Q.(100.0)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.19	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BL.Q.(100.0)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BL.Q.(100.0)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BL.Q.(100.0)	0.2 Max.	IS 3025(P-2)-2019

BL.Q. Below Limit of Quantification, LOQ-Limit of Quantification.

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 29/09/2025
Sample ID: ETP2- Guard Pond

Report No. AAL WQT-20250930017A

Date of Receiving: 30/09/2025
Date of Starting: 30/09/2025
Date of Completion: 07/10/2025
Date of Reporting: 07/10/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C_6H_6)	mg/l	BLQ (LOQ=0.08)	0.1 Max.	APHA 6200B 24 th Ed.2017
2	Benzo a-pyrene (BaP)	mg/l	BLQ (LOQ=0.01)	0.2 Max.	APHA 6410B 24 th Ed.2017

(L) Quality Limit of Quantification (LOQ) Limit of Quantification

****End of Report****



ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-I)

Sample Collection Date: 29/09/2025

Sample ID: PTA-ETP-3- Guard Pond

Report No. AAL WQT-20250930026

Date of Receiving: 30/09/2025

Date of Starting: 30/09/2025

Date of Completion: 07/10/2025

Date of Reporting: 07/10/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value		7.40	6.5 – 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD - 5 days at 27°C)	mg/l	22.0	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.12	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.18	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	116.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ (0.00000)	0.20 Max.	APHA 4500 CNE 24 th Ed-2023
7	Fluoride (as F)	mg/l	1.30	5 Max.	APHA 4500 F D 24 th Ed-2023
8	Total Suspended Solids	mg/l	29.5	100 Max.	IS 3025 (P-17)-2022
9	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (0.00000)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ (0.00000)	2.0 Max.	IS 3025(P-2)-2019

BLQ: Below Limit of Quantification, LOQ: Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL WQT-20251031009
Sample Description:	Effluent Water Sample	Date of Receiving:	31/10/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	31/10/2025
Sample Collection Date:	30/10/2025	Date of Completion:	05/11/2025
Sample ID:	ETP1- Guard Pond	Date of Reporting:	05/11/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.85	6.0 – 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.8	50 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	13.8	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	118.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	18.4	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.18	0.35 Max.	IS 3025(P-43/Sec-1)-2022
7	Sulphide (as S)	mg/l	0.16	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ(LOQ=0.01)	0.20 Max.	APHA 4500 CN E 24 th Ed-2023
9	Ammonia (as N)	mg/l	3.8	15 Max.	IS 3025(P-34/Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	9.2	40 Max.	IS 3025(P-34/Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.10	3.0 Max.	IS 3025(P-31/Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ(LOQ=0.01)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ(LOQ=0.01)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ(LOQ=0.01)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ(LOQ=0.001)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.12	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ(LOQ=0.01)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ(LOQ=0.01)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ(LOQ=0.01)	0.2 Max.	IS 3025(P-2)-2019

BLQ=Below Limit of Quantification, LOQ=Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report, unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 30/10/2025
Sample ID: ETP1- Guard Pond

Report No. AAL WQT-20251031009A

Date of Receiving: 31/10/2025
Date of Starting: 31/10/2025
Date of Completion: 05/11/2025
Date of Reporting: 05/11/2025
Sample Quantity: 2 Litre
Sample Packing Condition: Plastic Can
Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C ₆ H ₆)	mg/l	BLQ (LOQ=0.04)	0.1 Max.	APHA 6200B 24 th Ed.2017
2	Banzo a-pyrene (BaP)	mg/l	BLQ (LOQ=0.01)	0.2 Max.	APHA 6410B 24 th Ed.2017

BLQ=Below Limit of Quantification, LOQ=Limit of Quantification.

**** End of Report ****



ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Report No. AAL WQT-20251031010

Date of Receiving: 31/10/2025

Date of Starting: 31/10/2025

Date of Completion: 05/11/2025

Date of Reporting: 05/11/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

Sample Description: Effluent Water Sample
Work order Item: Panipat Refinery (Table-A)
Sample Collection Date: 30/10/2025
Sample ID: ETP2- Guard Pond

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.95	6.0 - 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.7	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 5 days at 20°C)	mg/l	12.3	15 Max.	IS 3025 (P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	92.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	17.3	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.11	0.35 Max.	IS 3025(P-43)/Sec-1-2022
7	Sulphide (as S)	mg/l	0.17	0.5 Max.	IS 3025 (P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ (LOQ=0.05)	0.20 Max.	APHA 4500 CN E 24 th Ed-2023
9	Ammonia (as N)	mg/l	1.6	15 Max.	IS 3025(P-34)/Sec-1-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	4.3	40 Max.	IS 3025(P-34)/Sec-1-2023
11	Phosphorus (as P)	mg/l	1.17	3.0 Max.	IS 3025(P-31)/Sec-1-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (LOQ=0.01)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ (LOQ=0.01)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ (LOQ=0.01)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ (LOQ=0.005)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.12	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ (LOQ=0.01)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ (LOQ=0.01)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ (LOQ=0.01)	0.2 Max.	IS 3025(P-2)-2019

BLQ (Below Limit of Quantification, LOQ=Limit of Quantification)

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL WQT-20251031010A
Sample Description:	Effluent Water Sample	Date of Receiving:	31/10/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	31/10/2025
Sample Collection Date:	30/10/2025	Date of Completion:	05/11/2025
Sample ID:	ETP2- Guard Pond	Date of Reporting:	05/11/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C ₆ H ₆)	mg/l	BLQ (LOQ=0.02)	0.1 Max.	API-1A 6200B 24 th Ed.2017
2	Banzo a-pyrene (BaP)	mg/l	BLQ (LOQ=0.01)	0.2 Max.	API-1A 6410B 24 th Ed.2017

BLQ (Below Limit of Quantification, LOQ=1 unit of Quantification)

****End of Report****



ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL WQT-20251031012
Sample Description:	Effluent Water Sample	Date of Receiving:	31/10/2025
Work order Item:	PX-PTA (Table-I)	Date of Starting:	31/10/2025
Sample Collection Date:	30/10/2025	Date of Completion:	05/11/2025
Sample ID:	PTA-ETP-3- Guard Pond	Date of Reporting:	05/11/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value		7.58	6.5 – 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	20.6	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.14	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.19	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	102.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ (0.00005)	0.20 Max.	APHA 4500 CN E 24 th Ed-2023
7	Fluoride (as F)	mg/l	1.22	3 Max.	APHA 4500-F D 24 th Ed-2023
8	Total Suspended Solids	mg/l	34.0	100 Max.	IS 3025 (P-17)-2022
9	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (0.00005)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ (0.00005)	2.0 Max.	IS 3025(P-2)-2019

BLQ (Below Limit of Quantification, LOQ/Limit of Quantification)

End of Report

ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5876

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.:	AAL WQT-20251107025
Sample Description:	Effluent Water Sample	Date of Receiving:	07/11/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	07/11/2025
Sample Collection Date:	06/11/2025	Date of Completion:	12/11/2025
Sample ID:	ETPI- Guard Pond	Date of Reporting:	12/11/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.73	6.0 - 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.6	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD - 5 days at 27°C)	mg/l	12.5	1.5 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	95.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	17.2	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.15	0.35 Max.	IS 3025(P-43;Sec-1)-2022
7	Sulphide (as S)	mg/l	0.13	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ (0.00010)	0.20 Max.	APHA 4500-CN E 24 th Ed-2023
9	Ammonia (as N)	mg/l	2.6	1.5 Max.	IS 3025(P-34;Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	8.3	40 Max.	IS 3025(P-36;Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.16	3.0 Max.	IS 3025(P-31;Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ (0.00010)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ (0.00010)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ (0.00010)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ (0.00010)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.08	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ (0.00010)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ (0.00010)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ (0.00010)	0.2 Max.	IS 3025(P-2)-2019

BLQ: Below Limit of Quantification, LOD: Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL/WQT-20251107025A
Sample Description:	Effluent Water Sample	Date of Receiving:	07/11/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	07/11/2025
Sample Collection Date:	06/11/2025	Date of Completion:	12/11/2025
Sample ID:	ETP1- Guard Pond	Date of Reporting:	12/11/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (8s C ₆ H ₆)	mg/l	BLQ(1.00-10.05)	0.1 Max.	APHA 6208B 24 th Ed.2017
2	Benzo a-pyrene (BaP)	mg/l	BLQ(0.00-0.16)	0.2 Max.	APHA 6410B 24 th Ed.2017

BL: Below Limit of Quantification (LOQ); LOQ: Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note: 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL WQT-20251107026
Sample Description:	Effluent Water Sample	Date of Receiving:	07/11/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	07/11/2025
Sample Collection Date:	06/11/2025	Date of Completion:	12/11/2025
Sample ID:	ETP2- Guard Pond	Date of Reporting:	12/11/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	pH Value	-	7.84	6.0 - 8.5	IS 3025(P-11)-2022
2	Oil & Grease	mg/l	1.6	5.0 Max.	IS 3025 (P-39)-2021
3	Biochemical Oxygen Demand (BOD- 3 days at 20°C)	mg/l	13.4	15 Max.	IS 3025(P-44)-2023
4	Chemical Oxygen Demand (COD)	mg/l	104.0	125 Max.	IS 3025(P-58)-2023
5	Total Suspended Solids	mg/l	16.5	20 Max.	IS 3025 (P-17)-2022
6	Phenols	mg/l	0.13	0.35 Max.	IS 3025(P-43/Sec-1)-2022
7	Sulphide (as S)	mg/l	0.15	0.5 Max.	IS 3025(P-29)-2022
8	Cyanide (as CN)	mg/l	BLQ(LOQ=0.05)	0.20 Max.	APHA 4500 CN E 24 th Ed-2023
9	Ammonia (as N)	mg/l	1.4	15 Max.	IS 3025(P-34/Sec-1)-2023
10	Total Kjeldahl Nitrogen (as N)	mg/l	6.4	40 Max.	IS 3025(P-34/Sec-1)-2023
11	Phosphorus (as P)	mg/l	1.13	3.0 Max.	IS 3025(P-31/Sec-1)-2022
12	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ(LOQ=0.05)	0.1 Max.	IS 3025(P-52)-2003
13	Total Chromium (as Cr)	mg/l	BLQ(LOQ=0.05)	2.0 Max.	IS 3025(P-2)-2019
14	Lead (as Pb)	mg/l	BLQ(LOQ=0.01)	0.1 Max.	IS 3025(P-2)-2019
15	Mercury (as Hg)	mg/l	BLQ(LOQ=0.001)	0.01 Max.	IS 3025(P-48)-1994
16	Zinc (as Zn)	mg/l	0.17	5.0 Max.	IS 3025(P-2)-2019
17	Nickel (as Ni)	mg/l	BLQ(LOQ=0.01)	1.0 Max.	IS 3025(P-2)-2019
18	Copper (as Cu)	mg/l	BLQ(LOQ=0.01)	1.0 Max.	IS 3025(P-2)-2019
19	Vanadium (as V)	mg/l	BLQ(LOQ=0.01)	0.2 Max.	IS 3025(P-2)-2019

BLQ=Below Limit of Quantification, LOQ=Limit of Quantification.

**** End of Report ****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com

TEST REPORT

Page 1 of 1

Issued To:	M/s Indian Oil Corporation Limited (Refineries Division) Panipat Naphtha Cracker, Panipat (Haryana)	Report No.	AAL WQT-20251107026A
Sample Description:	Effluent Water Sample	Date of Receiving:	07/11/2025
Work order Item:	Panipat Refinery (Table-A)	Date of Starting:	07/11/2025
Sample Collection Date:	06/11/2025	Date of Completion:	12/11/2025
Sample ID:	ETP2- Guard Pond	Date of Reporting:	12/11/2025
		Sample Quantity:	2 Litre
		Sample Packing Condition:	Plastic Can
		Sample Collected By:	AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits as per CPCB Guideline (Petroleum Oil Refinery)	Test Methods
1	Benzene (as C ₆ H ₆)	mg/l	BLQ (0.00000)	0.1 Max.	APHA 6200B 24 th Ed.2017
2	Benzene-a-pyrene (BaP)	mg/l	BLQ (0.00000)	0.2 Max.	APHA 6410B 24 th Ed.2017

BLQ: Below Limit of Quantification, LOQ: Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-I)

Sample Collection Date: 06/11/2025

Sample ID: PTA-ETP-3- Guard Pond

Report No. AAL WQT-20251107028

Date of Receiving: 07/11/2025

Date of Starting: 07/11/2025

Date of Completion: 12/11/2025

Date of Reporting: 12/11/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value	-	7.64	6.5 - 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD - 3 days at 27°C)	mg/l	22.0	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.16	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.15	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	117.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ(0.00000)	0.20 Max.	APHA 4500 CN E 24 th Ed-2021
7	Fluoride (as F)	mg/l	1.29	5 Max.	APHA 4500-F D 24 th Ed-2023
8	Total Suspended Solids	mg/l	31.0	100 Max.	IS 3025 (P-17)-2022
9	Hexavalent Chromium (as Cr ⁶⁺)	mg/l	BLQ(0.00000)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ(0.00000)	2.0 Max.	IS 3025(P-2)-2019

BLQ=Below Limit of Quantification, LOQ=Limit of Quantification

**** End of Report ****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.

Test Report

Issued To **M/s Indian Oil Corporation Limited**
(Refinery Division)
Panipat Refinery, Distt. Panipat
Haryana, INDIA

ULR No. **TC148142500008367F**
Test Report Date **05/01/2026**

Sample Particulars

Nature of Sample
Sample Quantity & Packaging
Test Started on
Test Completed
Method of Sampling
Date of Sampling
Sampling Conducted By
Sample Description

Waste Water
1.0 Liter Pet Bottle
29/12/2025
03/01/2026
SOP/B/D-3
27/12/2025
Nitya Laboratories
ETP-1 O/L Guard Pond Water

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	pH	---	7.24	6.0-8.5	IS 3025 (P-11)
2	Total Suspended Solids (TSS)	mg/L	18.0	20.0	IS 3025 (P-17)
3	Chemical Oxygen Demand (COD)	mg/L	120	125.0	IS 3025 (P-58)
4	Bio-Chemical Oxygen Demand (3 days at 27°C) (BOD)	mg/L	10	15.0	IS 3025 (P-44)
5	Oil & Grease (O&G)	mg/L	3.4	5.0	IS 3025 (P-39)
6	Phenols (C ₆ H ₅ OH)	mg/L	0.32	0.35	IS 3025 (P-43)
7	Sulphide (S)	mg/L	0.2	0.5	IS 3025 (P-29)
8	Total Kjeldahl Nitrogen (NH ₃)	mg/L	ND	40	IS 3025 (P-34)
9	Phosphate	mg/L	1.41	3.0	IS 3025 (P-25)
10	Chromium Hexavalent (Cr ⁶⁺)	mg/L	ND (DL-0.05)	0.1	IS 3025 (P-52)
11	Copper (Cu)	mg/L	ND (DL-0.1)	1.0	APHA-23 rd Ed
12	Lead (Pb)	mg/L	0.65	0.1	APHA-23 rd Ed
13	Mercury (Hg)	mg/L	ND (DL-0.005)	0.01	APHA-23 rd Ed
14	Zinc (Zn)	mg/L	3.2	5.0	APHA-23 rd Ed
15	Nickel (Ni)	mg/L	0.69	1.0	APHA-23 rd Ed

Remark: ND Not Detected, Detection Limit



TC-14814



(AUTHORISED SIGNATORY)

(RAVINDER MITTAL)

NOTE: The laboratory accepts the responsibility for correct analysis. The results reported in this test report are valid only for the sample tested. The report may not be reproduced without written permission of the laboratory. Report is intended only for client's use and not for any other purpose. The report shall not be used as evidence in any legal proceedings. Samples will be destroyed after 30 days from date of report. If you wish to retain the samples, please inform the laboratory in writing within 7 days of date of the report. Note: Issuing of report is subject to payment of fee. If not paid, the report will be withheld. For more details, please visit our website at www.nityyalab.com and call at +91-191-2465597, +91-9872924393

CORPORATE OFFICE & CENTRAL LABORATORIES

9 PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-129-2241021

+91-9013591021, +91-9013552273

lxbnitya@gmail.com

www.nityyalab.com

Test Report

Issued To **M/s Indian Oil Corporation Limited**
(Refinery Division)
Panipat Refinery, Distt. Panipat
Haryana, INDIA

Test Report No. 202512270110
Test Report Date: 05/01/2026

Sample Particulars

Nature of Sample
Sample Quantity & Packaging
Test Started on
Test Completed
Method of Sampling
Date of Sampling
Sampling Conducted By
Sample Description

Waste Water
1.0 Liter, Pet Bottle
29/12/2025
03/01/2026
SOP/B/D-3
27/12/2025
Nitya Laboratories
ETP-1 O/L Guard Pond Water

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	Ammonia (N)	mg/L	6.1	15.0	IS 3025 (P-34)
2	Cyanide (CN)	mg/L	ND (DL-0.1)	0.20	APHA-23 rd Ed
3	Total Chromium	mg/L	ND	2.0	IS 3025 (P-52)
4	Vanadium (V)	mg/L	ND(DL-0.1)	0.2	APHA-23 rd Ed
5	Benzene	mg/L	ND(OL-0.01)	0.1	APHA-23 rd Ed
6	Benzo(a) Pyrene	mg/L	ND(DL-0.02)	0.2	APHA-23 rd Ed

Remark:

ND-Not Detected, DL, Detection Limit

NITYA LABORATORIES
(AUTHORISED SIGNATORY)
(RAVINDER MITTAL)

NOTE: The accuracy and reliability of the results of the tests performed in this report depend on the quality of the sample and the quality of the reagents and equipment used. The results of the tests are not valid if the sample is not properly preserved or if the reagents and equipment are not properly calibrated. The results of the tests are not valid if the sample is not properly preserved or if the reagents and equipment are not properly calibrated. The results of the tests are not valid if the sample is not properly preserved or if the reagents and equipment are not properly calibrated.

CORPORATE OFFICE & CENTRAL LABORATORIES

PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-128-2241021

+91-9013591021, +91-9013552273

labsnitya@gmail.com

www.nityalab.com

Test Report

Issued To: **M/s Indian Oil Corporation Limited**
(Refinery Division)
Panipat Refinery, Distt. Panipat,
Haryana, INDIA

ULR No. TC148142500008388F

Test Report Date: 05/01/2026

Sample Particulars

Nature of Sample

Sample Quantity & Packaging

Test Started on

Test Completed

Method of Sampling

Date of Sampling

Sampling Conducted By

Sample Description

Waste Water

1.0 Liter, Pet Bottle

29/12/2025

03/01/2026

SOP: B/D-3

27/12/2025

Nitya Laboratories

ETP-2 O/L Guard Pond Water

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	pH		7.58	6.0-8.5	IS 3025 (P-11)
2	Total Suspended Solids (TSS)	mg/L	14	20.0	IS 3025 (P-17)
3	Chemical Oxygen Demand (COD)	mg/L	90	125.0	IS 3025 (P-55)
4	Bio-Chemical Oxygen Demand (3 days at 27°C) (BOD)	mg/L	10	15.0	IS 3025 (P-44)
5	Oil & Grease (O&G)	mg/L	2.6	5.0	IS 3025 (P-39)
6	Phenols (C ₆ H ₅ OH)	mg/L	0.25	0.35	IS 3025 (P-43)
7	Sulphide (S)	mg/L	0.4	0.5	IS 3025 (P-29)
8	Total Kjeldahl Nitrogen (NH ₃)	mg/L	ND	40	IS 3025 (P-34)
9	Phosphate	mg/L	0.28	3.0	IS 3025 (P-31)
10	Chromium Hexavalent (Cr ^{VI})	mg/L	ND (DL-0.05)	0.1	IS 3025 (P-52)
11	Copper (Cu)	mg/L	ND (DL-0.1)	1.0	APHA-23 rd Ed
12	Lead (Pb)	mg/L	0.07	0.1	APHA-23 rd Ed
13	Mercury (Hg)	mg/L	ND (DL-0.005)	0.01	APHA-23 rd Ed
14	Zinc (Zn)	mg/L	2.62	5.0	APHA-23 rd Ed
15	Nickel (Ni)	mg/L	0.85	1.0	APHA-23 rd Ed

Remark: ND: Not Detected, DL: Detection Limit



TC-14814



NOTE: The laboratory accepts no responsibility for incorrect or missing data, results or errors in the report. The report shall not be reproduced or used for any other purpose without the written permission of the laboratory. Samples will be destroyed after 30 days from the date of report. If not destroyed within this period, they will be disposed of in accordance with the applicable laws. Total liability of Nitya Laboratories is limited to the amount payable for the test. Nitya Laboratories is not responsible for any loss or damage to the samples or equipment. Please send an email at info@nityalab.com and call at +91-191-2465597, +91-9870248893.

Q PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-129-2241021

+91-90135591021, +91-9013552273

labsnitya@gmail.com

www.nityalab.com



NITYA LABORATORIES

BUILDING & ROAD, MATERIAL, SOIL, ENVIRONMENTAL & CALIBRATION TESTING LAB

NITYA LABORATORIES

43, Sector-A1 Ext., Bhalla Enclave, Chander
Himmat, Samina-180015, J&K (UT), India

+91-191-2465597

info@nityalab.com www.nityalab.com

Test Report

Issued To: **M/s Indian Oil Corporation Limited**
(Refinery Division)
Panipat Refinery, Distt. Panipat
Haryana, INDIA

Test Report No.: 202512270111
Test Report Date: 05/01/2026

Sample Particulars

Nature of Sample
Sample Quantity & Packaging
Test Started on
Test Completed
Method of Sampling
Date of Sampling
Sampling Conducted By
Sample Description

Waste Water
1.0 Liter, Pet Bottle
29/12/2025
03/01/2026
SOP:BI-D-3
27/12/2025
Nitya Laboratories
ETP-2 OIL Guard Pond Water

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	Ammonia (N)	mg/L	4.8	15.0	IS 3025 (P-34)
2	Cyanide (CN)	mg/L	ND (DL-0.1)	0.20	APHA-23 rd Ed
3	Total Chromium	mg/L	ND	2.0	IS 3025 (P-52)
4	Vanadium (V)	mg/L	ND (DL-0.1)	0.2	APHA-23 rd Ed
5	Benzene	mg/L	ND (DL-0.01)	0.1	APHA-23 rd Ed
6	Benzo(a) Pyrene	mg/L	ND (DL-0.02)	0.2	APHA-23 rd Ed

Remarks:
ND: Not Detected (DL: Detection Limit)



NOTE: The laboratory assumes the responsibility for accuracy of result. The results are based on sample report received and to the sample received. The report shall not be reproduced except in full without written approval of the laboratory. Sample will be returned after 10 days from the date of report. If the sample is not returned within 10 days, the laboratory will dispose of the sample as per its policy. The report shall not be used for any purpose other than the one for which it was issued. The report shall not be used for any purpose other than the one for which it was issued. The report shall not be used for any purpose other than the one for which it was issued.

CORPORATE OFFICE & CENTRAL LABORATORIES

PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-129-2241021

+91-9013591021, +91-9013552273

labsnitya@gmail.com

www.nityalab.com

Test Report

Issued To M/s Indian Oil Corporation Limited
(Refinery Division)
Panipat Refinery, Naptha Cracker
Distt. Panipath, Haryana, INDIA

ULR No.: TC148142500008369F
Test Report Date: 05/01/2026

Sample Particulars

Nature of Sample
Sample Quantity & Packaging
Test Started on
Test Completed
Method of Sampling
Date of Sampling
Sampling Conducted By
Sample Description

Waste Water
1.0 Liter, Pet Bottle
29/12/2025
03/01/2026
SOP/B/D-3
27/12/2025
Nitya Laboratories
ETP-3 Guard Pond 3

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	pH	---	7.85	6.5-8.5	IS 3025 (P-11)
2	Total Suspended Solids (TSS)	mg/L	76	100	IS 3025 (P-17)
3	Chemical Oxygen Demand (COD)	mg/L	190	250	IS 3025 (P-50)
4	Bio-Chemical Oxygen Demand (3 days at 27°C) (BOD)	mg/L	18.0	30	IS 3025 (P-44)
5	Phenols (C ₆ H ₅ OH)	mg/L	0.84	<1	IS 3025 (P-43)
6	Sulphide (S)	mg/L	1.6	2.0	IS 3025 (P-29)
7	Fluoride	mg/L	3.84	<5	IS 3025 (P-60)
8	Chromium Hexavalent (Cr ⁶⁺)	mg/L	ND	0.1	IS 3025 (P-52)

Remark:
ND Not Detected/DL Detection Limit



TC-14814



NOTE: The laboratory accepts the responsibility for content of report. The results are based on a test report issued only to the sample tested. Test report shall not be reproduced except in full without the written approval of the organization. Samples will be destroyed after 30 days from the date of issue. For complete terms and conditions, please refer to the company's policy. The report should be submitted within 7 days of issue of the report. Total liability of Nitya Laboratories is limited to the amount paid. For further details, please send an email at info@nityalab.com and call at +91-191-2465597, +91-9879924093.

CORPORATE OFFICE & CENTRAL LABORATORIES

PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-129-2241021

+91-9013591021, +91-9013552273

labsnitya@gmail.com

www.nityalab.com



NITYA LABORATORIES

BUILDING & ROAD, MATERIAL, SOIL, ENVIRONMENTAL & CALIBRATION TESTING LAB

NITYA LABORATORIES

43, Sector-A1 Ext., Bhalla Enclave, Channi
Himmat, Jammu-180 015, J&K (UT), India

+91-191-2465597

info@nityalab.com www.nityalab.com

Test Report

Issued To M/s Indian Oil Corporation Limited
(Refinery Division)
Panipat Refinery, Naptha Cracker
Distt. Panipath, Haryana, INDIA

Test Report No. 202512270112

Test Report Date 05/01/2026

Sample Particulars

Nature of Sample

Sample Quantity & Packaging

Test Started on

Test Completed

Method of Sampling

Date of Sampling

Sampling Conducted By

Sample Description

Waste Water

1.0 Liter, Pet Bottle

29/12/2025

03/01/2026

SOP/B/D-3

27/12/2025

Nitya Laboratories

ETP-3 Guard Pond 3

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	Cyanide (CN)	mg/L	ND (DL-0.1)	0.20	APHA-23 rd Ed
2	Total Chromium	mg/L	ND	2.0	IS:3025 (P-52)

Remarks: ND-Not Detected(DL, Detection Limit)



NOTE: The laboratory accepts the responsibility for content of report. The results contained in this report must refer to the sample tested. This report may not be reproduced or used in any form without the written approval of the organization. Samples will be destroyed after 30 days from the date of report. No liability for errors or omissions specified. Any complaints about this report should be communicated in writing within 10 days of issue of the report. Total liability of Nitya Laboratories is limited to the amount paid. If any a fault, Nitya Laboratories will not be responsible. For more information, please send an email at info@nityalab.com and call at +91-191-2465597, +91-8877134033

CORPORATE OFFICE & CENTRAL LABORATORIES

9 PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-129-2241021

+91-9013591021, +91-9013552273

labsnitya@gmail.com

www.nityalab.com



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-I)

Sample Collection Date: 22/07/2025

Sample ID: Treated Effluent Discharge
into Thirana Drain (Fall Point)

Report No. AAL WQT-20250723021

Date of Receiving: 23/07/2025

Date of Starting: 23/07/2025

Date of Completion: 30/07/2025

Date of Reporting: 30/07/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value	-	7.69	6.5 - 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD + 3 days at 27°C)	mg/l	22.6	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.22	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.18	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	116.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ(0.00-0.05)	0.20 Max.	APHA 4500-CN-E-24 th Ed-2023
7	Fluoride (as F)	mg/l	1.25	5 Max.	APHA 4500-F-D 24th Ed-2023
8	Total Suspended Solids	mg/l	24.0	100 Max.	IS 3025 (P-17)-2022
9	Hexa Chromium (as Cr ⁶⁺)	mg/l	BLQ(0.00-0.05)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ(0.00-0.05)	2.0 Max.	IS 3025(P-2)-2019
11	Total Dissolved Solids	mg/l	1021.0	2100 Max.	IS 3025 (P-16)-2023

BLQ-Below Limit of Quantification, LOQ-Limit of Quantification

****End of Report****


ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-I)

Sample Collection Date: 23/08/2025

Sample ID: Treated Effluent Discharge
into Thirana Drain (Fall Point)

Report No. AAL-WQT-20250825013

Date of Receiving: 25/08/2025

Date of Starting: 25/08/2025

Date of Completion: 30/08/2025

Date of Reporting: 30/08/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value		7.55	6.5 - 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD-5 days at 20°C)	mg/l	25.7	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.26	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.35	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	109.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ (100 µg/l)	0.20 Max.	APHA 4500-CN-E-2005 Ed-2023
7	Fluoride (as F)	mg/l	1.34	5 Max.	APHA 4500-F-D-24th Ed-2023
8	Total Suspended Solids	mg/l	29.0	100 Max.	IS 3025 (P-17)-2022
9	Hexa Chromium (as Cr ^{VI})	mg/l	BLQ (100 µg/l)	0.1 Max.	IS 3025 (P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ (100 µg/l)	2.0 Max.	IS 3025 (P-2)-2019
11	Total Dissolved Solids	mg/l	1120.0	2100 Max.	IS 3025 (P-16)-2023

BLQ=Below Limit of Quantitation, 100 µg/l limit of quantitation.

**** End of Report ****

ASHUTOSH SRIVASTAVA
Deputy Technical Manager
Authorised Signatory

- Note:**
1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
 2. Total liability of our laboratory is limited to the invoice amount.
 3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
 4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
 5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-I)

Sample Collection Date: 29/09/2025

Sample ID: Treated Effluent Discharge
into Thirana Drain (Fall Point)

Report No. AAL WQT-20250930028

Date of Receiving: 30/09/2025

Date of Starting: 30/09/2025

Date of Completion: 07/10/2025

Date of Reporting: 07/10/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value		7.82	6.5 - 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD - 5 days at 20°C)	mg/l	23.2	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.23	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.20	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	117.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ (mg=0.0)	0.20 Max.	APHA 4500 CN E 24 th Ed-2023
7	Fluoride (as F)	mg/l	1.17	5 Max.	APHA 4500-F D 24 th Ed-2023
8	Total Suspended Solids	mg/l	26.0	100 Max.	IS 3025 (P-17)-2022
9	Hexa Chromium (as Cr ⁶⁺)	mg/l	BLQ (mg=0.0)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ (mg=0.0)	2.0 Max.	IS 3025(P-2)-2019
11	Total Dissolved Solids	mg/l	1240.0	2100 Max.	IS 3025 (P-16)-2023

BLQ: Below Limit of Quantification, LQ: Limit of Quantification

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-I)

Sample Collection Date: 30/10/2023

Sample ID: Treated Effluent Discharge
into Thirana Drain (Fall Point)

Report No. AAL WQT-20251031014

Date of Receiving: 31/10/2023

Date of Starting: 31/10/2023

Date of Completion: 05/11/2023

Date of Reporting: 05/11/2023

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value		7.70	6.5 – 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD - 5 days at 20°C)	mg/l	25.6	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.28	1 Max.	IS 3025(P-43/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.18	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	131.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ (0.00045)	0.20 Max.	APHA 4500 CN E 21 st Ed-2023
7	Fluoride (as F)	mg/l	1.27	3 Max.	APHA 4500-F D-24th Ed-2023
8	Total Suspended Solids	mg/l	29.0	100 Max.	IS 3025 (P-17)-2022
9	Hexa Chromium (as Cr ⁶⁺)	mg/l	BLQ (0.00005)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ (0.00005)	2.0 Max.	IS 3025(P-2)-2019
11	Total Dissolved Solids	mg/l	1425.0	2100 Max.	IS 3025 (P-16)-2023

BLQ=Below Limit of Quantification, LOD=Limit of Quantification.

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager

Authorised Signatory

- Note:** 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.



ARIHANT ANALYTICAL LABORATORY PVT. LTD.

AN ISO 9001:2015, ISO 14001:2015, ISO 45001:2018 CERTIFIED LABORATORY

272, Phase-IV, Sec-57, HSIDC, Kundli, Sonapat-131028 (Haryana)

Ph. : 7082301442, 9250014551 Email : aalkundli@gmail.com

Website : www.aalkundli.com



TC-5826

TEST REPORT

Page 1 of 1

Issued To: M/s Indian Oil Corporation Limited
(Refineries Division)
Panipat Naphtha Cracker,
Panipat (Haryana)

Report No. AAL WQT-20251107030

Date of Receiving: 07/11/2025

Date of Starting: 07/11/2025

Date of Completion: 12/11/2025

Date of Reporting: 12/11/2025

Sample Quantity: 2 Litre

Sample Packing Condition: Plastic Can

Sample Collected By: AAL

Sample Description: Effluent Water Sample

Work order Item: PX-PTA (Table-I)

Sample Collection Date: 06/11/2025

Sample ID: Treated Effluent Discharge
into Thirana Drain (Fall Point)

TEST RESULT

S. No.	Test Parameters	Unit	Results	Permissible Limits	Test Methods
1	pH Value	-	7.82	6.5 – 8.5	IS 3025(P-11)-2022
2	Biochemical Oxygen Demand (BOD + 5 days at 27°C)	mg/l	23.8	30 Max.	IS 3025(P-44)-2023
3	Phenols	mg/l	0.23	1 Max.	IS 3025(P-41/Sec-1)-2022
4	Sulphide (as S)	mg/l	0.15	2 Max.	IS 3025(P-29)-2022
5	Chemical Oxygen Demand (COD)	mg/l	124.0	250 Max.	IS 3025(P-58)-2023
6	Cyanide (as CN)	mg/l	BLQ(0.00-0.01)	0.20 Max.	APHA 4500-CN E 24 th Ed-2023
7	Fluoride (as F)	mg/l	1.20	5 Max.	APHA 4500-F D 24 th Ed-2023
8	Total Suspended Solids	mg/l	25.0	100 Max.	IS 3025 (P-17)-2022
9	Hexa Chromium (as Cr ⁺⁶)	mg/l	BLQ(0.00-0.01)	0.1 Max.	IS 3025(P-52)-2003
10	Total Chromium (as Cr)	mg/l	BLQ(0.00-0.01)	2.0 Max.	IS 3025(P-2)-2019
11	Total Dissolved Solids	mg/l	1398.0	2100 Max.	IS 3025 (P-16)-2023

BLQ (Below Limit) of Quantification, LQCL (Limit of Quantification)

****End of Report****

ASHUTOSH SRIVASTAVA
Technical Manager
Authorised Signatory

Note: 1. The Result Indicated above refer to the tested sample and listed test parameters only, endorsement of products is neither inferred nor implied.
2. Total liability of our laboratory is limited to the invoice amount.
3. This report shall not be reproduced wholly or in part without written consent of the laboratory.
4. This report shall not be used in any advertising media or as evidence in the court of law without prior written consent of the laboratory.
5. The non-perishable sample received shall be destroyed after one month and perishable sample shall be destroyed after one week from the date of issue of report unless specified.

BUILDING & ROAD, MATERIAL, SOIL, ENVIRONMENTAL & CALIBRATION TESTING LAB

Test Report

Issued To M/s Indian Oil Corporation Limited
(Refinery Division)
Panipat Refinery, Naptha Cracker
Distt. Panipath, Haryana, INDIA

ULR No.: TC14814250008379F

Test Report Date: 05/01/2026

Sample Particulars

Nature of Sample
Sample Quantity & Packaging
Test Started on
Test Completed
Method of Sampling
Date of Sampling
Sampling Conducted By
Sample Description

Waste Water

1.0 Liter, Pet Bottle
29/12/2025
03/01/2026
SOP: B/D-3
27/12/2025
Nitya Laboratories
Thirana Drain Pump Discharge(Fall Point)

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	pH		7.45	6.5-8.5	IS 3025 (P-11)
2	Total Suspended Solids (TSS)	mg/L	69	100.0	IS 3025 (P-17)
3	Chemical Oxygen Demand (COD)	mg/L	120	250.0	IS 3025 (P-55)
4	Bio-Chemical Oxygen Demand (3 days at 27°C) (BOD)	mg/L	14	30.0	IS 3025 (P-44)
5	Phenols(C ₆ H ₅ OH)	mg/L	0.78	<1	IS 3025 (P-43)
6	Sulphide (S)	mg/L	1.2	2.0	IS 3025 (P-29)
7	Fluoride	mg/L	3.66	<5	IS 3025 (P-60)
8	Chromium Hexavalent (Cr ⁶⁺)	mg/L	ND	0.1	IS 3025 (P-52)

Remark: ND: Not Detected/DL: Detection Limit



TC-14814



NOTE: The laboratory accepts the responsibility for content of report. The results reported in this report shall remain valid only for the sample tested. This report shall not be reproduced except in full, without written approval of the laboratory. This report is intended only for the use specified and not for any other purpose. This report shall not be reproduced except in full without the written approval of the laboratory. Samples will be destroyed after 30 days from the date of issue of test report unless otherwise specified. For complaints about this report should be communicated in writing within 7 days of issue of this report. Total liability of Nitya Laboratories is limited to the amount paid. A fee is levied for retest. Please send an email at info@nityalab.com and call at +91-191-2465597, +91-9673354893

CORPORATE OFFICE & CENTRAL LABORATORIES

9 PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-129-2241021

+91-9013591021, +91-9013552273

labsnitya@gmail.com

www.nityalab.com



NITYA LABORATORIES

NITYA LABORATORIES

43, Sector-A1 Ext., Bhalla Enclave, Channi
Himmat, Jammu-180 015, J&K (UT), India

+91-191-2465597

info@nityalab.com www.nityalab.com

BUILDING & ROAD, MATERIAL, SOIL, ENVIRONMENTAL & CALIBRATION TESTING LAB

Test Report

Issued To: **M/s Indian Oil Corporation Limited**
(Refinery Division)
Panipat Refinery: Naptha Cracker
Distt. Panipath, Haryana, INDIA

Test Report No: 202512270119
Test Report Date: 05/01/2026

Sample Particulars

Nature of Sample
Sample Quantity & Packaging
Test Started on
Test Completed
Method of Sampling
Date of Sampling
Sampling Conducted By
Sample Description

Waste Water

1.0 Liter, Pet Bottle
29/12/2025
03/01/2026
SOP/B/D-3
27/12/2025
Nitya Laboratories
Thirana Drain Pump Discharge (Fall Point)

Test Report

Sr. No.	Parameter	Unit	Result	Permissible Limits	Protocol
1	Cyanide (CN)	mg/L	ND (DL-0.1)	0.20	APHA-23 rd Ed
2	Total Chromium	mg/L	ND	2.0	IS 3025 (P-52)
3	Total Dissolved Solids	mg/l	1810	-	IS 3025 (P-16)

Remark: ND: Not Detected DL: Detection Limit



NOTE: The laboratory accepts the responsibility for content of report. The results contained in this report should only be for sample tested. This report shall not be reproduced except in full, without written approval of the laboratory. This report is intended only for the guidance and not for legal purpose or for advertisement. This report shall not be reported and report is not without the written approval of the organization. Samples will be destroyed after 30 days from the date of report. If any sample is not tested within 7 days of date of this report, Total liability of Nitya Laboratories is limited to the amount only. If any sample is not tested, please send an email at info@nityalab.com and call at +91-191-2465597, +91-9873928963

CORPORATE OFFICE & CENTRAL LABORATORIES

PLOT NO. 118, CHURCH ROAD, BEHIND KAUSIK VATIKA, BHAGAT SINGH COLONY, BALLABHGARH, FARIDABAD - 121004, HARYANA, INDIA

+91-129-2241021

+91-9013591021, +91-9013552273

labsnitya@gmail.com

www.nityalab.com

Panipat Refinery and Petrochemical complex

Periphery Noise Monitoring Results

Date/Period: -23 August 2025 (Q-2-2025-2026)

S. No.	Location Name	Noise results	
		Day time (6.00 a.m. to 10.00 p.m) (Limit 75 dBA)*	Night time (10.00 p.m. to 6.00 a.m) (Limit 70 dBA)*
1	Gate no. 1	56.1	51.3
2	PTA Gate.	60.1	56.3
3	At entry of PNC flyover.	68.2	63.5
4	Near Raw water pond (north west corner).	56.7	55.1
5	Boundary wall (near operator cabin 4 of offsites.)	60.1	58.6
6	Near MCR.	60.7	59.6
7	Near Boundary wall at backside of ETP-2.	69.6	65.2
8	Near CR-11	58.9	56.4
9	Gate No. 2 (Time office)	56.3	53.4
10	Store	62.4	60.2
11	PTA control room	56	55.8
12	Admin building	52.4	42.8
13	Project building	53.7	52.8
14	PX control room	56.8	54.9
15	3 G Ethanol	57.9	55.3
16	Main Gate(2G Ethanol Plant)	60.5	58.6
17	Control Room (2G Ethanol Plant)	57.9	51.6

*Note: as per Noise pollution (regulation and control) rules 2000


24/08/25
Ind. Hygienist


Occupational Health Physician


OHC Physician Incharge

Panipat Refinery and Petrochemical complex

Periphery Noise Monitoring Results

Date/Period: -28 November 2025 (Q-3-2025-2026)

S. No.	Location name	Noise results	
		Day time (6.00 a.m. to 10.00 p.m) (Limit 75 dBA)*	Night time (10.00 p.m. to 6.00 a.m) (Limit 70 dBA)*
1	Gate no. 1	53.6	52.3
2	PTA Gate.	62.5	60.1
3	At entry of PNC flyover.	65.1	61.5
4	Near Raw water pond (north west corner).	52.4	51.3
5	Boundary wall (near operator cabin 4 of offsites.)	58.7	55.7
6	Near MCR.	59.4	55.2
7	Near Boundary wall at backside of ETP-2.	65.1	61.2
8	Near CR-11	60.4	58.9
9	Gate No. 2 (Time office)	51.2	50.4
10	Store	50.2	48.4
11	PTA control room	53.8	54.4
12	Admin building	50.4	43.7
13	Project building	54.2	52.8
14	PX control room	54.7	53.1
15	3 G Ethanol	56.4	53.2
16	Main Gate(2G Ethanol Plant)	59.3	55.6
17	Control Room (2G Ethanol Plant)	55.3	50.7

*Note: as per Noise pollution (regulation and control) rules 2000


Ind. Hygienist


Occupational Health Physician

INCHARGE
OCCUPATIONAL HEALTH CENTRE
INDIAN OIL CORPORATION LIMITED
PANIPAT REFINERY & PETROCHEMICAL COMPLEX
PANIPAT-132143 (HARYANA)